

Document Front Sheet



NE-LCP Contractor/Supplier

Contract or Purchase Number and Description: LC-G-002 (Project No.: 505573)		Contractor/Supplier Name: SNC-Lavalin Inc.	
Document Title: Materials Management Plan		Total Number of Pages Incl. Front Sheet 26	
Contractor/Supplier Document Number:		Revision Number:	
EPC(M) Document Number: 505573-0000-54RA-I-0001		Issue Number: 01	
NE-LCP Document Number: LCP-SN-CD-0000-SC-PL-0005-01		NE-LCP Issue Number: B2	
Approver's Signature:		Date (dd-mmm-yyyy): 08-Mar-2012	Review Class:
Comments:		Equipment Tag or Model Number:	

NE-LCP or EPC(M)

REVIEW DOES NOT CONSTITUTE APPROVAL OF DESIGN DETAILS, CALCULATIONS, TEST METHODS OR MATERIAL DEVELOPED AND/OR SELECTED BY THE CONTRACTOR, NOR DOES IT RELIEVE THE CONTRACTOR FROM FULL COMPLIANCE WITH CONTRACTUAL OR OTHER OBLIGATIONS.

01 - REVIEWED AND ACCEPTED - NO COMMENTS  
 02 - REVIEWED - INCORPORATE COMMENTS, REVISE AND RESUBMIT  
 03 - REVIEWED - NOT ACCEPTED  
 04 - INFORMATION ONLY  
 05 - NOT REVIEWED

Lead Reviewer: <i>[Signature]</i>	Date (dd-mmm-yyyy): 29 Mar 2012	Area Manager: N/A	Date (dd-mmm-yyyy):
NE-LCP or EPC(M) Management: <i>[Signature]</i>	Date (dd-mmm-yyyy): 02 APR 2012		

General Comments:

<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>	<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>	<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>
<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>	<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>	<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>
<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>	<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>	<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>
<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>	<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>	<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>
<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>	<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>	<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>
<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>	<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>	<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>
<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>	<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>	<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>
<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>	<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>	<p>10-11-11</p> <p>10-11-11</p> <p>10-11-11</p>

C

○

○



---

## Lower Churchill Project

# MATERIALS MANAGEMENT PLAN

---

SLI Doc. No. 505573-0000-54RA-I-0001 Rev 01  
Nalcor Ref. No. LCP-SN-CD-000-SC-PL-0005-01 Rev B2

Date: 06-Mar-2012

Prepared by:

  
Richard Buxo

Checked by:




Ed Over  
Procurement Manager



Ken Morrison  
Quality Manager


Approved by:

  
Normand Bechard  
Project Manager

 <b>SNC-LAVALIN</b>	<b>Materials Management Plan</b>				<b>Revision</b>	
	Nalcor Ref. No. LCP-SN-CD-000-SC-PL0005-01				<b>B2</b>	<b>Date</b>
	SLI Doc. No. 505573-0000-54RA-I-0001				<b>01</b>	<b>06-Mar-2012</b>
					<b>Page</b>	<b>i</b>

**REVISION LIST**

Revision						Remarks
N°	By	Chec	Appr.	Appr	Date	
01	RB	EO/KM	NB		06-Mar-2012	Final
00	RB	EO/KM	NB		24-Feb-2012	Issued for final acceptance


 <b>SNC-LAVALIN</b>	<b>Materials Management Plan</b>		<b>Revision</b>		
	Naicor Ref. No. LCP-SN-CD-000-SC-PL0005-01		B2	Date	Page
	SLI Doc. No. 505573-0000-54RA-I-0001		01	06-Mar-2012	1

**TABLE OF CONTENTS**

<b>1</b>	<b>MATERIALS MANAGEMENT</b>	<b>3</b>
1.1	General	3
1.2	Hydro Plant	5
1.2.1	General	5
1.2.2	Structural steel	6
1.2.3	Pipe, valves and fittings	6
1.2.4	Electrical & Instrument cable and grounding material	6
1.2.5	Electrical and Instrument components	7
1.2.6	Construction consumables	7
1.3	Transmission Lines	7
1.3.1	Conductor cable	8
1.3.2	Tower Steel	8
1.3.3	Insulators	8
1.3.4	Line Hardware, Accessories and Fittings	8
1.3.5	Guy Wire	8
1.3.6	Construction consumables	8
1.4	DC Specialties	8
1.4.1	Temporary Construction Power	9
1.4.2	Permanent AC Substations and all other Elements of Component 3	9
1.4.3	Construction consumables	9
1.5	Site Material Control	9
1.5.1	Overview	9
1.5.2	Material Planning	10
1.5.3	Warehouse Set-Up	11
1.5.4	Receipt of Goods	12
1.5.5	Storage of Goods	14
1.5.6	Documentation	14
1.5.7	Over, Short And Damage Report (OS&D)	14
1.5.8	Material Issue Slip (MIS)	14
1.5.9	Material Return by Contractors	16
1.5.10	Storage	16
1.5.11	Inventory Control System	16
1.5.12	Shipping from Pre-Assembly and Fabrication Sites	17
1.5.13	Disposal of Materials	17
1.5.14	Inter-site Coordination and Interface	18
1.5.15	Site Purchasing	19
1.5.16	Procedures	19
1.6	Material Responsibility Matrix	20

**Attachments**

- Attachment 1 – Component 1- Material Responsibility Matrix for Execution Phase
- Attachment 2 - Component 3- Material Responsibility Matrix for Execution Phase
- Attachment 3 - Component 4- Material Responsibility Matrix for Execution Phase

 <b>SNC-LAVALIN</b>	<b>Materials Management Plan</b>		<b>Revision</b>		<b>Page</b>
	Nalcor Ref. No. LCP-SN-CD-000-SC-PL0005-01		<b>B2</b>	<b>Date</b>	
	SLI Doc. No. 505573-0000-54RA-I-0001		01	06-Mar-2012	1

# 1 MATERIALS MANAGEMENT

## 1.1 GENERAL


Materials Management integrates the material control processes and systems used by Engineering, Procurement and Construction departments as presented in the schematic below. Materials management personnel collaborate with the disciplines to achieve this objective. The diagram below depicts the integrated process to be used on the Lower Churchill Project. Project materials will be managed through the application of various engineering design programs, Engineering Material Definition System (EMDS) and the Project Management System (PM+).

Project material will be managed from the initial design phase through to the end of construction. The material control process commences with the design of the facilities and ends with the completed installation of all components. Materials Management will involve Engineering, Procurement, Construction and Project Controls.

Material/commodity codes will be established for the different disciplines. Each discipline will be set up with a material coding matrix in order for the data to be entered into PM+.


The Project Team will apply two methods for sourcing bulk materials. One will be to buy the materials and free issue the materials to the construction Contractor. The other method being the Contractor supply materials. Tagged equipment will be purchased by Nalcor and free issued to the installation Contractors. Turbine, Generator and Converter equipment will be provided by the turnkey / EPC Contractors.


Quantities will be obtained through the design software and adjusted for contingency at the time of requisition for inquiry to ensure representative lump sum / unit pricing is obtained at the bidding stage. Quantities will be adjusted prior to issuing contracts / purchase orders and through to the end of detail design.

 <b>SNC-LAVALIN</b>	<b>Materials Management Plan</b>		<b>Revision</b>		
	Nalcor Ref. No. LCP-SN-CD-000-SC-PL0005-01		<b>B2</b>	<b>Date</b>	<b>Page</b>
	SLI Doc. No. 505573-0000-54RA-I-0001		<b>01</b>	<b>06-Mar-2012</b>	<b>2</b>

The key steps in the process are:

- Engineering channels Bills of Material (BOM) for Bulk Commodities from CADD design tools into PM+.
- Engineering introduces tagged equipment and material items for all design disciplines into PM+ directly from P&ID's and Equipment Data Sheets.
- Engineering generates Requests for Inquiry (RFI) and Requests for Purchase.
- Procurement and Materials Management support these activities which are performed using PM+.
- Procurement generates in PM+ the following steps; sourcing and placement of purchase orders and contracts, expediting, inspection and logistics. Initial placement of Purchase orders is expected to be developed with key item and cost data entered into PM+. Revisions issued to existing purchase orders are processed in PM+.
- Construction identifies equipment and material items that need to be tagged for use in the radio frequency identification system (if RFID is considered for the Project). Construction is responsible for material receiving at site, inventory control and issue to end user.

	<b>Materials Management Plan</b>		<b>Revision</b>		
	Nalcor Ref. No. LCP-SN-CD-000-SC-PL0005-01		B2	<b>Date</b>	<b>Page</b>
	SLI Doc. No. 505573-0000-54RA-I-0001		01	06-Mar-2012	3




**1.2 HYDRO PLANT**

**1.2.1 General**

The majority if not all bulk materials for the hydro plant will be Contractor supply, based on Contractor takeoff quantities according to the drawings provided at the bidding stage then adjusted based on drawings issued for construction. Bulk materials will be included in the supply and install unit prices quoted at the bidding stage. Unit prices will not be adjustable unless the quantities have materially changed from the quantities according to the bid documents. Quantities will be verified by engineering at the bidding stage and upon issue of the approved for construction drawings. 'As built' quantities will be verified by final construction drawings and / or field measurement.



 <b>SNC-LAVALIN</b>	<b>Materials Management Plan</b>		<b>Revision</b>		
	Naicor Ref. No. LCP-SN-CD-000-SC-PL0005-01		B2	Date	Page
	SLI Doc. No. 505573-0000-54RA-I-0001		01	06-Mar-2012	4

### 1.2.2 Structural steel

Structural steel for the power house will be designed by the Project Team and a contract will be let for the supply and erection of the structural steel. The hydro plant structural steel quantities will be generated through the software 'ADVANCE STEEL' and Equipment Material Data Sheets will be used to manage the quantities through to PM+.


### 1.2.3 Pipe, valves and fittings

Pipe, valves and fittings (PVF) type and size will be categorized and detailed in the technical specification. Contractor may supply and install all piping, valves and fittings except for any special long lead valve requirement that may be free issued. Contractor may be responsible for supply, expediting, inspection, delivery and storage of the material outlined in the technical specification. If Naicor has to supply any free issue bulk materials such as; piping, valves, fittings quantities will be defined through the CAD software 'CATIA' and EMDS will be used to manage the quantities through to PM+.

The preliminary estimate of PVF is established in the early stage from preliminary drawings, sketches, etc., generally with estimated quantities. The P&ID's are frozen and the pipe line classes and material specifications are developed. This estimate is then downloaded, inserted into the specification for bidding purposes; the estimate quantities will be registered in EMDS and PM+ as the material take-off quantity (MTO). During detailed engineering and post contract award there is a continuous import from the piping design tool and quantities are adjusted and verified with the Contractor. Material Control coordinates with Engineering to ensure download from the Engineering software to PM+. EMDS, being the interface between CAD and PM+, will validate the design and identify the changes to PM+.

### 1.2.4 Electrical & Instrument cable and grounding material

Major power and instrument cable and grounding material will normally be bought by the project EPCM Team and free issued to the construction Contractors. Cabling will be reeled according to estimated pull lengths. Cable drums may be issued to the

	<b>Materials Management Plan</b>		<b>Revision</b>		
	Nalcor Ref. No. LCP-SN-CD-000-SC-PL0005-01		B2	Date	Page
	SLI Doc. No. 505573-0000-54RA-I-0001		01	06-Mar-2012	5

Contractor or controlled by warehouse staff. Electrical and instrument cable type and lengths will be obtained through the CAD software 'CATIA'. Quantities will be established in a similar manner to the above PVF quantities.

A particular package plan will be prepared to outline the recommended procurement strategy to be followed for this material.

**1.2.5 Electrical and Instrument components**

Any packages that will be purchased by the project and free issued to the Contractor will follow the standard Project procedures for identification methodologies, requisitioning and awarding of purchase orders in the PM+ system. All other materials/equipment will be supplied by the sub-Contractors and SNC-Lavalin will do the due diligence to get progress reports to ensure no delays on the schedule.


**1.2.6 Construction consumables**

All consumable items will be Contractor supply.

**1.3 TRANSMISSION LINES**

**General**

Engineering will provide the tower manufacturer with tower families and preliminary design drawings for tower configuration, tower outline, vector loads, material types, standard bolt sizes and materials specifications, testing requirements. The main software to be used will be PLS TOWER. The preliminary design quantities will form the basis for the Material Take Off (MTO) and will be defined in ICA/EMDS and PM+. The tower manufacturer will do the detailed design and determine the steel sizes and quantities within the requirements of SLI's provided preliminary design and specifications. The tower weights will be optimized by more detailed engineering calculations and further verified by full scale proto-type testing. Detailed design quantities from the Supplier will form the basis for the Bill of Material (BOM) and will be defined in ICA/EMDS and PM+.

 <b>SNC-LAVALIN</b>	<b>Materials Management Plan</b>		<b>Revision</b>		
	Nalcor Ref. No. LCP-SN-CD-000-SC-PL0005-01		<b>B2</b>	<b>Date</b>	<b>Page</b>
	SLI Doc. No. 505573-0000-54RA-I-0001		<b>01</b>	<b>06-Mar-2012</b>	<b>6</b>

**1.3.1 Conductor cable**

Transmission line conductor cable quantity will be optimized through the software program PLS CADD and ICA/EMDS will be used to manage the bulk material quantities. Cable will be bought by the Project in PM+ and free issued to the stringing Contractor(s).

**1.3.2 Tower Steel**

Tower steel will be purchased by the Project and free issued to the Contractor(s). ICA/EMDS and PM+ will be used to manage the bulk material quantities.

**1.3.3 Insulators**

Insulators will be purchased by the Project and free issued to the Contractor(s). ICA/EMDS will be used to manage the bulk material quantities.

**1.3.4 Line Hardware, Accessories and Fittings**

Line Hardware will be purchased by the Project and free issued to the Contractor(s). ICA/EMDS will be used to manage the bulk material quantities.

**1.3.5 Guy Wire**

Guy wire will be purchased by the Project and free issued to the Contractor(s). ICA/EMDS will be used to manage the bulk material quantities.


**1.3.6 Construction consumables**

All consumable items will be Contractor supply.

**1.4 DC SPECIALTIES**

**General**

This component will have a mix of free issue materials/equipment and also some Contractor supplied materials/equipment. The main software to be used will be PSS/E. The preliminary design quantities will form the basis for the MTO and will be defined in ICA/EMDS and PM+. The material/equipment manufacturers will do the detailed design and determine the sub-components within the requirements of SLI's

 <b>SNC-LAVALIN</b>	<b>Materials Management Plan</b>		<b>Revision</b>		
	Nalcor Ref. No. LCP-SN-CD-000-SC-PL0005-01		B2	Date	Page
	SLI Doc. No. 505573-0000-54RA-I-0001		01	06-Mar-2012	7

provided design and specifications. Detailed design quantities and Nalcor purchase orders to the Supplier will form the basis for the Bill of Material (BOM) and will be defined in PM+ for material tracking and deliveries to site for issuance to sub-Contractors for installation.

#### **1.4.1 Temporary Construction Power**

These early works packages will have a mix of free issue materials/equipment and also some Contractor supplied materials/equipment. All free issue materials that will be purchased by the Project will be in PM+ and free issued to the Contractor(s) for installation.

#### **1.4.2 Permanent AC Substations and all other Elements of Component 3**

These supply and installation packages will have a mix of free issue materials/equipment and Contractor supplied materials/equipment. All free issue materials will be identified by the Project in PM+ and free issued to the Contractor(s) for installation.

#### **1.4.3 Construction consumables**


All consumable items will be Contractor supply.

### **1.5 SITE MATERIAL CONTROL**

#### **1.5.1 Overview**

Site Material Control will be responsible to monitor, control, report and initiate corrective action as required on all matters pertaining to the receipt, warehousing, inventory control and protection of material and equipment.

PM+ material control and warehouse modules will be used for the control of all materials on the Project from the initial identification in the design phase through to issue and erection at offsite fabrication and pre-assembly yards, and the main construction site.

 <b>SNC-LAVALIN</b>	<b>Materials Management Plan</b>		<b>Revision</b>		
	Nalcor Ref. No. LCP-SN-CD-000-SC-PL0005-01		<b>B2</b>	<b>Date</b>	<b>Page</b>
	SLI Doc. No. 505573-0000-54RA-1-0001		<b>01</b>	<b>06-Mar-2012</b>	<b>8</b>


The Site Material Management module in PM+ will be used to manage the receipt, distribution and control of 'free issue' material and equipment on a site. The Site Material Management module registers the following:

- The receipt and warehousing of new material / equipment form (s) or other sources.
- The receipt and warehousing of material / equipment issued from our inventory and returned by the Contractor(s) and Fabricators.
- The issue of usable material / equipment to Contractor(s).
- The ship out of usable material / equipment to Fabricators(s).
- The ship out of damaged, non-conforming and/or over-shipped materials and equipment back to Supplier(s).
- The transfer of damaged material / equipment to other warehouse locations and the shortage/overage of material on a receipt.
- Isolating of discrepant materials and equipment.
- Managing of quarantine issues.
- The transfer of usable material / equipment between warehouse locations.
- The adjustment of the computer quantities to match actual usable and damaged quantities.

The Site Material Management module may also be used to plan the shop fabrication of portions of isometrics or the installation of the field materials for specific isometrics and to examine the history and status of the material and equipment within the site warehouses to review the progress of the material and equipment through the stages of material definition, material tracking, logistics and material movement on the site. In order to achieve this, the BOM's from piping design systems will be defined by isometric drawing.


### 1.5.2 Material Planning

Material planning is important to ensure that all equipment and bulk materials required for construction are purchased, shipped, and received on site in a timely fashion. The ENPLREP (Equipment and Material Planning Report) screen in PM+ is

 <b>SNC-LAVALIN</b>	<b>Materials Management Plan</b>		<b>Revision</b>		
	Nalcor Ref. No. LCP-SN-CD-000-SC-PL0005-01		<b>B2</b>	<b>Date</b>	<b>Page</b>
	SLI Doc. No. 505573-0000-54RA-I-0001		<b>01</b>	<b>06-Mar-2012</b>	<b>9</b>


used for this purpose and shows all project material requirements along with their RAS and delivery dates. The reports shows the variance in days between these two dates and also if the item has been purchased or not. This report is run separately for tags and bulks and several filters can be applied to drive the construction schedule. The figure below illustrates the report:

**Figure 1: Equipment & Material Planning Report**

  
**SNC-LAVALIN**

**Equipment & Material Planning Report**  
**PROJECT: 505573 : LOWER CHURCHILL PROJECT**  
**CLIENT: Nalcor Energy**

Scope of Report: Supply PO: PD0513 -- Supply 138 KV - MVA - Transformer, Install CP: All, Material Type = T - Tagged Items, Equipment code: All

  
**nalcor**  
ENERGY  
**ENPREP**

Install CP (No. - Name)	Item Name	Supply CP	Supply PO	Award	Delivery (1)	SFA	RAS Date (2)	Variance (2-1)
Item	Type Sub - Comp.							
000612 - Construction Contract for Construction P								
11	T 138/25 kV, 3040050 MVA transformer	PD0513	PD0513	<input checked="" type="checkbox"/>	5/1/2012	F	3/23/2012	-39


By applying filters to this screen in PM+ the following reports can be generated:

- Early items
- Late items
- Weekly or monthly look aheads (based on RAS date or scheduled / forecast delivery at site)
- Ordered but no RAS date
- Ordered but no delivery date
- Items not ordered

**1.5.3 Warehouse Set-Up**

The PM+ System will be the tool to manage all materials at site.

A Hazardous Goods area will be established and maintained in compliance with HSE site standards.

 <b>SNC-LAVALIN</b>	<b>Materials Management Plan</b>		<b>Revision</b>		
	Nalcor Ref. No. LCP-SN-CD-000-SG-PL0005-01		<b>B2</b>	<b>Date</b>	<b>Page</b>
	SLI Doc. No. 505573-0000-54RA-I-0001		<b>01</b>	<b>06-Mar-2012</b>	<b>10</b>

Warehouse lay-down areas - indoors and out - will incorporate a grid system for locating material. An electronic identification system (RFID-Radio Frequency Identification) may also be used to assist with material location.

The Material Control Supervisor shall be responsible for safety within his mandate while adhering to the established Site Safety Program.

**1.5.4 Receipt of Goods**

All shipments consigned to the various receiving sites will be logged through the warehouse module of PM+.

A Material Receiving Report (MRR) will be generated from the PM+ system. The MRR shall reflect what has been received against the Purchase Order (PO) quantity and packing list.


In general, the Ocean Bill of Lading (OBL) shall be reconciled at the port (as applicable). This will include the accounting of containers and their numbers, packages etc. Trucking waybills will follow the same pattern.

Should warranty or preservation requirements preclude opening certain containers or crates, a "Subject to Claim after Inspection" will be invoked with the Supplier in question being notified. This will be strictly on an exception basis.

Equipment and materials received shall be checked against the Purchase Order (PO) for quantity and general specifications.



Visual examination of goods will be made with an Overage Shortage / Damage report generated when required.

Site materials management will be responsible for inspecting and receiving of goods when they arrive to determine if there are any damages, non-conformance issues or quantity discrepancies. Once all goods are received, the MRR (Material Receiving Report) will be prepared using the MREC screen in PM + and also the OS&D (Overage, Shortage & Damages) report, if required.



 <b>SNC-LAVALIN</b>	<b>Materials Management Plan</b>		<b>Revision</b>		
	Nalcor Ref. No. LCP-SN-CD-000-SC-PL0005-01		B2	Date	Page
	SLI Doc. No. 505573-0000-54RA-I-0001		01	06-Mar-2012	11

These reports are shown below:

Figure 2: PM+ MRR


 SNC-LAVALIN		<b>Material Receiving Report</b>				 SNC-LAVALIN MRR			
PROJECT:		CLIENT:		Scope of Report:		MRR No. = 0000000010			
MRR NO.	DATE	STATUS	CARRIER	PACKING LIST	BILL OF LADING	RECEIVED BY			
0000000010	2011-02-28	Received		ONT-005		MITCH LAVOIE			
WAREHOUSE: BALZER - PCL'S (C-505) OFFSITE STORAGE FACILITY				LOCATION: BALZER - STORAGE		ORIGIN OF MATERIAL			
PURCHASE ORDER:						Sandale Utility Products - Bradford, ON			
ITEM NO.	DESCRIPTION	T	MATERIAL CODE	SIZE	SUB COMP. / HEAT NO.	UOM	QTY REC'D	QTY P.O.	REMARKS
	P-5182 - HDPE Pipe Supply								
0000000007	PIPE, DR 21 0, 03350 PE4710 CL445574C, PE	B	511102D1X2C0ZZZ	48		FT	200.00	400.00	
Remarks:									
Contractor confirms that the above quantities / descriptions are true & correct and that the Equipment / Materials fully conform to all Contractual requirements.									
ISSUED BY MATERIAL CONTROLLER:			APPROVED BY QC:		RESERVES AND / OR REMARKS		INSPECTION WITNESSED BY: (OWNER REPRESENTATIVE)		APPROVED BY CLIENT (OWNER REPRESENTATIVE)
NAME:			NAME:				NAME:		NAME:
SIGN:			SIGN:				SIGN:		SIGN:
DATE:			DATE:				DATE:		DATE:

PM+ OS&D

 SNC-LAVALIN		<b>OVER, SHORT &amp; DAMAGE REPORT</b>				 SNC-LAVALIN Report Date: 2010-10-16 Time: 10:00:41			
PROJECT:		CLIENT:		Scope of Report:		MRR No. = 000000001			
OS&D NO.	DATE	STATUS	INITIALIZED BY			MRR NO.			
0000000001	2010-10-16	Open	Gagan Handa			0000000001			
PURCHASE ORDER				ORIGIN OF MATERIAL					
0479 - RFID Tracking				Ideas Solutions Inc. - 17220 - Head Office					
QUANTITY PACKING LIST	QUANTITY RECEIVED	QUANTITY OVER/SHORT	QUANTITY DAMAGED	QUANTITY NON-COMFORM	BRIEF DESCRIPTION OF ITEM RECEIVED	MATERIAL MATERIAL CODE / TAG NUMBER	SIZE / SUB COMP.	UOM	DESCRIPTION OF DISCREPANCY/ ACTION RECOMMENDED
2.00	1.00	-1.00	0.00	0.00	INTELLIFIND MOBILE (PER DEVICE) USE A. HANDHELD OR VEHICLE MOUNT MOBILE READER TO	B 9479-730158			EACH ONLY 1 CD FOUND IN BOX CALLED "PRODUCT INFORMATION"
OS&D Desc.: MISSING SOFTWARE									
SITE MATERIAL CONTROLLER:			QUALITY CONTROL MANAGER:			CLIENT:		DISPOSAL INSTRUCTIONS:	
NAME:			NAME:			NAME:			
SIGN:			SIGN:			SIGN:			
DATE:			DATE:			DATE:			

By registering the OS&D information in PM+, home-office expediting and inspection can input and control remedial actions to be taken including defining the actions, updating the status and timelines. The communication between site and home office personnel for OS&D questions is easily achieved if both entities regularly review the OS&D Log report and OS&D detailed report for specific purchase orders available in PM+. Both the MRR and OS&D reports will be signed off by the receiving personal for records.



 <b>SNC-LAVALIN</b>	<b>Materials Management Plan</b>		<b>Revision</b>		
	Nalcor Ref. No. LCP-SN-CD-000-SC-PL0005-01		B2	Date	Page
	SLI Doc. No. 505573-0000-54RA-I-0001		01	06-Mar-2012	12

### 1.5.5 Storage of Goods

All goods will be stored in accordance to the PO specifications, preservation and technical requirements, and their upkeep will be registered. The warehouse personnel or others will perform the actual upkeep. Special attention shall be given regarding perishable goods and all lots shall clearly indicate the expiry date,

### 1.5.6 Documentation

The following documents will be applicable to the receipt of materials at site:

- Copy of PO with latest Change Order
- Ocean Bill of Lading, Truck waybill or Airfreight bill
- Supplier- packing list
- Shipping Release where applicable

Any goods, which cannot be matched to a PO or do not meet the specification will be held in quarantine.


### 1.5.7 Over, Short And Damage Report (OS&D)

The OS&D Report is the primary document for dealing with shipment abnormalities. The OS&D will be prepared by Site Materials Management and numbered sequentially and reference the MRR number. The OS&D will be registered in the PM+ system and the required action will be undertaken by the respective PO Expeditor and Buyer. The register will contain the following info:

- OS&D #
- OS&D date
- Initiated by
- PO Number
- Brief description of problem and recommended action
- Resolved by
- Resolve date

### 1.5.8 Material Issue Slip (MIS)



Materials issued from the warehouse shall be covered by an MIS and refer to:

 <b>SNC-LAVALIN</b>	<b>Materials Management Plan</b>		<b>Revision</b>		
	Nalcor Ref. No. LCP-SN-CD-000-SC-PL0005-01		<b>B2</b>	<b>Date</b>	<b>Page</b>
	SLI Doc. No. 505573-0000-54RA-I-0001		<b>01</b>	<b>06-Mar-2012</b>	<b>13</b>


- Supply Package #
- Install Package # & Contractor requesting goods
- Name of person issuing goods
- Person receiving goods form the warehouse
- PO#, Item#, Tag#, Short Description, PO Qty, Qty required, Qty Issued, Qty B/O
- Date requested, Date Issued

Site materials management will create a MREQ (Material Request) in PM+ and run the engineering build analysis to ensure that the materials requested are available or enroute to site. When handing over materials to a sub-Contractor, a MIS (Material Issue Slip) will be presented by site materials management. This slip confirms that the goods have been issued to the sub-Contractor and records the quantity. The sub-Contractor will need to sign off on the MIS to agree that the goods were issued in a usable condition. The figure below shows a MIS:

Figure 3: Material Issue Slip

 SNC-LAVALIN		PROJECT: Scope of Report: <b>Issue No - 000000014 - HDPE PIPING (ONT-001)</b>		CLIENT: <b>Issue No - 000000014 - HDPE PIPING (ONT-001)</b>		 SNC-LAVALIN MIS		
ISSUE NO. 000000014	DESCRIPTION HDPE PIPING (ONT-001)	DATE 2011-03-08	REQUESTED BY MITCH LAVOIE	WAREHOUSE BALZER - PCL'S (C-505) OFFSITE STORAGE				
CONTRACT P-6192 - HDPE Pipe Supply			CONTRACTOR Sandale Utility Products - 006798 - Brantford, ON					
DESTINATION BALZER OFFSITE STORAGE SK								
#	Y	MATERIAL CODE	SIZE	DESCRIPTION	TAG NUMBER	SUB COMP.	UOM	QUANTITY ISSUED
01	B	6111020ZC01ZZZ	10	PIPE, DR 17.0, D3350 PE4710 CL445674C, PE			FT	50.00
02	B	6111020ZC01ZZZ	12	PIPE, DR 17.0, D3350 PE4710 CL445674C, PE			FT	100.00
Remarks:								
REQUESTED BY:		APPROVED BY: (Engineer)		ISSUED BY:		RECEIVED BY:		
Name (Block letters)		Name (Block letters)		Name (Block letters)		Name (Block letters)		
Date		Date		Date		Date		
Signature		Signature		Signature		Signature		

All site material control transactions will be recorded in PM+.

 <b>SNC-LAVALIN</b>	<b>Materials Management Plan</b>		<b>Revision</b>		
	Nalcor Ref. No. LCP-SN-CD-000-SC-PL0005-01		<b>B2</b>	<b>Date</b>	<b>Page</b>
	SLI Doc. No. 505573-0000-54RA-I-0001		<b>01</b>	<b>06-Mar-2012</b>	<b>14</b>

### 1.5.9 Material Return by Contractors

Materials will only be permitted to be returned to the Project Warehouse when accompanied by a Site Instruction (SI) issued by the Area Superintendent, or his delegated representative.

### 1.5.10 Storage

The Warehouse or other facilities i.e. lay down areas; will be utilized for the receipt and storage of the equipment and material required for the Project.

Contractor supplied equipment and materials stored at the site will be at their risk unless covered by a project wide All Risk Insurance policy.

### 1.5.11 Inventory Control System

PM+ will be the inventory control mechanism.

PM+ records will include:


- Deliverable Items List (DIL)
- Receipt of Deliverables (MRR)
- Over Short & Damage Reports (OS&D)
- Non Conformance Report (NCR)
- Material Issue Slip (MIS)

PM+ will be used to record the receipt, inventory and issue to the Contractor as well as all returns from Contractors and to s in the event of overage or damage etc.

Material bought by the Project and shipped to a pre-assembly area for fabrication will be received there and entered in to PM+.

It will then be issue to the Contractor. This form of remote checking/issuing is designed to save double handling. A similar effort will be used to issue directly to a Contractor on site.

Packing lists will be co-signed as issued with the data being entered into PM+ at a later point.

 <b>SNC-LAVALIN</b>	<b>Materials Management Plan</b>		<b>Revision</b>		
	Nalcor Ref. No. LCP-SN-CD-000-SC-PL0005-01		B2	Date	Page
	SLI Doc. No. 505573-0000-54RA-I-0001		01	06-Mar-2012	15

### 1.5.12 Shipping from Pre-Assembly and Fabrication Sites

All materials, including disposal of surplus and scrap items, which are shipped from the Project site, must be recorded on a Shipping Report (SR).

The Shipping Report shall contain:

- SR Number
- Tag Number
- P.O. and item number on which the material was received
- Full description of the material
- Full details of consignee's name, address, telephone and fax number as well as a contact person's name
- Reason for the shipment; i.e. repairs, replacement, overages, sale of surplus, scrap, rejected, etc.

### 1.5.13 Disposal of Materials

#### Surplus

Surplus Materials are usually identified by the Contractor as the needs for those goods diminish in a particular area.

This type of surplus can be returned to the warehouse for re-issue to a new Contractor. Normally this would be bulk items.


Surplus goods at the end of the project will be put into inventory and handed over to operations unless otherwise disposed.

#### Scrap

Scrap shall be defined throughout the Project by construction personnel.

A scrap removal contract may be put in place to facilitate the expeditious removal of said goods.

Goods of questionable use will be put in a separate location from the general inventory either for re-use or eventual disposal.

	<b>Materials Management Plan</b>		<b>Revision</b>		
	Nalcor Ref. No. LCP-SN-CD-000-SC-PL0005-01		<b>B2</b>	<b>Date</b>	<b>Page</b>
	SLI Doc. No. 505573-0000-54RA-I-0001		<b>01</b>	<b>06-Mar-2012</b>	<b>16</b>



**Reconciliation, Handover to Operations and Close-out**

At the end of any pre-assembly activity all surplus material will be transferred to the main construction site following standard procedures.

At the end of the main construction all material will be reconciled against receipt and issue and a final report will be issued. All surplus will be transferred to Operations unless to be sold for scrap or otherwise disposed.

In order to ensure that all material and equipment requirements have been fulfilled, Site Materials Management will complete a reconciliation by running the RII (Required Vs Issued by Installation Package) report in PM+. The figure below shows the report:

**Figure 4: Material Required Vs Issued by Installation Package**


	PROJECT: 332472 : Boundary Dam B03 Carbon Capture System									
	CLIENT: SaskPower		SNC-Lavalin							
Scope of Report: CRC - All, Material Code = %, Warehouse - All, Inst. Pack. = 605 - Caisson Foundations & Buried Utilities										
<b>Installation Package</b>										
T	Material Code	Size	UoM	BOM Qty (1)	Al. Qty (2)	Req. Qty (3)	Issued Qty (4)	Delta Issued (5) = (4) - (3)	Gr. Man (6)	
<b>605 - Caisson Foundations &amp; Buried Utilities</b>										
B	61110Z02XZC0IZZ	4	PIPE, DR 17.0, D3350 PE4710 CL445574C, PE	FT	99.54	9.85	108.39	0.00	-108.39	0.0
B	61110Z02WZC0IZZ	34	PIPE, DR 19.0, D3350 PE4710 CL445574C, PE	FT	353.14	35.31	388.45	0.00	-388.45	0.0
B	61110Z22NZ28M30V	4	PIPE, 0.197 IN NOM WALL, D2396 RTRP-12ED4314, BUTT & STRAP ENDS, CBL W. FT	FT	1,229.59	122.96	1,352.55	0.00	-1,352.55	0.0
B	6212A72ZPZ20B30U	4	ELL, 45 LR, CBL W/NERUS, PD5 & S LAYERS, 0.209 IN NOM WALL, D2396 RTRP- ECH	FT	150.00	0.00	150.00	0.00	-150.00	0.0
B	6212A70ZKZC0M20H	34	ELL, 22.0, FAB, IP6, 2 SEG, DR 17.0, D3350 PE4710 CL445574C, PE, AS PER MAN EACH	FT	2.00	0.00	2.00	0.00	-2.00	0.0

If the quantity remaining to be issued to the Contractor falls in the range of the allowance quantity and the Contractor does not require any additional quantity, an agreement can be reached with the Contractor and both parties can sign off on this.

A final close out report will be issued summarizing the Material Control activity.

**1.5.14 Inter-site Coordination and Interface**

A coordinator will be appointed to act as liaison between the various assembly sites and the main site office to monitor incoming materials and equipment (applicable mostly to the Transmission Line and Converter construction). The coordinator shall

 <b>SNC-LAVALIN</b>	<b>Materials Management Plan</b>		<b>Revision</b>	
	Nalcor Ref. No. LCP-SN-CD-000-SC-PL0005-01		<b>B2</b>	<b>Date</b>
	SLI Doc. No. 505573-0000-54RA-I-0001		<b>01</b>	<b>06-Mar-2012</b>
			<b>Page</b>	<b>17</b>

act as the go-between for the construction site, assembly sites, logistics, expediting, inspection and purchasing and contracts.

#### **1.5.15 Site Purchasing**

The majority of the purchasing will be carried out from the St John's Project office; however, where deemed beneficial limited site based purchasing will be arranged. Care will be taken to ensure that field requisitioning and purchase of materials is performed according to Project Procedures. Field engineering will define all site requirements in EMDS and PM+ for the requisitioning process.

Standard Project procurement procedures established for the Project will be followed. Bidder identification, technical documentation, ordering, follow-up, inspection, logistics and monitoring systems will be the same as in the main Project office. The Procurement Manager will have functional responsibility for this activity.

#### **1.5.16 Procedures**

The following standard SNC-Lavalin Procedures will be used to coordinate the project materials function:

GP-5400-PR-00-E Table of Contents

GP-5401-PR-01-E Introduction

GP-5402-PR-01-E Equipment and Material Identification


GP-5403-PR-01-E Frame Agreements

GP-5404-PR-01-E Material Tracking and Delivery

GP-5405-PR-01-E Shop Fabrication

GP-5406-PR-01-E Site Material Management

GP-5407-PR-01-E Over, Short or Damaged Report Resolution

 <b>SNC-LAVALIN</b>	<b>Materials Management Plan</b>		<b>Revision</b>		
	Nalcor Ref. No. LCP-SN-CD-000-SC-PL0005-01		<b>B2</b>	<b>Date</b>	<b>Page</b>
	SLI Doc. No. 505573-0000-54RA-I-0001		<b>01</b>	<b>06-Mar-2012</b>	<b>18</b>

## 1.6 Material Responsibility Matrix

The material responsibility matrix (MRM) is the over arching "live" document for components 1 (Hydro), 3 (DC Specialities) and 4 (Transmission) that is correlated to the Materials Management Plan and will be used to develop the Detailed Materials Management Procedures.

These matrices represent and identify:

- a the stakeholders responsible
- b materials and equipment by supply and installation package numbers
- c processes and tracking systems used for the life cycle of all SNC Lavalin "free issue" materials and equipment from engineering identification methodologies and coding, through the requisitioning and supply chain to the receipt, storage and hand over for installation to sub-Contractors and registration in Nalcor Asset Management System.

See attachments 1, 2 & 3 that are the individual Material Responsibility Matrices for each of the LCP components. Further development will include the sub-Contractor supplied packages.

LOWER CHURCHILL Component 1 Hydro Power Material Responsibility Matrix for Execution Phase

Installation package #	Supply Packages	REV E - Engineering CM - Construction Management FMM - Field Mat Mgmt A - Automated (CATIA) M - Manual (EMDS or ICA) SP - S/L Procurement (HO) VF - Vendor/Fabricator TC - Trade Contractor NA - Not Applicable	Identification Methodology for Detail Engineering	BOM Method	Engineering										Procurement										Warehousing				Construction Management Issue Strategy				Shortages/Surplus						
					Bulk Material Code (USA)	Engineered / PO No	Description	Specifications	Data Sheets	Drawings	Shop Detail Drawings	BOM in PM+	Construction review prior to issuing requisitions	PM+ Material Requisition (RFI-Request for Proposal)	Technical Evaluation	RFQ (Request for Quote) in PM+	Commercial Evaluation	Construction review prior to issuing purchase orders	PM+ Material Requisition (RFP-REQ Request for Purchase)	Home office Purchase Order in PM+	Expediting in PM+	Shop Surveillance	Traffic & Logistics in PM+	Commercial Receipt	Technical Receipt in PM+	Non-Tech O&SD	Tech O&SD in PM+	Warehouse / Storage in PM+	Inventory Control in PM+	Material Planning/Bill Analysis in PM+	Pick Tickets/Material Request by Dwg	Pick Tickets by Commodity	FeedBack Issue (Min/Max) in PM+	Identify Shortages	Approve Shorts (HS) in PM+	Procure Shorts (PO)	Identify Surplus in PM+	Dispose Surplus	Interface to Nalcor Asset Register
<b>MECHANICAL (CIC 50000's) &amp; ELECTRICAL (CIC 70000's)</b>																																							
CH0031 BOP Mech & Elec Aux	PH-0016	Isolated Phase Bus	NA	E	E	E	E	VF	NA	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM			
	PH-0018	Generator Circuit Breakers	NA	E	E	E	VF	NA	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM			
	PH-0017	346 kV XLPE Cable	NA	E	E	E	VF	NA	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM			
	PH-0014	Transformer & Spare Transformer	NA	E	E	E	VF	NA	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM			
	PH-0035	15 kV Switchgear	NA	E	E	E	VF	NA	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM			
CH0006 Accom. Complex Site Utl.	PH-0036	16 kV Switchgear	NA	E	E	E	VF	NA	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM			
	PH-0038	Aux. Transformers Acc. Complex	NA	E	E	E	VF	NA	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM			
	PH-0037	25 kV Switchgear Acc. Complex	NA	E	E	E	VF	NA	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM			
	PH-0043	Sewage Treatment Plant for Accom.	NA	E	E	E	VF	NA	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM			
	PH-0038	Emerg. Diesel Generator	NA	E	E	E	VF	NA	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM			



LOWER CHURCHILL Component 3 Material Responsibility Matrix for Execution Phase

Procurement Package #	Supply Package	KEY E - Engineering CM - Construction Management FMM - Field Matl Mgmt A - Automated (CATIA) M - Manual (EMDS or ICA) SP - SLI Procurement (HO) VF - Vendor/Fabricator TC - Trade Contractor NA - Not Applicable	Identification Methodology for Civil Engineering	Identify Method	Home Office Engineering							Procurement							Warehousing				Construction Management Issue Strategy				Shortages Surplus												
					Specifications	Data Sheets	Drawings	Shop Detail Drawings	BOI in PM+	Construction review prior to issuing requisitions	PM+ Material Requisition (RFI-Request for Proposal) Technical Evaluation	RFQ (Request for Quote) in PM+	Commercial Evaluation	Construction review prior to issuing purchase orders	PM+ Material Requisition (RFI-Request for Proposal)	Home office Purchase Order in PM+	Expediting in PM+	Shop Surveillance	Traffic & Logistics in PM+	Commercial Receipt	Technical Receipt in PM+	Non-Tech O/S&D	Tech O/S&D in PM+	Warehouse / Storage in PM+	Inventory Control in PM+	Material Planning/Buil Analysis in PM+	Pick Tickets/Material Request by DWG	Pick Tickets by Commodity	Free/Bulk Issue (Mini/Mag) in PM+	Identify Shortages	Approve Short (MR) in PM+	Procure Short (PO)	Identify Surplus in PM+	Dispose Surplus	Interface to Nilcor Asset Register				
MECHANICAL (CRC# 50000) & ELECTRICAL (CRC# 70000)																																							
CD-0502	PD-0606	Supply Equip. / Material SW	NA	E	E	TC	NA	CM	E	E	SP	CM	SP	E	SP	SP	E/SP	SP	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM			
	PD-0537	Transformers	NA	E	E	TC	NA	CM	E	E	SP	CM	SP	E	SP	SP	E/SP	SP	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM		
CD-0512, Construction - Power	PD-0513	138/25 kV Transformer Muekrat Falls	NA	E	E	TC	NA	CM	E	E	SP	CM	SP	E	SP	SP	E/SP	SP	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM		
	PD-0514	138KV & 25KV Circuit Breakers	NA	E	E	TC	NA	CM	E	E	SP	CM	SP	E	SP	SP	E/SP	SP	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM		
	PD-0515	230, 138 KV 7.25 KV Terminal Station	NA	E	E	TC	NA	CM	E	E	SP	CM	SP	E	SP	SP	E/SP	SP	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	
	PD-0518	138 kV Capacitor Voltage Transformer	NA	E	E	TC	NA	CM	E	E	SP	CM	SP	E	SP	SP	E/SP	SP	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	
	PD-0519	25 kV Vacuum Interrupter	NA	E	E	TC	NA	CM	E	E	SP	CM	SP	E	SP	SP	E/SP	SP	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	
	PD-0520	25kV 6X4 MVAR Capacitor Banks	NA	E	E	TC	NA	CM	E	E	SP	CM	SP	E	SP	SP	E/SP	SP	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	
	PD-0522	Pre-Fabrication Control Room Building	NA	E	E	TC	NA	CM	E	E	SP	CM	SP	E	SP	SP	E/SP	SP	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	
	PD-0523	Substation Service Transformer	NA	E	E	TC	NA	CM	E	E	SP	CM	SP	E	SP	SP	E/SP	SP	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	
	PD-0529	25 kV Reclosers, MV Switches & Fuse cut	NA	E	E	TC	NA	CM	E	E	SP	CM	SP	E	SP	SP	E/SP	SP	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM
	PD-0530	138 kV & 26kV Surge Arresters	NA	E	E	TC	NA	CM	E	E	SP	CM	SP	E	SP	SP	E/SP	SP	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	
	PD-0531	MV Instrument Transformer	NA	E	E	TC	NA	CM	E	E	SP	CM	SP	E	SP	SP	E/SP	SP	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	
	PD-0561	RTU Cabinet	NA	E	E	TC	NA	CM	E	E	SP	CM	SP	E	SP	SP	E/SP	SP	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM
	PD-0562	Protection Relays	NA	E	E	TC	NA	CM	E	E	SP	CM	SP	E	SP	SP	E/SP	SP	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	
	PD-0506	Supply of Electrodes & Connectors	NA	E	E	TC	NA	CM	E	E	SP	CM	SP	E	SP	SP	E/SP	SP	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	FMM	

LOWER CHURCHILL Component 4 (Transmission) Material Responsibility Matrix for Execution Phase

Area & Installation Package#	Supply Package#	KEY E - Engineering CM - Construction Management FMM - Field Mat Mgmt A - Automated (CATIA) M - Manual (EMDS or ICA) SP - SLI Procurement (HQ) VF - Vendor/Fabricator TC - Trade Contractor NA - Not Applicable	Identification Methodology for Detail Engineering		BCM Method	Engineering										Procurement										Warehousing					Construction Management Issue Strategy					Shortages/Surplus		
			Bulk Material Order (BOA)	Engineered Tag No.		Drawings	Specifications	Data Sheets	Drawings	Shop Detail Drawings	BOB in PM+	Construction review prior to issuing requisitions	PM+ Material Requisition (RFI-Request for Proposal)	Technical Evaluation	RFQ (Request for Quote) in PM+	Commercial Evaluation	Construction review prior to issuing purchase orders	PM+ Material Requisition (RFI-Request for Proposal)	Home office Purchase Order in PM+	Expediting in PM+	Shop Surveillance	Traffic & Logistics in PM+	Commercial Receipt	Technical Receipt in PM+	Non-Tech O.S&D	Tech O.S&D in PM+	Warehouse / Storage in PM+	Inventory Control in PM+	Material Planning/Buil Analysis in PM+	Pick Tickets/Material Request by Dwg	Pick Tickets by Commodity	Free/Bulk Issue (Min/Max) in PM+	Identify Shortages	Approve Shorts (MR) in PM+	Procure Shorts (PO)	Identify Surplus in PM+	Dispose Surplus	Interface to Nalcor Asset Register
			Autodesk CATIA Master Files & ICA for print ICA																																			
<b>ELECTRICAL &amp; STRUCTURAL STEEL (CNC &amp; T0004)</b>																																						
AC Line CT-0319	PT-0302	Towers Steel	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM	
	PT-0300	Conductors	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM	
	PT-0301	Insulators	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM	
	PT-0304	OPGW	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM	
	PT-0303	Hardware & Fittings	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM	
	PT-0326	Guy Wires & OHSW	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM	
	PT-0305	Earthing Material	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM	
	PT-0307	Foundations Grillage Steel	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM	
	PT-0335	Pole Anchor & Anchor Bolts	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM	
	DC Lines	PT-0330	Towers Steel	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM
PT-0328		Conductors	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM	
PT-0329		Insulators	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM	
PT-0334		OPGW	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM	
PT-0331		Hardware & Fittings	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM	
PT-0333		Guy Wires & OHSW	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM	
PT-0332		Earthing Material	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM	
PT-0308		Foundations Grillage Steel	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM	
PT-0352		Pole Anchor & Anchor Bolts	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM	
25kV Conductor/Bell Power		PT-0336	25 kV Transmission Line	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM
	PT-0337	ADSS	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM	
	PT-0338	25 kV Transmission Line Conductor	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM	
	PT-0339	25 kV Transmission Line Insulator	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM	
	PT-0340	Wood Pole for 138/25 kV	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM	

LOWER CHURCHILL Component 4 (Transmission) Material Responsibility Matrix for Execution Phase

Area & Installation Package #	Supply Package#	KEY E - Engineering CM - Construction Management FMM - Field Matl Mgmt A - Automated (CATIA) M - Manual (EMDS or ICA) SP - SLI Procurement (HO) VF - Vendor/Fabricator TC - Trade Contractor NA - Not Applicable	Identification Methodology for Detail Engineering		Engineering										Procurement										Warehousing					Construction Management Issue Strategy					Shortages/Surplus			
			Bulk Material Order (ICA)	Engineered Log No.	Description	Specifications	Data Sheets	Drawings	Shop Detail Drawings	BOM in PM+	Construction review prior to issuing requisitions	PM+ Material Requisition (RFI=Request for Proposal)	Technical Evaluation	RFQ (Request for Quote) in PM+	Commercial Evaluation	Construction review prior to issuing purchase orders	PM+ Material Requisition (RFI=REQ Request for Purchase)	Home office Purchase Order in PM+	Expediting in PM+	Shop Surveillance	Traffic & Logistics in PM+	Commercial Receipt	Technical Receipt in PM+	Non-Tech O.S&D	Tech O.S&D in PM+	Warehouse / Storage in PM+	Inventory Control in PM+	Material Planning/Buil Analysis in PM+	Pick Tickets/Material Request by Dwg	Pick Tickets by Commodity	Free/Bulk Issue (Min/Max) in PM+	Identify Shortages	Approve Shorts (MR) in PM+	Procure Sheets (PO)	Identify Surplus in PM+	Dispose Surplus	Interface to Nalcor Asset Register	
Solutions Pkgs	PT-0347	220kV Transmission Line	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM
	PT-0348	OHSW	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM
	PT-0349	220kV Transmission Line Conductor	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM
	PT-0350	220kV Transmission Line Insulators	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM
	PT-0351	Wood Pole for 220 kV	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM
Electrode Lines	PT-0313	Electrode L Wood Poles	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM
	PT-0314	Electrode L Conductor	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM
	PT-0315	Electrode L Insulators	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM
	PT-0316	Electrode L Hardware,	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM
	PT-0317	Electrode L Earthing Materials	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM
	PT-0318	Electrode L Guy Wire & Anchor	E	NA	E	M	E	NA	E	VF	E	CM	E	E	SP	SP	CM	E	SP	SP	SP	SP	SP	FMM	TC	FMM	FMM	FMM	FMM	TC	TC	FMM	TC	FMM	SP	FMM	FMM	FMM