
#### **Understanding Muskrat** Stan Marshall, CEO Nalcor Energy

February 15, 2018

Boundless Energy







### 2017 – A Year of Success

- Exceptional performance with 89% construction complete
- Settled all major claims and finalized performance-based agreements
- Raised \$2.9 billion with Federal Loan Guarantee
  - Reduces required equity from Province by \$2.7B
  - Reduces domestic electricity rates by 1.5 cents per kwh



# POWER GENERATION (MUSKRAT FALLS)



### **Generation Site**





#### CIMFP Exhibit P-01988 Muskrat Falls Generation



- 824 megawatts; 4.9 terawatt hours/yr (TWh)
- Projected facilities costs:
  - Sanction \$2.9B
  - June 2017 \$5.5B
- Projected in service dates:
  - Sanction: first power Q4 2017; full power Q2 2018
  - June 2017: first power Q4
    2019; full power Q3 2020
- Emera to receive on average 20% of energy for 35 years at no cost and an additional 5% during first five years, delivered during offpeak.



#### CIMFP Exhibit P-01988 Muskrat Falls Generation



- Major work completed:
  - North Spur stabilization

Page 7

- South dam
- Powerhouse enclosed
- Ice/safety boom installed
- North Dam 40% completed

#### 78% construction completed





#### Intake







#### Tailrace






Page 10

### North Dam





### Powerhouse Units 1-4





Page 12

### North Spur (Downstream View)





Page 13

### North Spur (Upstream View)





### North Spur (Upstream View)





Page 15

### North Spur (Upstream)





# POWER SUPPLY (TRANSMISSION)



# Labrador-Island Link (LIL)



#### 99% construction completed

- 1,100 km line from Muskrat Falls to Soldiers Pond
- 30 km across the Strait of Belle Isle (SOBI)
- SOBI completion by end of 2016
- Projected facilities costs:
  - Sanction \$2.6B
  - June 2017 \$3.7B
- Projected in service dates:
  - Sanction: Q2 2017
  - June 2017: Q2 2018
- Emera provides equity contribution plus interest of \$0.8B based on current estimates to receive regulated utility rate of return



### **Soldiers Pond**



 AC switchyard constructed, energized and fully integrated into NL Hydro system

Page 18

Synchronous
 condensers and
 converter stations
 nearing completion



### Muskrat Falls

CIMFP Exhibit P-01988



- Converter station and AC switchyard nearing completion
- Commissioning work underway
- Energization planned for Q1 2018



Page 20

## Labrador Transmission Assets (LTA)



99% construction completed

- Churchill Falls to Muskrat Falls
- Two, 250 km 315 kilovolt lines
- Projected facilities costs:
  - Sanction \$692M
  - June 2017 \$894M
- Projected in service dates:
  - Sanction: Q2 2017
  - June 2017: Q2 2018



## **Churchill Falls**



- Switchyard construction 99% complete
- Commissioning work underway
- Energization planned for Q1 2018



Page 22

## Maritime Link (Emera)



- Constructed, owned and operated by Emera for 35 years
- 500 MW capacity
- 170 km undersea link from Cape Ray, NL to Cape Breton, NS
- Projected facilities cost \$1.58B
- Testing commenced Q4 2017; commissioning in progress
- Nalcor has transmission rights to import/export power




## **MUSKRAT FALLS PROJECT COSTS**

#### (DATA AS PER JUNE 2017 UPDATE)



#### CIMFP Exhibit P-01988 Page 24 Muskrat Falls Projected In-service Capital Cost






# Overall Project Cost Increase – Contributing Factors

- Original cost estimates were optimistic/overly aggressive
- Risks of the project were underestimated at the beginning
- Lack of experience of some contractors working in our harsh environment
- Early execution by some major contractors was poor




## **NL Hydro Island Interconnected Sales**





### **Muskrat Falls Energy Deliveries**






Page 28


## **Unit Cost Projections**

(For energy delivered at Soldiers Pond)





#### CIMFP Exhibit P-01988 Page 29 Island Interconnected Domestic Rate Projections



Current wholesale and domestic rates are 7.5 cents/kWh and 11.7 cents/kWh (excluding HST), respectively.



### **Mitigation Measures**

- Extend Federal Loan Guarantee (complete)
- Transmission infeed in advance of Muskrat generation
- Targeted purchases and sales of energy through Quebec and Maritimes interties



#### **2018 Focus - Transmission**

- Maintain safety focus
- Completing construction and commissioning work required to energize the transmission lines for power delivery to the island from Churchill Falls in mid-2018



#### **2018 Focus - Generation**

- Maintain safety focus
- Continue with installation of turbine and generator components
- Complete the North Dam
- Prepare for first power in 2019





## 6 Stages of a Mega Project

- 1. Wild Enthusiasm
- 2. Disillusionment
- 3. Confusion, Panic and Hysteria
- 4. Search for the Guilty
- 5. Punishment of the Innocent
- 6. Reward the Uninvolved

