

Pat Hussey #7



COMMITMENT PACKAGE SCHEDULE STATUS REPORT  
 PROJECT: 805573 : LOWER CHURCHILL PROJECT  
 CLIENT: Nalcor Energy  
 Scope of Report: Type: All - Discipline: All - C. Packages: All



Dscr./		Template: CPN-01 - Supply Schedule Template																	
I. CP#	DI. FAC	1. Issue Eng. Pkg	2. Prepare Issue EOI	3. Close EOI	4. Issue Pre-Qual Quest	5. Report of Pre-Qual Quest	6. Issue Bid List for Approval	7. Bid List Approval	8. REF Issue	9. REP Issue	10. REP Close	11. Comm/Tech Eval	12. Nalcor Recon Approval	13. Issue REQ Engr	14. Issue PO /Contract	15. Receive Init. Vendor Drawing	16. Delivery X Works	17. Forecast at Site	18. Requisition
CP Name		Start	Start	Start	Start	Start	Start	Start	Start	Start	Start	Start	Start	Start	Start	Start	Start	Start	Start
PO #		End	End	End	End	End	End	End	End	End	End	End	End	End	End	End	End	End	End
<b>G CH0002</b>	44																		
Accommodations Complex Buildings		S 12-Aug-2011	05-Jul-2011	16-Jul-2011	22-Jul-2011	03-Aug-2011	20-Aug-2011	28-Aug-2011	15-Sep-2011	08-Oct-2011	12-Nov-2011	09-Dec-2011	24-Dec-2011	02-Jan-2012	17-Jan-2012	14-Feb-2012	17-May-2012	18-Jun-2012	01-May-2012
Administrator: Percy Wallace		F 15-Aug-2011	12-Aug-2011	24-Aug-2011	12-Sep-2011	28-Sep-2011	29-Oct-2011	10-Nov-2011	29-Nov-2011	19-Dec-2011	18-Apr-2012	08-Jun-2012	21-Jun-2012	28-Jun-2012	31-Jul-2012	16-Sep-2012	09-Dec-2012	06-Jan-2013	24-Apr-2013
Eng: McCarthy Terry		A 15-Aug-2011	-2	-33	-33	-44	-46	-57	-65	-64	-61	-133	-154	-154	-453	-481	-498	-491	-487
Vendor		V																	-620
Proc: Tremblay Line																			
Remarks: - IBA CONTRACT																			
-Waiting Milestone Schedule- need amendment with new schedule																			
-New schedule March 16																			
Client Rep																			
<b>G CH0002</b>	44																		
Administrative Buildings		S 12-Aug-2011	22-Aug-2011	29-Aug-2011	03-Sep-2011	15-Sep-2011	03-Oct-2011	08-Oct-2011	10-Oct-2011	02-Nov-2011	19-Dec-2011	23-Jan-2012	07-Feb-2012	14-Feb-2012	29-Feb-2012	28-Mar-2012	30-Jun-2012	02-Jul-2012	
Administrator: Percy Wallace		F 17-Aug-2011	28-Sep-2011	13-Oct-2011	28-Sep-2011	25-Oct-2011	29-Oct-2011	07-Nov-2011	22-Mar-2012	04-Apr-2012	16-May-2012	27-Jun-2012	11-Jul-2012	28-Jul-2012	22-Aug-2012	03-Oct-2012	21-Nov-2012	07-Feb-2013	
Eng: McCarthy Terry		A 17-Aug-2011	-4	-32	-39	-21	-34	-22	-25	-141	-132	-126	-134	-133	-139	-150	-162	-123	-169
Vendor		V																	
Proc: Tremblay Line																			
Remarks: Schedule to be reviewed by Area Manager																			
May add lab to Concrete Batch Plant																			
lab may be added by addendum																			
Client Rep																			
<b>G CH0004</b>	41																		
Accommodation Complex Site Utilities		S 05-Jul-2011	26-Sep-2011	07-Oct-2011	27-Sep-2011	13-Oct-2011	29-Oct-2011	11-Nov-2011	18-Nov-2011	10-Dec-2011	27-Jan-2012	20-Feb-2012	07-Mar-2012	13-Mar-2012	30-Mar-2012	02-May-2012	23-May-2012	30-May-2012	30-May-2012
Administrator: Percy Wallace		F 11-Jul-2011	27-Sep-2011	11-Oct-2011	27-Sep-2011	11-Oct-2011	02-Dec-2011	10-Jan-2012	28-Mar-2012	28-Apr-2012	06-Jun-2012	18-Jul-2012	01-Aug-2012	16-Aug-2012	12-Sep-2012	24-Oct-2012	21-Nov-2012	19-Dec-2012	06-Feb-2013
Eng: McCarthy Terry		A 11-Jul-2011	-2	-1	-3	0	2	-33	-51	-112	-117	-112	-126	-129	-133	-142	-150	-156	-174
Vendor		V																	-216
Proc: Roche Stella																			
Remarks: Schedule to be reviewed by Area Manager																			
Client Rep																			
<b>G CH0039</b>																			
Supply and Install Turbines and Generators		S 15-Jun-2011	22-Jun-2011	24-Aug-2011	12-Sep-2011	16-Dec-2011	16-Mar-2012	30-Mar-2012	13-Apr-2012	30-Apr-2012	13-Aug-2012	03-Jun-2014	16-Jul-2014	02-Oct-2014					
Administrator: Turcotte Luc		F 18-May-2011	23-May-2011	31-May-2011	10-Jun-2011	15-Jun-2011	22-Jun-2011	07-Oct-2011	14-Oct-2011	27-Jan-2012	28-May-2012	16-Jun-2012	22-Jun-2012	03-Aug-2012	14-Sep-2012	03-Jun-2014	16-Jul-2014	01-Sep-2014	
Eng: D'Arcy Jean-Marc		A 18-May-2011																	
Vendor		V																	27
Proc: Woodmass Chris																			
Remarks:																			
Client Rep																			
<b>F PH0014</b>																			
Generator Step-up transformer		S 27-Jan-2012	02-Feb-2012	02-Feb-2012	09-Feb-2012	19-Feb-2012	24-Feb-2012	02-Mar-2012	02-Mar-2012	19-Mar-2012	09-Apr-2012	30-Apr-2012	22-May-2012	22-May-2012	14-Jun-2012	29-Jun-2012	27-Sep-2012	27-Oct-2012	01-Dec-2012
Administrator: Turcotte Luc		F 23-Mar-2012	23-Mar-2012	30-Mar-2012	04-Apr-2012	26-Apr-2012	09-May-2012	16-May-2012	16-May-2012	16-Jun-2012	27-Jul-2012	12-Sep-2012	26-Sep-2012	11-Oct-2012	08-Nov-2012	20-Dec-2012	14-Mar-2013	11-Apr-2013	01-Dec-2014
Eng: Sanlan Robert		A 27-Jan-2012	-47	-43	-49	-47	-56	-64	-64	-64	-76	-94	-116	-109	-122	-126	-143	-144	-142
Vendor		V																	-625
Proc: D'Keefe Ken																			
Remarks: SDRL																			
Client Rep																			
<b>F PH0018</b>																			
Isolated Phase Bus		S 27-Jan-2012	02-Feb-2012	02-Feb-2012	09-Feb-2012	19-Feb-2012	24-Feb-2012	02-Mar-2012	02-Mar-2012	19-Mar-2012	09-Apr-2012	30-Apr-2012	22-May-2012	22-May-2012	14-Jun-2012	29-Jun-2012	27-Sep-2012	27-Oct-2012	01-Dec-2012
Administrator: Turcotte Luc		F 23-Mar-2012	23-Mar-2012	30-Mar-2012	04-Apr-2012	26-Apr-2012	09-May-2012	16-May-2012	16-May-2012	16-Jun-2012	27-Jul-2012	12-Sep-2012	26-Sep-2012	11-Oct-2012	08-Nov-2012	20-Dec-2012	14-Mar-2013	11-Apr-2013	01-Dec-2014
Eng: Caldwell Bill		A 27-Jan-2012	-47	-43	-49	-47	-56	-64	-64	-64	-76	-94	-116	-109	-122	-126	-149	-25	-142
Vendor		V																	-625
Proc:																			
Remarks: Expected Design Change																			
Client Rep																			
<b>F PH0018</b>																			
Generator Circuit Breakers		S 27-Jan-2012	02-Feb-2012	02-Feb-2012	09-Feb-2012	19-Feb-2012	24-Feb-2012	02-Mar-2012	02-Mar-2012	19-Mar-2012	09-Apr-2012	30-Apr-2012	22-May-2012	22-May-2012	14-Jun-2012	29-Jun-2012	27-Sep-2012	27-Oct-2012	01-Dec-2012
Administrator: Turcotte Luc		F 23-Mar-2012	23-Mar-2012	30-Mar-2012	04-Apr-2012	26-Apr-2012	09-May-2012	16-May-2012	16-May-2012	16-Jun-2012	27-Jul-2012	12-Sep-2012	26-Sep-2012	11-Oct-2012	08-Nov-2012	20-Dec-2012	14-Mar-2013	11-Apr-2013	01-Dec-2014
Eng: Caldwell Bill		A 27-Jan-2012	-47	-43	-49	-47	-56	-64	-64	-64	-76	-94	-116	-109	-122	-126	-149	-144	-142
Vendor		V																	-625
Proc:																			
Remarks: SDRL																			
Client Rep																			







COMMITMENT PACKAGE SCHEDULE STATUS REPORT  
 PROJECT: 605673 : LOWER CHURCHILL PROJECT  
 CLIENT: Nalcor Energy  
 Scope of Report: Type: All - Discipline: All - C. Packages: All



Dept/		Template: CPN-02 - Construction Schedule Template																	
I. CP#	DI. FAC	1. Issue Eng. Pkg Dictionary	2. Prepare / Issue EQ	3. Close EQ	4. Issue Pre-Qual Quest	5. Receipt of Pre-Qual Quest	6. Issue Bid List for Approval	7. Bid List Approval	8. RF Issue	9. RFP Issue	10. RFP Close	11. Com / Tech Eval / LB	12. Nalcor Approval	13. Issue REQ Eng.	14. Issue P.O. Contract	15. Start Contractor Mobilization	16. Start Construction	17. Required Construction Start	
C CH0004	41	S	15-Jun-2011	12-Aug-2011	19-Aug-2011	25-Aug-2011	08-Sep-2011	23-Sep-2011	29-Sep-2011	07-Oct-2011	19-Oct-2011	05-Nov-2011	23-Nov-2011	08-Dec-2011	16-Dec-2011	03-Jan-2012	16-Jan-2012	16-Jan-2012	
South Side Access Road		F																	
Administrator : Percy Wallace		A	17-Jun-2011	12-Sep-2011	26-Sep-2011	12-Sep-2011	26-Sep-2011	29-Nov-2011	02-Dec-2011	28-Oct-2011	05-Dec-2011	18-Apr-2012	28-May-2012	11-Jun-2012	26-Jun-2012	23-Jul-2012	06-Aug-2012	06-Aug-2012	
Eng: McCarthy, Terry Proc: Marsan, Sylvan		V		-2	-26	-32	-15	-17	-57	-55	-18	-40	-139	-180	-159	-164	-173	-174	-227
Vendor:			Remarks : Notes																
ECR DCR			- IBA CONTRACT																
Client Rep			- Meeting Required Scott O'Brien, Pat Hussey, Wallace Percy, Ed Over, Normand Bechard																
			- Alignment Change																
C CH0006		S	15-Jun-2011	07-Sep-2011	19-Sep-2011	24-Sep-2011	05-Oct-2011	24-Oct-2011	29-Oct-2011	16-Dec-2011	16-Jan-2012	13-Mar-2012	11-Apr-2012	28-Apr-2012	04-May-2012	22-May-2012	01-Jun-2012	02-Jul-2012	02-Jul-2012
Bulk Excavation Works		F																	
Administrator : Maeyens, Michel		A	16-Jun-2011	27-Oct-2011	11-Oct-2011	27-Sep-2011	11-Oct-2011	02-Dec-2011	10-Jan-2012	24-Feb-2012	12-Apr-2012	24-May-2012	08-Jul-2012	19-Jul-2012	02-Aug-2012	30-Aug-2012	20-Jul-2012	06-Oct-2012	06-Oct-2012
Eng: Maeyens, Michel Proc: Roche, Stefa		V		-1	-43	-19	-2	-4	-34	-62	-75	-62	-73	-70	-77	-86	-16	-83	
Vendor:			Remarks :																
ECR DCR																			
Client Rep																			
C CH0007		S	10-Feb-2012	27-Feb-2012	05-Mar-2012	08-Mar-2012	29-Mar-2012	13-Apr-2012	20-Apr-2012	20-Apr-2012	18-May-2012	29-Jun-2012	14-Aug-2012	28-Aug-2012	12-Sep-2012	11-Oct-2012	11-Oct-2012	28-Oct-2012	08-Oct-2012
Intake, Powerhouse, Spillway and Trans D		F																	
Administrator : Turcotte, Luc		A	10-Feb-2012	03-May-2012	03-May-2012	23-Mar-2012	13-Apr-2012	27-Apr-2012	04-May-2012	04-May-2012	26-Nov-2012	07-Jan-2014	18-Feb-2014	04-Mar-2014	18-Mar-2014	16-Apr-2014	16-Apr-2014	30-Apr-2014	20-May-2014
Eng: Bouzaene, Hafid Proc: Adamczyk, Ronald		V		0	-57	-51	-13	-13	-12	-12	-12	-477	-477	-474	-474	-473	-472	-472	-506
Vendor:			Remarks : - Schedule Under Review																
ECR DCR																			
Client Rep																			
C CH0008	42	S	24-Feb-2012	27-Feb-2012	05-Mar-2012	08-Mar-2012	29-Mar-2012	13-Apr-2012	20-Apr-2012	20-Apr-2012	18-May-2012	29-Jun-2012	14-Aug-2012	28-Aug-2012	12-Sep-2012	11-Oct-2012	31-Oct-2012	16-Nov-2012	06-Oct-2012
North Spur Stabilization		F																	
Administrator : Maeyens, Michel		A	18-Feb-2012	18-Feb-2012	26-Feb-2012	28-Feb-2012	21-Mar-2012	06-Apr-2012	12-Apr-2012	12-Apr-2012	10-May-2012	21-Jun-2012	06-Aug-2012	21-Aug-2012	08-Sep-2012	03-Oct-2012	24-Oct-2012	08-Nov-2012	08-Dec-2012
Eng: Ceballos, Alvaro Proc: Roche, Stefa		V		-306	-306	-306	-306	-306	-306	-306	-306	-306	-306	-307	-307	-306	-307	-307	-365
Vendor:			Remarks : - No Scope/Site Investigation																
ECR DCR																			
Client Rep																			
C CH0009		S	24-Feb-2012	27-Feb-2012	05-Mar-2012	08-Mar-2012	29-Mar-2012	13-Apr-2012	20-Apr-2012	20-Apr-2012	18-May-2012	29-Jun-2012	14-Aug-2012	28-Aug-2012	12-Sep-2012	11-Oct-2012	31-Oct-2012	16-Nov-2012	06-Oct-2012
RCC Dams - North and South Construction		F																	
Administrator : Maeyens, Michel		A	23-Mar-2012	23-Mar-2012	30-Mar-2012	04-Apr-2012	26-Apr-2012	09-May-2012	16-May-2012	16-May-2012	14-Jun-2012	26-Jul-2012	10-Sep-2012	24-Sep-2012	09-Oct-2012	06-Nov-2012	27-Nov-2012	12-Dec-2012	06-Jan-2013
Eng: Maeyens, Michel Proc: Roche, Stefa		V		-23	-22	-22	-23	-23	-22	-22	-23	-23	-23	-23	-23	-22	-23	-23	-79
Vendor:			Remarks :																
ECR DCR																			
Client Rep																			
C CH0013	41	S	15-Sep-2011	20-Sep-2011	01-Oct-2011	07-Oct-2011	19-Oct-2011	05-Nov-2011	11-Nov-2011	12-Nov-2011	05-Dec-2011	26-Jan-2012	24-Mar-2012	09-Apr-2012	14-Apr-2012	02-May-2012	03-May-2012	07-Jun-2012	01-Jun-2012
Reservoir Clearing South Bank		F																	
Administrator : Percy Wallace		A	20-Sep-2011	06-Oct-2011	25-Oct-2011	06-Oct-2011	25-Oct-2011	19-Dec-2011	22-Dec-2011	22-Dec-2011	22-Mar-2012	09-May-2012	20-Jun-2012	01-Aug-2012	16-Aug-2012	29-Aug-2012	26-Sep-2012	26-Sep-2012	10-Oct-2012
Eng: Evans, Bill Proc: Roche, Stefa		V		-9	-14	-20	1	-5	-37	-35	-112	-134	-125	-111	-110	-117	-128	-125	-107
Vendor:			Remarks : ON HOLD																
ECR DCR																			
Client Rep																			
C CH0014	41	S	15-Sep-2011	20-Sep-2011	01-Oct-2011	07-Oct-2011	19-Oct-2011	05-Nov-2011	11-Nov-2011	12-Nov-2011	05-Dec-2011	26-Jan-2012	24-Mar-2012	09-Apr-2012	14-Apr-2012	02-May-2012	03-May-2012	07-Jun-2012	01-Jun-2012
Reservoir Clearing North Bank		F																	
Administrator : Percy Wallace		A	20-Sep-2011	06-Oct-2011	25-Oct-2011	06-Oct-2011	25-Oct-2011	19-Dec-2011	22-Dec-2011	22-Dec-2011	29-Mar-2012	09-May-2012	20-Jun-2012	04-Jul-2012	18-Jul-2012	16-Aug-2012	18-Aug-2012	30-Aug-2012	06-Oct-2012
Eng: Evans, Bill Proc: Roche, Stefa		V		-9	-14	-20	1	-5	-37	-35	-118	-99	-89	-75	-74	-81	-90	-89	-72
Vendor:			Remarks :																
ECR DCR																			
Client Rep																			



COMMITMENT PACKAGE SCHEDULE STATUS REPORT  
 PROJECT: 605573 : LOWER CHURCHILL PROJECT  
 CLIENT: Nalcor Energy  
 Scope of Report: Type: All - Discipline: All - C. Packages: All



Dept/		Template: CPN-02 - Construction Schedule Template																	
I. CP #	DI. FAC	1. Issue Eng. Pkg. Document	2. Prepare/ Issue EOI	3. Close EOI	4. Issue Pre-Qual. Quest	5. Request/ Pre-Qual. Quest	6. Issue Bid List for Approval	7. Bid List Approval	8. RFQ Issue	9. RFP Issue	10. RFP Close	11. Com. Tech Eval / JR Comm	12. Nalcor Approval	13. Issue REQ Eng	14. Issue PO/Contract	15. Start Contractor Mobilization	16. Start Construction	17. Request Construction Start	
CP Name																			
CP #																			
<b>CH0022</b>																			
Site Restoration at Muskrat Falls		S	24-Feb-2012	27-Feb-2012	05-Mar-2012	08-Mar-2012	29-Mar-2012	13-Apr-2012	20-Apr-2012	20-Apr-2012	22-May-2012	03-Jul-2012	16-Aug-2012	30-Aug-2012	14-Sep-2012	16-Oct-2012	18-Oct-2012	29-Oct-2012	06-Oct-2012
Administrator: Percy Wallace		F	16-May-2012	18-May-2012	26-May-2012	23-May-2012	19-Jun-2012	07-Jul-2012	14-Jul-2012	14-Jul-2012	13-Aug-2012	24-Sep-2012	09-Nov-2012	24-Nov-2012	08-Dec-2012	13-Jan-2013	13-Jan-2013	27-Jan-2013	06-Feb-2013
Eng: McCarthy Terry		A																	
Vendor		V	-1.008	-1.009	-1.009	-1.009	-1.009	-1.011	-1.011	-1.011	-1.010	-1.010	-1.015	-1.012	-1.011	-1.016	-1.016	1.016	-1.044
Remarks:																			
ECR DCR																			
Client Rep																			
<b>CH0031</b>																			
Mechand Elect.Auxill and Arch.Interior		S	24-Feb-2012	27-Feb-2012	05-Mar-2012	08-Mar-2012	29-Mar-2012	13-Apr-2012	20-Apr-2012	20-Apr-2012	22-May-2012	03-Jul-2012	16-Aug-2012	30-Aug-2012	14-Sep-2012	16-Oct-2012	20-Nov-2012	18-Feb-2013	18-Mar-2013
Administrator: Turcotte Luc		F	22-Mar-2012	23-Mar-2012	30-Mar-2012	04-Apr-2012	26-Apr-2012	09-May-2012	16-May-2012	16-May-2012	16-Jun-2012	27-Jul-2012	12-Sep-2012	26-Sep-2012	11-Oct-2012	08-Nov-2012	20-Dec-2012	14-Mar-2013	11-Apr-2013
Eng: Landry Martin		A																	
Vendor		V	-23	-22	-22	-23	-23	-22	-22	-22	-21	-21	-23	-23	-23	-21	-21	-21	-21
Remarks: Interface between Contracts and Purchase Orders Turbine/Generator/Control & Protection Muskrat Falls Substation auxiliaries Civil Architecture																			
ECR DCR																			
Client Rep																			
<b>CH0032</b>																			
Power House Hydro-Mechanical Equipment		S																	
Administrator: Turcotte Luc		F	22-Mar-2012	23-Mar-2012	30-Mar-2012	04-Apr-2012	26-Apr-2012	09-May-2012	16-May-2012	23-May-2012	02-Jun-2012	26-Jul-2012	14-Sep-2012	28-Sep-2012	12-Oct-2012	14-Nov-2012	21-Dec-2012	18-Mar-2013	29-Apr-2013
Eng: Letourneau Rejean		A																	
Vendor		V									-69	-6			4				14
Remarks: -DELAYED																			
ECR DCR																			
Client Rep																			
<b>CH0033</b>																			
Powerhouse Cranes		S																	
Administrator: Turcotte Luc		F	22-Mar-2012	23-Mar-2012	30-Mar-2012	04-Apr-2012	26-Apr-2012	09-May-2012	16-May-2012	23-May-2012	21-Jun-2012	02-Aug-2012	14-Sep-2012	28-Sep-2012	12-Oct-2012	09-Nov-2012	18-Mar-2014	09-Jun-2014	16-Apr-2014
Eng: Letourneau Rejean		A																	
Vendor		V									-45	-25			-10				-71
Remarks:																			
ECR DCR																			
Client Rep																			
<b>CH0034</b>																			
Powerhouse Elevator		S																	
Administrator: Turcotte Luc		F	22-Mar-2012	23-Mar-2012	30-Mar-2012	04-Apr-2012	26-Apr-2012	09-May-2012	26-May-2012	01-Jun-2012	24-Jul-2012	27-Sep-2012	26-Sep-2012	09-Oct-2012	23-Oct-2012	29-Jan-2013	03-Feb-2014	28-Apr-2014	31-Mar-2014
Eng: Letourneau Rejean		A																	
Vendor		V									19	39			60				-48
Remarks:																			
ECR DCR																			
Client Rep																			
<b>CH0038</b>																			
McKenzie River Bridge		S	24-Feb-2012	27-Feb-2012	05-Mar-2012	08-Mar-2012	29-Mar-2012	13-Apr-2012	20-Apr-2012	20-Apr-2012	22-May-2012	03-Jul-2012	16-Aug-2012	30-Aug-2012	14-Sep-2012	16-Oct-2012	20-Nov-2012	18-Feb-2013	18-Mar-2013
Administrator: Percy Wallace		F	22-Mar-2012	23-Mar-2012	30-Mar-2012	04-Apr-2012	26-Apr-2012	09-May-2012	16-May-2012	16-May-2012	16-Jun-2012	27-Jul-2012	12-Sep-2012	26-Sep-2012	11-Oct-2012	08-Nov-2012	20-Dec-2012	14-Mar-2013	11-Apr-2013
Eng: McCarthy Terry		A																	
Vendor		V	-23	-22	-22	-23	-23	-22	-22	-22	-21	-21	-23	-23	-23	-21	-21	-21	-21
Remarks:																			
ECR DCR																			
Client Rep																			
<b>CH0044</b>																			
Spithwy Hydro-Mechanical Equipment		S																	
Administrator: Turcotte Luc		F	22-Mar-2012	23-Mar-2012	30-Mar-2012	04-Apr-2012	26-Apr-2012	09-May-2012	16-May-2012	23-May-2012	21-Jun-2012	02-Aug-2012	14-Sep-2012	28-Sep-2012	12-Oct-2012	14-Nov-2012	18-Mar-2013	09-Jun-2013	29-Apr-2013
Eng: Letourneau Rejean		A																	
Vendor		V									-69	-6			4				-60
Remarks:																			
ECR DCR																			
Client Rep																			



COMMITMENT PACKAGE SCHEDULE STATUS REPORT  
 PROJECT: 605573 : LOWER CHURCHILL PROJECT  
 CLIENT: Nalcor Energy  
 Scope of Report: Type: All - Discipline: All - C. Packages: All



Repl/		Template: CPN-02 - Construction Schedule Template																	
I. CP#	DI. FAC	1. Issue Eng. PLS Dictionary	2. Prepare / Issue EOI	3. Close EOI	4. Issue Pre-Qual Quest	5. Receive Pre-Qual Quest	6. Issue Bid List for Approval	7. Bid List Approval	8. RFI Issue	9. RFP Issue	10. RFP Close	11. Contract Eng. PLS Form	12. Nalcor Approval	13. Issue REQ Eng.	14. Issue PO Contract	15. Start Contractor Mobilization	16. Start Construction	17. Renewal Construction Start	
Client Rep																			
CH0048	41		18-Nov-2011	25-Nov-2011	18-Nov-2011	25-Nov-2011	01-Dec-2011	21-Dec-2011	30-Nov-2011	12-Dec-2011	09-Jan-2012	16-Apr-2012	29-May-2012	12-Jun-2012	26-Jun-2012	16-Jan-2012	08-Aug-2012	01-Feb-2012	
Site Clearing Access Road and Ancillary		B																	
Administrator : Percy Wallace		A	21-Nov-2011	18-Nov-2011	25-Nov-2011	18-Nov-2011	25-Nov-2011	05-Dec-2011	08-Dec-2011	09-Dec-2011	16-Dec-2011								
Eng: McCarthy Terry		V	0	0	0	0	0	-3	11	-8	-4	-84				-163		-213	
Proc: Cullinell Lisa																			
Vendor																			
Remarks : IBA Contract																			
ECR DCR																			
Client Rep																			
CH0049			24-Feb-2012	27-Feb-2012	05-Mar-2012	08-Mar-2012	29-Mar-2012	13-Apr-2012	20-Apr-2012	20-Apr-2012	22-May-2012	03-Jul-2012	16-Aug-2012	30-Aug-2012	14-Sep-2012	16-Oct-2012	26-Nov-2012	18-Feb-2013	18-Mar-2013
Supply and install of log Booms		B																	
Administrator : Percy Wallace		A	22-Mar-2012	23-Mar-2012	30-Mar-2012	04-Apr-2012	26-Apr-2012	09-May-2012	16-May-2012	16-May-2012	16-Jun-2012	27-Jul-2012	12-Sep-2012	26-Sep-2012	11-Oct-2012	08-Nov-2012	20-Dec-2012	14-Mar-2013	11-Apr-2013
Eng: McCarthy Terry		V	-23	-22	-22	-23	-23	-22	-22	-22	-21	-21	-23	-23	-23	-21	-21	-21	-21
Proc: Adamczyk Ronald																			
Vendor																			
Remarks : - Clearing Late Fall. Waiting for Milestone Schedule. Wallace Percy																			
ECR DCR																			
Client Rep																			
CH0050	41		24-Feb-2012	27-Feb-2012	05-Mar-2012	08-Mar-2012	29-Mar-2012	13-Apr-2012	20-Apr-2012	20-Apr-2012	22-May-2012	03-Jul-2012	16-Aug-2012	30-Aug-2012	14-Sep-2012	16-Oct-2012	26-Nov-2012	18-Feb-2013	18-Mar-2013
Supply of Concrete including Batch Plant		B																	
Administrator : Turcotte Luc		A	22-Mar-2012	23-Mar-2012	30-Mar-2012	04-Apr-2012	26-Apr-2012	09-May-2012	16-May-2012	16-May-2012	16-Jun-2012	27-Jul-2012	12-Sep-2012	26-Sep-2012	11-Oct-2012	08-Nov-2012	20-Dec-2012	14-Mar-2013	11-Apr-2013
Eng: Bouzaoune, Haid		V	-23	-22	-22	-23	-23	-22	-22	-22	-21	-21	-23	-23	-23	-21	-21	-21	-21
Proc: Adamczyk Ronald																			
Vendor																			
Remarks :																			
ECR DCR																			
Client Rep																			
CH0052			24-Feb-2012	27-Feb-2012	05-Mar-2012	08-Mar-2012	29-Mar-2012	13-Apr-2012	20-Apr-2012	20-Apr-2012	22-May-2012	03-Jul-2012	16-Aug-2012	30-Aug-2012	14-Sep-2012	16-Oct-2012	02-Nov-2012	17-Nov-2012	06-Oct-2012
Habitat Compensation Works		B																	
Administrator : Percy Wallace		A	22-Mar-2012	23-Mar-2012	30-Mar-2012	04-Apr-2012	26-Apr-2012	09-May-2012	16-May-2012	16-May-2012	16-Jun-2012	27-Jul-2012	12-Sep-2012	26-Sep-2012	11-Oct-2012	08-Nov-2012	29-Nov-2012	14-Dec-2012	06-Jan-2013
Eng: Clarke Albert		V	-23	-22	-22	-23	-23	-22	-22	-22	-21	-21	-23	-23	-23	-21	-23	-23	-79
Proc: Roche, Stela																			
Vendor																			
Remarks :																			
ECR DCR																			
Client Rep																			