

Awarded Packages 16 July 2018

| Component | Package # | Package Title | CA/Buyer | Type | Award Date | Successful Contractor | Type | Original Award Value |
|-----------|------------|---|---------------|----------|------------|--|-----------|----------------------|
| EPCM | LC-G-002 | EPCM Stage 1 & 2 (Mob + Gate 3) | C. Hewitt | EPCM | 2-Feb-11 | SNC-Lavalin Inc. | LS/UR | \$ 32,750,199 |
| | | EPCM Stage 3 (Balance of Services) | | | | | | \$ 158,192,838 |
| C1 | CH0002-001 | Supply and Install Accommodations Complex Buildings | L. Noel | S & I | 22-Oct-12 | Liannu Limited Partnership | LS/UR | \$ 105,024,598 |
| C1 | CH0004-001 | Construction of Southside Access Road | TBN | Civil | 25-May-12 | Liannu Limited Partnership | LS | \$ 34,327,898 |
| C1 | CH0006-001 | Construction of Bulk Excavation Works | TBN | Civil | 6-Nov-12 | IKC-ONE Earthworks Constructors, a Partnership | UR | \$ 112,942,295 |
| C1 | CH0007-001 | Construction of Intakes & Powerhouse, Spillway and Transition Dams | M. Melhem | Civil | 29-Nov-13 | Astaldi Canada Inc. | LS/UR | \$ 1,024,292,550 |
| C1 | CH0030-001 | Supply and Install Turbines and Generators | J.P. Carvalho | S & I | 2-Jan-13 | Andritz Hydro Canada Inc | LS - CAD | \$ 124,517,329 |
| | | | | | | | LS - USD | \$ 36,635,422 |
| | | | | | | | LS - Euro | \$ 4,204,787 |
| C1 | CH0032-001 | Supply and Install of Powerhouse Hydro-Mechanical Equipment | P. Bursey | S & I | 6-Sep-13 | Andritz Hydro Canada Inc | LS - CAD | \$ 122,932,996 |
| | | | | | | | LS - Euro | \$ 60,880,279 |
| C1 | CH0048 | Construction of Site Clearing for Southside Access Road & Ancillary Areas | TBN | Civil | 20-Apr-12 | Nukum Forestry Ltd | LS/UP | \$ 3,063,296 |
| C1 | CH0055-001 | Temporary Camp Installation | TBN | Services | 18-Oct-12 | Capital Structures Inc. | LS | \$ 1,008,193 |
| C1 | PH0036-001 | Supply of Auxiliary Transformers | K. O'Keefe | PO | 13-Aug-12 | MVA Power Inc. | LS | \$ 251,023 |
| C1 | PH0038 | Supply of Emergency Diesel Generators | K. O'Keefe | PO | 12-Oct-12 | Toromont Industries Ltd. | LS | \$ 1,990,000 |
| C1 | PH0053 | Temporary Construction Camp & Kitchen | TBN | PO | 24-Sep-12 | Manitoba Hydro | LS | \$ 4,700,000 |
| C1 | PH0053-005 | Sewage Treatment Plant | TBN | PO | 5-Nov-12 | Nomadic Mobile Sewage | LS | \$ 455,500 |
| C1 | PH0053-006 | Water Treatment Plant | TBN | PO | 5-Nov-12 | Electric Motor & Pump | LS | \$ 645,122 |
| C1 | PH0053-009 | Teck Cable | TBN | PO | 30-Nov-12 | Texcan | LS | \$ 160,854 |
| C1 | PH0057 | Office Trailers and Washcars | K. O'Keefe | PO | 28-Sep-12 | Dickie Moore Rentals | LS | \$ 817,916 |
| C1 | SH0001 | Physical Hydraulic Model | L. Trembley | Services | 11-Jul-11 | Northwest Hydraulic Consultants | LS/UR | \$ 723,100 |
| C1 | SH0019-001 | Provision of Security Services | Y. Fortier | Services | 1-Nov-12 | Speuata Security Inc. | UR | \$ 14,538,777 |
| C1 | SH0020-001 | Provision of Medical Services | Y. Fortier | Services | 1-Nov-12 | Innu-Med Inc. | UR | \$ 18,361,068 |
| C1 | SH0056 | Transportation of Temporary Camp | TBN | PO | 11-Oct-12 | Hunt's Transport Limited | LS | \$ 1,717,315 |
| C3 | CD0512 | Construction of Construction Power Facilities | TBN | S & I | 20-Jun-12 | G.J. Cahill & Company (1979) Limited | LS | \$ 8,930,652 |
| C3 | FS0513 | Site Supervision of Siemens Transformers | K. O'Keefe | Field | 20-Sep-12 | Siemens Canada | LS | \$ 145,000 |
| C3 | PD0514 | Supply of 138/25 kV Circuit Breakers | K. O'Keefe | PO | 6-Feb-12 | Alstom Grid Canada | LS | \$ 205,100 |
| C3 | PD0515 | Supply of 230/138/25 kV Disconnect Switches | K. O'Keefe | PO | 13-Feb-12 | Alstom Grid Canada | LS | \$ 212,480 |
| C3 | PD0518 | Supply of 138 kV Capacitor Voltage Transformer | K. O'Keefe | PO | 6-Feb-12 | Alstom Grid Canada | LS | \$ 19,030 |
| C3 | PD0519 | Supply of 25 kV Vacuum Interrupter | K. O'Keefe | PO | 6-Feb-12 | Siemens Canada | LS | \$ 142,600 |
| C3 | PD0520 | Supply of 25 kV 6x4 MVAR Capacitor Banks | K. O'Keefe | PO | 6-Feb-12 | ABB Inc. | LS | \$ 207,252 |
| C3 | PD0522 | Supply of Pre-Fabricated Control Room Building | K. O'Keefe | PO | 11-Apr-12 | Automatisation Grimard Inc. | LS | \$ 874,489 |
| C3 | FS0522-01 | Wiring Modification to PFCR Building | K. O'Keefe | PO | 14-Oct-12 | Automatisation Grimard Inc. | LS | \$ 84,279 |

started in 2012

started in 2012

| Component | Package # | Package Title | CA/Buyer | Type | Award Date | Successful Contractor | Type | Original Award Value |
|-----------|------------|--|------------|----------|------------|---|----------|----------------------|
| C3 | FS0522-002 | Supervision of the Installation & Commissioning of PFCR Building | K. O'Keefe | Field | 8-Nov-12 | Automatisation Grimard Inc. | LS | \$ 75,000 |
| C3 | FS0522-003 | Supervision of the Installation & Commissioning of PFCR Building | K. O'Keefe | Field | 10-Dec-12 | Automatisation Grimard Inc. | LS | \$ 35,000 |
| C3 | PD0529 | Supply of 25 kV Reclosers | K. O'Keefe | PO | 6-Feb-12 | Siemens Canada | LS | \$ 67,644 |
| C3 | FS0529 | Supervision of Installation of Reclosers | K. O'Keefe | Field | 11-Oct-12 | Siemens Canada | LS | \$ 70,000 |
| C3 | PD0530 | Supply of 138/25 kV Surge Arrestors | K. O'Keefe | PO | 6-Feb-12 | Graybar Canada | LS | \$ 41,325 |
| C3 | PD0531 | Supply of MV Instrument Transformers | K. O'Keefe | PO | 19-Mar-12 | ABB Inc. | LS | \$ 55,512 |
| C3 | PD0561 | Supply of D20 RTU and Cabinets | TBN | PO | 21-Jun-12 | GE Canada | LS | \$ 43,681 |
| C3 | PD0562 | Supply of Protection Front Panels and Protection Relays | TBN | PO | 29-Jun-12 | Cahill Instrumentation | LS | \$ 158,731 |
| C3 | PD0563 | Supply of 138 kV Circuit Switcher, MV Switches & Fuse Cut-outs | TBN | PO | 4-Jul-12 | S & C Electric | LS | \$ 127,189 |
| C3 | SD0560 | Provision of Early Works Construction Telecommunication Services (MF) | S. Manning | Services | 5-Dec-11 | Bell Mobility Inc. | LS/UR | \$ 52,644 |
| C3 | SD0560-001 | Provision of Early Works Construction Telecommunication Services (MF) | S. Manning | PO | 18-Dec-12 | Roadpost Satcom | UR | \$ 109,758 |
| C4 | CT0341-001 | Clearing of Right-of -Way for 315 kV Hvac Transmission Line (MF to CF) | R. Taylor | Civil | 21-Mar-13 | Great Western Forestry Inc. | UR | \$ 29,748,053 |
| C4 | PT0300-001 | Supply of Conductors for 315 kV Hvac Transmission Line (MF to CF) | S. Manning | Supply | 5-Apr-13 | Midal Cables Ltd. | LS - USD | \$ 13,685,180 |
| C4 | PT0301-001 | Supply of Insulators for 315 kV Hvac Transmission Line (MF to CF) | C. Fowler | PO | 18-Jan-13 | Seves Insulators of Canada Ltd. | LS | \$ 2,525,575 |
| C4 | PT0302-001 | Supply of Tower Steel for 315 kV Hvac Transmission Line (MF to CF) | C. Fowler | PO | 6-Feb-13 | SA-RA Energy | LS - USD | \$ 15,511,823 |
| C4 | PT0303-001 | Supply of Tower Hardware for 315 kV Hvac Transmission Line (MF to CF) | C. Fowler | Supply | 12-Apr-13 | Mosdorfer GmbH | LS | \$ 5,163,679 |
| C4 | PT0304-001 | Supply of Hardware for 315 kV Hvac Transmission Line (MF to CF) | L. Paul | PO | 25-Jan-13 | Mosdorfer North Carolina Inc. | LS | \$ 362,418 |
| C4 | PT0304-002 | Supply of Optical Ground Wire for 315 kV Hvac Transmission Line (MF to CF) | L. Paul | PO | 25-Jan-13 | Suzhou Furukawa Power Optic | LS | \$ 1,279,834 |
| C4 | PT0307-001 | Supply of Steel Tower Foundations for 315 kV Hvac Transmission Line (MF to CF) | L. Paul | Supply | 26-Feb-13 | Fabrimet Inc. | LS | \$ 4,567,267 |
| C4 | PT0326-001 | Supply of Steel Wires for 315 kV Hvac Transmission Line (MF to CF) | D. Manning | PO | 28-Jan-13 | Graybar Canada | LS | \$ 3,547,736 |
| C4 | PT0335-001 | Supply of Anchor Materials for 315 kV Hvac Transmission Line (MF to CF) | C. Fowler | Supply | 22-May-13 | Williams Form Hardware & Rockbolt (Canada) Ltd. | LS | \$ 2,796,403 |
| C4 | PT0336-001 | Supply of 25 kV Distribution Line Hardware | TBN | PO | 3-May-12 | McLoughlan Supplies Ltd | LS | \$ 55,305 |
| C4 | PT0336-002 | Supply of 25 kV Distribution Line Hardware | TBN | PO | 3-May-12 | Nedco Atlantic | LS | \$ 130,363 |
| C4 | PT0336-003 | Supply of 25 kV Distribution Line Hardware | TBN | PO | 14-May-12 | Graybar Canada | LS | \$ 387,395 |
| C4 | PT0337 | Supply of 25 kV Distribution Line Fibre Optic Cable | TBN | PO | 25-Jun-12 | Graybar Canada | LS | \$ 371,973 |
| C4 | PT0338 | Supply of 25 kV Distribution Line Conductors | TBN | PO | 19-Apr-12 | Graybar Canada | LS | \$ 315,378 |
| C4 | PT0339 | Supply of 25 kV Distribution Line Insulators | TBN | PO | 18-Apr-12 | Canadian Technical Services | LS | \$ 57,693 |

started in 2012
started in 2012

Package Status Report
CIMFP Exhibit P-02087

| Component | Package # | Package Title | CA/Buyer | Type | Award Date | Successful Contractor | Type | Original Award Value |
|-----------|-----------|--|----------|------|------------|-----------------------|------|----------------------|
| C4 | PT0340 | Supply of Wood Poles for 138/25 kV Distribution Line | TBN | PO | 25-Apr-12 | Stella Jones | UP | \$ 337,050 |
| | | | | | | | | \$ 1,957,633,846 |

| Component | Package # | Package Title | CA/Buyer | Type | Award Date | Successful Contractor | Type | Original Award Value |
|-----------|-----------|--|-----------|----------|------------|-------------------------------------|-------|----------------------|
| SOBI | LCP00728 | Web-Based Employment and Expenditure Tracking and Reporting Software | K. Ball | PO | 1-Feb-12 | SCI Resource Software Inc. | LS/UR | \$ 250,000 |
| SOBI | LC-SB-002 | Iceberg Tracking Program | P. Bursey | Services | 19-Aug-11 | PAL Aerospace Ltd. | LS/UR | \$ 1,244,396 |
| SOBI | LC-SB-003 | Submarine Cable Design, Supply and Install Strait of Belle Isle | P. Bursey | S & I | 29-Nov-12 | Nexans Norway AS | LS | \$ 123,928,194 |
| SOBI | LC-SB-004 | Marine Crossings Vessel Program - 2011 | P. Bursey | Services | 28-Jun-11 | Fugro GeoSurveys Inc. | LS/UR | \$ 3,981,000 |
| SOBI | LC-SB-007 | Drilling Services Agreement for HDD | P. Bursey | Services | 19-Aug-11 | Mears Canada Corp. | LS/UR | \$ 8,800,000 |
| SOBI | LC-SB-008 | HDD Detailed Design | P. Bursey | WTO | 1-Aug-11 | Hatch Ltd. | UR | \$ 1,812,120 |
| SOBI | LC-SB-014 | Geotechnical Program - Labrador 2011 | P. Bursey | Services | 29-Sep-11 | AMEC Environmental & Infrastructure | UR | \$ 350,130 |
| SOBI | LC-SB-017 | Ocean Characteristic Monitoring | P. Bursey | Services | 12-Sep-12 | AMEC Environmental & Infrastructure | LS/UR | \$ 1,955,808 |
| | | | | | | | | \$ 142,321,648 |

Milestones

| Ref # | Phase | Unit | Milestone | Amending Agreement Date | Previous Forecast | Current Forecast | Actual |
|-------|-------|------|---|-------------------------|-------------------|------------------|-----------|
| ID1 | Embed | 1 | Unit 1 Ready for Erection of Draft Tube Cone | 14-Aug-17 | | | 1-Aug-17 |
| CD1 | Embed | 1 | Unit 1 Draft Tube Liner Ready For Concrete | 14-Sep-17 | | | 15-Aug-17 |
| IS1 | Embed | 1 | Unit 1 Ready for Erection of Stay Ring | 27-Oct-17 | | | 30-Oct-17 |
| CS1 | Embed | 1 | Unit 1 Stay Ring Ready for Concrete | 7-Dec-17 | | | 10-Feb-18 |
| ID2 | Embed | 2 | Unit 2 Ready for Erection of Draft Tube Cone | 8-Oct-17 | | | 4-Oct-17 |
| CD2 | Embed | 2 | Unit 2 Draft Tube Liner Ready For Concrete | 8-Dec-17 | | | 2 Dec-17 |
| IS2 | Embed | 2 | Unit 2 Ready for Erection of Stay Ring | 25-Jan-18 | | | 11-Feb-18 |
| CS2 | Embed | 2 | Unit 2 Stay Ring Ready for Concrete | 1-Mar-18 | | | 25 Feb-18 |
| ID3 | Embed | 3 | Unit 3 Ready for Erection of Draft Tube Cone | 5-Nov-17 | | | 13 Dec-17 |
| CD3 | Embed | 3 | Unit 3 Draft Tube Liner Ready For Concrete | 15-Dec-17 | | | 25-Jan-18 |
| IS3 | Embed | 3 | Unit 3 Ready for Erection of Stay Ring | 8-Mar-18 | | | 11-Feb-18 |
| CS3 | Embed | 3 | Unit 3 Stay Ring Ready for Concrete (CI 6.01) | 13-Apr-18 | | | 19-Apr-18 |
| ID4 | Embed | 4 | Unit 4 Ready for Erection of Draft Tube Cone | 6-Jan-18 | | | 17-Jan-18 |
| CD4 | Embed | 4 | Unit 4 Draft Tube Liner Ready For Concrete | 30-Jan-18 | | | 11-Feb-18 |
| IS4 | Embed | 4 | Unit 4 Ready for Erection of Stay Ring (CI 5.10) | 12-Apr-18 | | | 4-Apr-18 |
| CS4 | Embed | 4 | Unit 4 Stay Ring Ready for Concrete (CI 6.02) | 18-May-18 | | | 6-May-18 |
| | Crane | | Main Powerhouse Bridge Crane Ready (Full Capacity) | 17-Jul-18 | 30 Jul-18 | 2-Aug-18 | |
| PF1 | Assy | 1 | Unit 1 Pit Free for Assembly (CI 7.05) | 6-Sep-18 | 15-Oct-18 | 22-Sep-18 | |
| RT1 | Assy | 1 | Unit 1 Ready To Turn | 27-Jun-19 | 27-Jun-19 | 27-Jun-19 | |
| CP1 | Assy | 1 | Unit 1 Commercial Power | 17-Dec-19 | 17-Dec-19 | 17-Dec-19 | |
| PF2 | Assy | 2 | Unit 2 Pit Free for Assembly (CI 8.03) | 23-Nov-18 | 27-Nov-18 | 8-Nov-18 | |
| RT2 | Assy | 2 | Unit 2 Ready To Turn | 19-Sep-19 | 19-Sep-19 | 19-Sep-19 | |
| CP2 | Assy | 2 | Unit 2 Commercial Power | 18-Feb-20 | 18-Feb-20 | 18-Feb-20 | |
| PF3 | Assy | 3 | Unit 3 Pit Free for Assembly (CI 9.02) | 11-Feb-19 | 2 Feb-19 | 23-Dec-18 | |
| RT3 | Assy | 3 | Unit 3 Ready To Turn | 8-Jan-20 | 8-Jan-20 | 8-Jan-20 | |
| CP3 | Assy | 3 | Unit 3 Commercial Power | 13-Jun-20 | 13-Jun-20 | 13-Jun-20 | |
| PF4 | Assy | 4 | Unit 4 Pit Free for Assembly (CI 9.03) | 22-Mar-19 | 8 Apr-19 | 31-Jan-19 | |
| RT4 | Assy | 4 | Unit 4 Ready To Turn | 25-Mar-20 | 25-Mar-20 | 25-Mar-20 | |
| CP4 | Assy | 4 | Unit 4 Commercial Power | 14-Aug-20 | 14-Aug-20 | 14-Aug-20 | |
| | Assy | | Tailrace Flooded | 15-Apr-19 | 15-Apr-19 | 15-Apr-19 | |
| | | | Completion of Headpond Impoundment | 15-Jun-19 | 15-Jun-19 | 15-Jun-19 | |
| | | | Crane Load Tested to 200 tonne in South Service Bay | 15-Jun-17 | | | 15-Jun-17 |
| | | | Powerhouse Enclosed and Heated | 30-Oct-17 | | | 7-Nov-17 |

