

Activity ID	Activity Name	Original Duration	Start	Finish	2015												2016												2017												2018											
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec		
<b>LCP - North and South Dams Diversion 2016 - Award Date July 15, 2015</b>					LCP - North and South...																																															
<b>Project Milestones and Restrictions</b>					Project Milestones a...																																															
<b>General</b>					General																																															
003	Contract Award	0.00w	15-Jul-15*		◆ 003, Contract Award																																															
004	Start of River Impoundment to Elev. 25.0m	0.00w		31-Oct-16*	◆ 004, Start of River ...																																															
005	Start of River Impoundment to Elev. 39.0m	0.00w		31-Oct-17*	◆ 005, Start of River ...																																															
006	Substantial Completion of the Work	0.00w		19-Nov-17*	◆ 006, Substantial Com...																																															
<b>Spillway Temporary Upstream Bridge and Access Ramps</b>					Spillway Temporary U...																																															
008	Separation Wall Completed	0.00w	20-Dec-15*		◆ 008, Separation Wal...																																															
009	Completion of Spillway Upstream Temporary Bridge	0.00w		19-Jun-16	◆ 009, Completion of S...																																															
010	Removal of Intake Cofferdam, Bridge and Access Ramps	0.00w		14-Nov-17*	◆ 010, Removal of Inta...																																															
<b>Diversion and River Closure</b>					Diversion and River ...																																															
012	Spillway Ready for River Diversion	0.00w	15-Jul-16*		◆ 012, Spillway Ready ...																																															
<b>Construction and Removal of Cofferdams</b>					Construction and Rem...																																															
014	Completion of Upstream Cofferdam to Elev. 26m	0.00w		31-Oct-16*	◆ 014, Completion of U...																																															
015	Completion of Downstream Cofferdam	0.00w		09-Oct-16*	◆ 015, Completion of D...																																															
<b>Construction of South Dam</b>					Construction of Sout...																																															
017	South Transition Dam Completed	0.00w	30-Sep-16*		◆ 017, South Transito...																																															
018	Completion of South Dam	0.00w		24-Sep-17*	◆ 018, Completion of S...																																															
<b>Construction of North Dam</b>					Construction of Nort...																																															
020	North Transition Dam Completed	0.00w	15-Jul-16*		◆ 020, North Transio...																																															
021	Completion of North Dam	0.00w		31-Oct-17*	◆ 021, Completion of N...																																															
<b>Excavation of Tailrace Rock Plug</b>					Excavation of Tailra...																																															
023	Powerhouse Ready for Tailrace Impoundment	0.00w	15-Oct-17*		◆ 023, Powerhouse Read...																																															
024	Completion of Rock Plug Excavation	0.00w		29-Oct-17*	◆ 024, Completion of R...																																															
<b>Issued for Construction Drawing Deliverables</b>					Issued for Construct...																																															
026	Upstream Cofferdam Starter Groins	0.00w	15-Jul-15*		◆ 026, Upstream Coffe...																																															
027	Permanent Access Roads	0.00w	15-Jul-15*		◆ 027, Permanent Acces...																																															
028	Miscellaneous (Fence, Guide Rail, etc.)	0.00w	15-Jul-15*		◆ 028, Miscellaneous (...)																																															
029	North Dam including Precast	0.00w	15-Jul-15*		◆ 029, North Dam inclu...																																															
030	RCC Cofferdam Removal	0.00w	18-Dec-15*		◆ 030, RCC Cofferdam R...																																															
031	Existing Cofferdams Removal	0.00w	18-Dec-15*		◆ 031, Existing Coffe...																																															
032	Upstream Cofferdam for North Dam	0.00w	18-Dec-15*		◆ 032, Upstream Coffe...																																															
033	Downstream Cofferdam for North dam	0.00w	18-Dec-15*		◆ 033, Downstream Coff...																																															
034	Tailrace Rock Excavation	0.00w	18-Dec-15*		◆ 034, Tailrace Rock E...																																															
035	Intake Cofferdam	0.00w	25-Mar-16*		◆ 035, Intake Cofferd...																																															
036	South Dam	0.00w	16-Dec-16*		◆ 036, South Dam																																															
<b>Project Restrictions</b>					Project Restrictions																																															
038	Spring Freshette 2016 (Estimated)	8.00w	28-Mar-16*	21-May-16	038, Spring Freshett...																																															
039	Spring Freshette 2017 (Estimated)	8.00w	27-Mar-17*	21-May-17	039, Spring Freshett...																																															
<b>Project Procurement &amp; Mobilization</b>					Project Procurement ...																																															
<b>Staff, Markups, etc.</b>					Staff, Markups, etc.																																															
042	Initial Staff, Office, etc.	2.86w	15-Jul-15	03-Aug-15	042, Initial Staff, ...																																															
043	Labour Markup	3.86w	28-Jul-15*	23-Aug-15	043, Labour Markup																																															
<b>Procurement</b>					Procurement																																															
<b>Award Major Subcontracts</b>					Award Major Subcontr...																																															
046	Temporary Bridge Supply	2.00w	04-Aug-15	17-Aug-15	046, Temporary Bridg...																																															
047	Temporary Bridge Design	2.00w	04-Aug-15	17-Aug-15	047, Temporary Bridg...																																															
048	Crushing & Screening	4.00w	04-Aug-15	31-Aug-15	048, Crushing & Scre...																																															
049	RCC Plant	6.00w	04-Aug-15	14-Sep-15	049, RCC Plant																																															
050	Cement Silos	6.00w	04-Aug-15	14-Sep-15	050, Cement Silos																																															
051	Offices, Lunch rooms, etc	1.00w	17-Aug-15*	23-Aug-15	051, Offices, Lunch ...																																															
052	Rebar & Rock Bolts	4.00w	04-Aug-15*	31-Aug-15	052, Rebar & Rock Bo...																																															
053	Drill and Blast	4.00w	07-Mar-16*	03-Apr-16	053, Drill and Blast																																															

█ Remaining Level of Effort    █ Critical Remaining Work  
█ Actual Level of Effort    ◆ Milestone  
█ Remaining Work    ┌─┐ Summary











