

Muskrat Falls Corporation

Corporate Office

500 Columbus Drive

P. O. Box 15000, Stn. A

St. John's, NL Canada A1B 0M4

Lower Churchill Project Operations Office

350 Torbay Road, Suite 2

St. John's, NL Canada A1A 4E1

15 December, 2014

LTR-CH0032001-0009

ANDRITZ HYDRO LTD.

6100 Trans-Canada Hwy.

Pointe-Claire, Quebec

H9R 1B9

Attn: Mr. Mathieu Bertrand


Subject: Agreement CH0032-001
Supply and Install Powerhouse and Spillway Hydro-Mechanical Equipment
Exhibit 9 – Interface and Milestone Schedule - Revision

Dear Mr. Bertrand,

With respect to Interface No.11A – Upstream of Spillway ready for start of Hydromechanical Works of Exhibit 9 – Interface and Milestone Schedule of the above-noted Agreement, Company advises that the contractual date of 16 February 2015 is currently forecasted for middle to late Q2 2015. We will be scheduling meetings with our civil contractor and yourself early in 2015 to refine the actual date.

Company requires Andritz Hydro Ltd. to take into consideration the above while planning to perform the Work.

Yours truly,



Scott O'Brien

Project Manager – Muskrat Falls Generation

Project Delivery Team

Lower Churchill Project