

PACKAGE CH0007

PRE AWARD RECORD OF SITE INSPECTION, AND STATUS OF SITE CONDITIONS

This is to record that Astaldi Canada Inc. (Astaldi), in preparation for the award of Package CH0007, has visited the Site on Wednesday 11th and 12th September 2013 and observed the status of ongoing work.

Astaldi has observed and records the following:

1. Subject to Company approval, Astaldi intends to commence shared access to the Site in accordance with the Interface Dates, and descriptions listed in Addendum No. 14, Supplementary Bulletin 1, namely:
 - 1.1 Interface I1A: Spillway Site Shared Access Available: 15th November 2013:

Access to the Spillway Site will be shared based on the following expected level of completion:

 - Blasting complete
 - Mucking complete, except for approx 15 m strip north side;
 - High spot removal underway with rock buster
 - Machine clean partially complete
 - Rock bolting complete
 - 1.2 Interface I7A Powerhouse Site Shared Access Available: 30th November 2013.

Access to the Powerhouse Site will be shared based on the following expected level of completion:

 - Tailrace ramp usable
 - Blasting complete
 - Mucking complete
 - High spot removal underway with rock buster
 - Machine clean partially complete
 - Rock bolting complete
2. Astaldi has observed the status of the work of the contractor performing the excavation work for Package CH0006 and, based on the expected levels of completion defined above and its own observations, it has been able to understand the sharing that will be necessary.
3. Astaldi has observed the conditions around and on the Site that may affect its work.
4. Company has reported on the Status of Company supplied facilities as follows:
 - 4.1 Camp accommodation will be available 30th October 2013, in accordance with the manpower requirements submitted by Astaldi;
 - 4.2 The area required for Contractor's office in the Accommodation Complex Office Area will be available 30th September 2013;
 - 4.3 The area required for Contractor's laydown in the Company Laydown Area and in Contractor Laydown Area will be available 30th September 2013;
 - 4.4 The Company radio mobile system will be available 30th September 2013;
 - 4.5 Telephone services will be available 30th September 2013;
 - 4.6 Power:
 - Office Complex: Power available 30th September 2013
 - Company Laydown: Power available 15th October 2013;
 - Contractor Laydown: Power available 15th October 2013; switchgear available in January 2014;
 - Powerhouse: Power available 30th November 2013; Switchgear available in January 2014;

- Spillway: Power available 30th November 2013.
- 4.7 Dewatering: Astaldi shall be responsible commencing 30th November 2013;
- 4.8 Road Maintenance: Astaldi shall be responsible commencing 30th November 2013;
- 4.9 Bus Service: Company will provide commencing 1st November 2013; Contractor responsible for bussing prior to that date;

Based on the above, Astaldi hereby confirms that, If the Limited Notice To Proceed is issued by 24th September, the Milestone Dates of the Interface and Milestone Schedule will not be impacted; and the impact of any adjustments to the execution plan and Construction Schedule is included in the Contract Price.

Signed by Astaldi Canada Inc.

Name	
Title	
Signature	
Date	

