



## **Muskrat Falls Project**

Quality Audit of SuperMetal for Powerhouse Steel Fabrication Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dams Audit Report No.: ARS-CH0007001-0013

		10	
711 -7011-	Paul Tracer	Selle	ORE
GAUG WID	Paul Fraser	David Green	Scott O'Brien
Date	Lead Auditor Approval	MF Generation Quality Lead	MF Generation Project Manage Approval
CONFIDENTIALITY NOTE:			
		urchill Management Corporation and s	the second s
distributed in whole or in na	art without the prior written conse	nt from Lower Churchill Management	Corporation.

Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

Internal	Name	Organization and Position
	P. Fraser	Lead Auditor
	D. Green	LCP Quality Manager
	R. Power	General Project Manager
	J. Kean	Deputy General Project Manager
	S. O'Brien	Project Manager – Muskrat Falls Generation
	P. Tsekouras	Construction Manager for Powerhouse Spillway and Transition Dams
	M. Collins	Manager - Civil Coordination
	T. Rossy	CH0007 Package Engineer
	C. Bennett	Quality Lead – MF Generation (Onsite)
	M. Harris	Disputes Resolution Manager
	V. Wang	Contract Administrator
	M. Melham	Contract Administrator
External		
	E. Knox	Astaldi Quality Manager
.*	D. Delarosbil	Astaldi Project Manager
	G. Bader	Astaldi Deputy Project Manager

#### Distribution

LCP-PT-MD-0000-QM-FR-0009-01 Rev. B4

Page 2 of 26

Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

#### EXECUTIVE SUMMARY

A quality audit was performed on SuperMetal (subcontractor to Astaldi Canada Inc. for powerhouse structural steel) between 10-11 Aug-2016 as per Attachment 1 – Audit Notification and Attachment 2 – Audit Attendance Sheet at the SuperMetal facility in Saint Romuald, Quebec. As a result of this audit, the following were documented:

- 5 Corrective Action Requests (CAR)
- 13 Opportunity for Improvements (OFI)
- 2 Observations (OBS)
- 1 Best Practices (BP)

Details of these findings are described in the following sections of this report. The findings categorized as Corrective Action Request (CAR) requires Astaldi to respond by 09-Sep-2016, including planned dates for implementation. All responses by Astaldi are required to be uploaded and transmitted to LCP online through Aconex by each Corrective Action Request. LCP shall evaluate the responses and reply. Any implementation of planned actions by Astaldi shall be submitted to LCP with objective evidence so the finding can be evaluated for closure.

Findings categorized as Opportunity for Improvement (OFI), Observation (OBS), Best Practices (BP) are offered as information to SuperMetal/Astaldi and do not require any formal response.

At the time of the audit it was evident that SuperMetal/Astaldi are not following all the audited requirements as specifically detailed in this report.

Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

#### **AUDIT FINDINGS**

#### **Corrective Action Requests:**

The audit resulted in the following four (5) Corrective Action Requests (CAR) that are issued to eliminate the causes of Non-conformances in order to prevent their recurrence.

Nalcor Energy LOWER CHURCHIL PROJECT			VENTATIVE / CORRI	
PART 1 IDENTIFICA	TION / DESCRIPTION			
Title: Document and R	ecord Control	Туре:	PAR No.:	CAR No.: CAR- CH0007001-0027
Many SuperMetal docu		but were	never returned to Supe	and supporting information): rMetal, some for over 15 months. A
Recommended Disp Documents sent to Asta frame.		d be track	ed and returned to Sup	erMetal within a reasonable time
Organization Respo	onsible for Action: Astal	ldi	2 2	
<b>Response Required</b>	by Date: 09-Sep-2016			
energy LOWER CHURCHILL PROJECT PART 1 IDENTIFICA Title: Material Testing	TION / DESCRIPTION	A Type:	CTION REQUEST (PO	CAR)
		. Jber		CH0007001-0028
Post audit information fabricate major compor from countries that we (See Attachments 12 & <b>Recommended Dis</b> The supplier needs to re	dentified that to date about nents but no samples have re required to have 100% m 13 for untested heats and position: eview their inventory to see	ut 32 diffe been prov naterial te the major e if they h	rent heats of steel from vided to LCP for third pa sting completed. This is components affected) ave any material left fro	om these heats so that testing can be
	forward the supplier need			mponents are provided for testing.
-	by Date: 09-Sep-2016			
CP-PT-MD-0000-QM-FR-0	009-01 Rev. B4	±		Page 4 of 26
	2 N			

Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

Nalcor energy LOWER CHURCHIL PROJECT	PREVENTATIVE / CORRECTIVE ACTION REQUEST (PCAR)			
PART 1 IDENTIFICATION / DESCRIPTION	N			
Title: Detailed Schedule of Steel Fabrication	Type: PAR No.:	CAR No.: CAR- CH0007001-0029		
Issue Description (includes reference to A schedule of steel fabrication production is no		,		
Recommended Disposition: Astaldi to provide a detailed schedule of steel fa	abrication.			
rganization Responsible for Action: SuperMetal/Astaldi				
Response Required by Date: 09-Sep-2016	ired by Date: 09-Sep-2016			

Nalcor LOWER CHURCHUL PROJECT	PREVENTATIVE / CORRECTIVE ACTION REQUEST (PCAR)					
PART 1 IDENTIFICAT	TION / DESCRIPTION					
Title: Inspection Level		Туре:		PAR No.:		CAR No.: CAR- CH0007001-0030
Astaldi currently only ha	Issue Description (includes reference to specification, requirements, and supporting information): Astaldi currently only have one quality representative to cover the supplier and the sub supplier facilities; this includes documentation reviews and inspections. Considering the workload, additional personnel are required.					
Recommended Disp It is recommended that	oosition: Astaldi add additional perso	onnel. LC	P hav	e 3 certified ser	nior insp	ectors in place.
Organization Respo	ation Responsible for Action: Astaldi Quality Department					
<b>Response Required</b>	d by Date: 09-Sep-2016					

	nalcor energy ower churchill project			VENTATIVE / CORR CTION REQUEST (P		
PART	1 IDENTIFICA	TION / DESCRIPTION				·
Title: (	Jndocumented S	Shop Drawing Revisions	Туре:	PAR No.:	СНО	CAR No.: CAR- 007001-0031
There a docume number nas a la constru	re inconsistencie ents received by rs but without ch ter revision thar	ncludes reference to es in the revision number Astaldi. In 4 of 13 docum nange in the revision num listed via Aconex. Revise here this does not happe le.	s of docume ents sample ber against ed shop drav	ents present at the fab ed revisions were made the Astaldi rev or LCP wings must be sent to a	rication shop to the shop rev. number Astaldi to be	o when compared to the o drawings revision . In one case, SuperMeta stamped as approved for
vample	es of inconsister	cies are listed below:				
1.	MFA-AT-SD-33	20-ST-D04-1858-01 REV ( ttachment 14 Figure 2)	C1 there are	two SM revisions asso	ociated with	this Astaldi and LCP
2.		20-ST-D04-1102-01 REV (	C4 there are	e two SM revisions 5 a	nd 6 associa <sup>.</sup>	ted with this Astaldi and
	LCP revision (S	ee Attachment 14 Figure	3)			
3.		20-ST-D04-0066-01 REV (		shows C1 with SM rev :	1 (See Attacl	nment 14 Figure 4)
4.		20-ST-D04-1501-01 REV (				
	LCP revision (S	ee Attachment 14 Figure	5)			
5.	MFA-AT-SD-33 LCP revision	20-ST-D04-1331-01 REV (	C1 there are	e two SM revisions 2 a	nd 3 associa <sup>.</sup>	ted with this Astaldi and
6.	MFA-AT-SD-33	20-ST-D04-1097-01 REV (	C4 there are	e two SM revisions 5 a	nd 6 associa	ted with this Astaldi and
	Astaldi revisior	(See Attachment 14 Figu	ure 6)			
Recom	nmended Dis	position:				
Organ	ization Respo	onsible for Action: Su	perMetal/A	staldi		
Respo	nse Required	by Date: 09-Sep-2016				
						i i bir haa

Page 6 of 26

Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

#### **Opportunity for Improvements:**

The audit resulted in the following Opportunity for Improvements, which is a suggestion from the auditor based on past experience or best practices to make improvements to a process or documentation.

OFI No.	Description					
OFI-1	Location of OFI: Quality Audits and Management Reviews					
	Discussed with: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc					
	Description: An overall list to track the status, assignment and planned completion date of each item as					
	identified in the audit and management reviews listed in the body of the report has not been established.					
OFI-2	Location of OFI: ITP Sign-off					
	Discussed with: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc					
	Description: The ITP are being signed off by the supplier as required. Astaldi and LCP will be required to sign off on all HOLD points moving forward, including the HOLD point prior to painting.					
OFI-3	Location of OFI: Procurement Process					
	Discussed with: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc					
	Description: Consider the use of material receiving reports along with over short and damage reports.					
OFI-4	Location of OFI: Storage and Handling					
	Discussed with: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc					
	Description: Consider issuing shop directive to those involved in the handling and shipping of products so all are clear of the requirements to minimize damage to delivered product. It was noted					

LCP-PT-MD-0000-QM-FR-0009-01 Rev. B4

#### Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

OFI No.	Description
	cardboard is still being used for shipments. (See Attachment 14 Figure 1)
OFI-5	Location of OFI: Subcontractor Surveillance/Monitoring
	Discussed with: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Description:
	Inspections performed by the supplier at all fabrication shops should be documented in an inspection report.
OFI-6	Location of OFI: Document and Record Control
	Discussed with: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Description:
	Some drawings are identified with clouds and triangles and others are not.
OFI-7	Location of OFI: NCR Process
	Discussed with: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Description: A number of NCRs from SuperMetal are written in French. All information needs to be provided in English.
OFI-8	Location of OFI: Welding Procedures
	Discussed with: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Description: The supplier needs to review the thickness of all materials to be welded and ensure that
	they have all required welding procedures in place prior to use.
OFI-9	Location of OFI: Welding Code Requirements
	Discussed with: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert,

LCP-PT-MD-0000-QM-FR-0009-01 Rev. B4

Page 8 of 26

Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

OFI No.	Description
	Marc Robitaille, JF Leclerc
	Description:
051.40	Consider tracking welder performance to reduce the amount of welding repair.
OFI-10	Location of OFI: Non-destructive Testing
	Discussed with: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Description:
	In some cases, NDE reports are not available for review in a timely manner because the
	NDE company needs to type up the report in the home office, which causes delays in some cases. Also in some cases, NDE reports are missing from the final documentation, which causes a delay in the issuing of the LCP quality surveillance release.
OFI-11	Location of OFI: Paint Specification
	Discussed with: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Description:
	Some connections were not masked and required rework on site to remove paint, the
	supplier needs to review and mask all areas as required.
OFI-12	Location of OFI: Equipment Calibration
	Discussed with: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Description:
	Calibration log should be developed to list all equipment for easy tracking.
OFI-13	Location of OFI: Daily Communication
	Discussed with: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Description:

Page 9

Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

#### **Observations:**

The audit resulted in the following observations which is a slight deviation from an otherwise well implemented process.

OBS No.	Description
OBS-1	Location of OBS: Inspection and Test Plans
	Discussed with: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Description:
	LCP Hold points to be added at last step prior to surface preparation and coating for critical components.
OBS-2	Location of OBS: NCR Process
	Discussed with: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier
	(SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert,
	Marc Robitaille, JF Leclerc
	Description:
* (,	Consider updating the SuperMetal NCR Process to provide clarity on who is to disposition the NCR based on ownership of the design I.e. SNC or SuperMetal.

#### **Best Practices:**

The audit resulted in the following Best Practices, which are raised to emphasize exceptional practices.

BP-1	Location of Best Practice: Inspection and Test Records
	Discussed with: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Description: IBM AS400 utilized to control the processing of fabricated items even when drawings change. (See Attachment 14 Figures 7 & 8)

Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

#### DETAILED AUDIT RESULTS

Pre	ocesses	Observations / Auditors Notes
1.	Quality	Verify that the Quality Management System as per ISO 9001-2015 is
	Management System	current and review latest ISO surveillance report.
		The quality management system ISO appears effective however several
		gaps identified below must be addressed.
		Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood,
		Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
		Documentation Reviewed:
		<ul> <li>Quasar ISO Certificate of Registration (See Attachment 3)</li> </ul>
		Quasar ISO Surveillance Report
		Results:
		(+) ISO certification valid until 14-Dec-2016, re-certification audit schedule for Nov-2016.
		(+) Latest report identified that no NCR were issued.
		(-) 7 opportunities for improvement were listed in the Quasar ISO
		surveillance report but there is no evidence to support any actions taker
		by SuperMetal. (OFI-1)
2.	Quality Organization	Verify that the supplier has a quality organization that includes certifie personnel to perform weld inspections, verify the number of quality personnel at the supplier's facilities.
		The quality organization does appear to be effective based on the evidence identified below.
		Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
		Documentation Reviewed:
		<ul> <li>SuperMetal Organization Chart (See Attachment 4)</li> <li>Mistras Inspectors Certifications (See Attachment 5)</li> <li>Supermetal Inspector Certification (MFA-AT-SD-0000-QC-M06- 0034-01 Rev. B1)</li> </ul>
		Results: (+) Organization defined for project including the provision of certification

#### Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

Processes	Observations / Auditors Notes
	for personnel. QC coverage in place for each shift. Third Party Inspection
	company supplements the resources required on a full time basis. Forma
	audit training provided for audits. Minimum 1 QC inspector for each
	location. Third party NACE Level 3 in place as well.
	(-) Astaldi currently only has one quality representative to cover the
	supplier and the sub supplier facilities, this includes documentation
	reviews and inspections, considering the workload it is recommended
	that Astaldi add additional personnel. LCP have 3 certified senior
	inspectors in place. (CAR #: CH0007001-0030)
3. Quality Audits and	Verify that the supplier conducts and documents quality audits and
Management	management reviews.
Reviews	management reviews.
ICVIEWS	The quality audit and management review process does not appear to be
	The quality audit and management review process does not appear to be
	completely effective.
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood,
	Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM
	SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Supermetally, Ther-Euc Napert, Marc Robitalle, Jr Leclerc
	Documentation Reviewed:
	<ul> <li>Audit records from audits listed below.</li> </ul>
	SuperMetal Management Review January 2016 (See Attachment
	6)
	and the first of the state of the second sec
	Results:
	(+) A number of audit reviews have occurred since project start that have
	covered the scope in part or full:
	- Quasar, ISO 9001, 17 Nov 2015
	- Canadian Welding Bureau, CSA W47.1, 17 Sep 2015
	- Astaldi-Nalcor, Nov 2015
	- Astaldi, Jul 2016
	- QMC, AISC, 4 Aug 2016
	- Supermetal Management Review, Jan 2016
	(-) An overall list to track the status, assignment and planned completion
	date of each item as identified in the audit and management reviews
	listed in the body of the report has not been established. (OFI-1)
4. Quality Plan	Verify that there is an approved Quality Plan in place.
	The quality plan does appear to be effective based on the evidence
	identified below.

LCP-PT-MD-0000-QM-FR-0009-01 Rev. B4

Page 12 of 26

#### Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

Processes	Observations / Auditors Notes
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood,
	Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM
	SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Documentation Reviewed:
	<ul> <li>SuperMetal Quality Plan (See Attachment 7)</li> </ul>
	SuperMetal Shop Directives
	Results:
	(+) Approved quality plan is in place.
	(+) Quality Plan is supplemented with Shop directives specific to this project.
5. CWB Certification	Verify that the fabricator/supplier is certified to CWB standards per the code of construction, review certification and latest CWB surveillance report.
	The CWB certification does appear to be completely effective based on the evidence identified below.
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood,
	Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Documentation Reviewed:
	CWB Certification (See Attachment 8)
	Results:
	(+) Certification in place is valid until 6-Oct-2016.
6. Welder Certification	Verify that all welders are certified in accordance with CWB requirements for the specified scope of work.
	The welder certification does appear to be completely effective based on the evidence identified below.
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	<ul><li>Documentation Reviewed:</li><li>Welder Certifications (See Attachment 9)</li></ul>
	Results:

LCP-PT-MD-0000-QM-FR-0009-01 Rev. B4

Page 13 of 26

#### Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

Pro	DCESSES	Observations / Auditors Notes
		(+) Welder's certification in place, no issues identified.
7	PEGNL	Verify that engineers and Company are registered as per PEGNL
1.		
	Requirements	requirements (Including permit to practice).
		The PEGNL requirement does appear to have been met based on the
		evidence identified below.
		Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood,
		Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM
		SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
		Documentation Reviewed:
		<ul> <li>PEGNL Certifications were reviewed online for P.Eng stamping and</li> </ul>
		permits to practice
		Results:
		(+) Available as evidenced in the PEGNL website.
8.	Inspection and Test	Verify that the supplier is using approved ITPs and that the ITP is being
	Plans	implemented, including all work performed by sub suppliers.
		· · · · · · · · · · · · · · · · · · ·
		The ITP process does appear to be effective based on the evidence
		identified below.
		Interviewed, Fred Bradhury (OC Increaster Asteldi) Winsten Plackwood
		Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood,
		Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM
		SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
		Documentation Reviewed:
		<ul> <li>Approved ITP MFA-AT-SD-0000-QM-Q04-0001-12 Rev. B7</li> </ul>
		Results:
		(+) Approved and in place.
		ICP Hold points to be added at last stop prior to surface proparation and
		LCP Hold points to be added at last step prior to surface preparation and
14	A good to the second	coating for critical components. (OBS-1)
9.	Inspection and Test	Verify that all activities on the ITP have been completed and signed off by
	Plan Sign-off	all parties.
		The ITP sign-off process does appear to be effective based on the
		evidence identified below.

LCP-PT-MD-0000-QM-FR-0009-01 Rev. B4

Page 14 of 26

#### Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

Processes	Observations / Auditors Notes
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood,
	Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM
	SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Documentation Reviewed: None
	Results:
	(+) The supplier as required is signing off the ITP.
	Astaldi and LCP will be required to sign off on surface preparation and all
	HOLD points moving forward, including the HOLD point prior to painting. <b>(OFI-2)</b>
10. Procurement Process	Verify the procurement process specifically for the material (verify what has been ordered), verify receiving inspection reports and storage of these materials.
	The procurement process does appear to be effective based on the evidence identified below.
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Documentation Reviewed:
	<ul> <li>Product Identification and Traceability Procedure (PR-08) (See Attachment 10)</li> </ul>
	Results:
	Consider the use of material receiving reports along with over short and damage reports. (OFI-3)
11. Storage and Handling	Verify that the fabricator is using proper storage and handling practices to ensure there is no damage to the materials.
	The storage and handling process does appear to be effective based on
	the shop visit performed.
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood,
	Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Documentation Reviewed: None

Page 15 of 26

#### Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

Processes	Observations / Auditors Notes
	Results:
	(-) Consider issuing shop directive to those involved in the handling and
	shipping of products so all are clear of the requirements to minimize
	damage to delivered product. It was noted cardboard is still being used
	for shipments. <b>(OFI-4)</b> (See Attachment 14 Figure 1)
12 6 1	
12. Subcontractor	Verify that there is surveillance/monitoring control of subcontractors,
Surveillance/Monito	which is documented, and oversight including those who provide services
ring	such as NDE/painting.
	Subcontractor surveillance/monitoring does not appear to be completely
	effective based on the gaps identified below.
	effective based of the gaps identified below.
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood,
	Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM
	SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Documentation Reviewed:
	<ul> <li>Procedure for Selection of Sub-Contractors (PR-06-01) (See</li> </ul>
	Attachment 11)
	Results:
	(-) Site visits are made to subcontractors but no documented reports exis
	to confirm what was checked, by when and by whom.
	(-) More support is needed to the lone Astaldi person on site.
	(+) The supplier indicated that they have a minimum of 1 fulltime QC
	inspector in all shops performing 100% inspections.
	(-) Inspections performed by the supplier at all fabrication shops should
	be documented in an inspection report. (OFI-5)
13. Document and	Verify that the supplier has a Document and Record Control process, and
Record Control	has complied with the SDRL Requirements, 20 documents to be selected
	to determine if all parties -supplier-Astaldi-LCP have the same revision.
	where the second strong to the second strong to the
	The document and record control process does not appear to be effective
	based on the gaps identified below.
	based on the Baps identified below.
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood,
	Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM
	SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Documentation Reviewed:
	<ul> <li>See list of documents below with referenced attachments</li> </ul>

LCP-PT-MD-0000-QM-FR-0009-01 Rev. B4

Page 16 of 26

#### Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

Processes	Observations / Auditors Notes
	Results:
	(-) Many documents sent to Astaldi but never returned to SuperMetal,
	some for over 15 months. (CAR #: CH0007001-0027)
	(-) Some drawings are identified with clouds and triangles and others are
	not. (OFI-6)
	(-) In 4 of 13 documents sampled, revisions were made to the shop
	drawings revision numbers but without a change in the revision number against the Astaldi rev or LCP rev. no <b>(CAR #: CH0007001-0031)</b> . In one case SuperMetal has a later revision than listed via Aconex. Revised shop drawings must be sent to Astaldi to be stamped as approved for
	construction. In cases where this does not happen, SuperMetal is
	essentially using unapproved drawings for fabrication, and this is not acceptable. Results of the sampling can be seen below:
	1. MFA-AT-SD-3320-ST-D04-1858-01 REV C1 there are two SM revisions
	associated with this Astaldi and LCP revision (See Attachment 14 Figure 2)
	2. MFA-AT-SD-3320-ST-D04-0070-01 REV C2 OK
	3. MFA-AT-SD-3320-ST-D04-0065-01 REV C2 OK
	4. MFA-AT-SD-3320-ST-D04-1102-01 REV C4 there are two SM revisions
	and 6 associated with this Astaldi and LCP revision (See Attachment 14 Figure 3)
	5. MFA-AT-SD-3320-ST-D04-0066-01 REV C2 Aconex shows C1 with SM rev 1 (See Attachment 14 Figure 4)
	6. MFA-AT-SD-3320-ST-D04-0071-01 REV C2_OK
	7. MFA-AT-SD-3320-ST-D04-0083-01 REV C2_OK
	8. MFA-AT-SD-3320-ST-D04-0082-01 REV C2_OK
	9. MFA-AT-SD-3320-ST-D04-1750-01 REV C4_OK
	10. MFA-AT-SD-3320-ST-D04-1501-01 REV C4 there are two SM revision
	5 and 6 associated with this Astaldi and LCP revision (See Attachment 14 Figure 5)
	11. MFA-AT-SD-3320-ST-D04-1608-01 REV C1 OK
	12. MFA-AT-SD-3320-ST-D04-1331-01 REV C1 there are two SM revision
	2 and 3 associated with this Astaldi and LCP revision
	13. MFA-AT-SD-3320-ST-D04-1097-01 REV C4 there are two SM revision
	5 and 6 associated with this Astaldi and Astaldi revision (See Attachmen 14 Figure 6)
14. Inspection and Test Records	Verify that all inspection and test records are available for review after the inspection/test has been performed; try to determine if there is any delay with the records being made available.

LCP-PT-MD-0000-QM-FR-0009-01 Rev. B4

Page 17 of 26

#### Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

Processes	Observations / Auditors Notes
	Inspection and test records availability do appear to be completely
	effective based on the evidence identified below.
	and the second
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood,
	Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM
1. P	SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Supermetally, Ther-Ede Wapert, Ware Robitalle, JT Leclere
	Documentation Reviewed:
	<ul> <li>Records reviewed onscreen via an FTP site.</li> </ul>
	Results:
	(+) Records made available via FTP site.
	(+) IBM AS400 utilized to control the processing of fabricated items even
	when drawings change. (BP-1) (See Attachment 14 Figures 7 & 8)
15. NCR Process	Verify that the supplier is following a documented NCR process.
	The NCR process does appear to be effective based on the evidence
	identified below.
	laentinea below.
	Interviewed, Fred Bredhum, (OC Increaster Asteldi) Minster Disclaused
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood,
	Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM
	SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Documentation Reviewed:
	Various NCRs
	Results:
	(+) Procedure established and NCRs being submitted.
	(-) A number of NCRs from SuperMetal are written in French. All
	information needs to be provided in English. (OFI-7)
	internation needs to be provided in English (err r)
	Consider updating the SuperMetal NCR procedure to provide clarity on
	who is to disposition the NCR based on ownership of the design I.e. SNC
	or SuperMetal. (OBS-2)
16. Construction	Verify that the supplier has a process to control site queries, concessions
Management	and other construction management documents.
Documents	
	The construction management document control process does appear to
	be effective.
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood,

LCP-PT-MD-0000-QM-FR-0009-01 Rev. B4

Page 18 of 26

#### Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

Processes	Observations / Auditors Notes
	SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Documentation Reviewed: None
	Results:
	(+) Drawings are updated for implementation during fabrication which
	incorporates site queries and ECN's as required.
17. Welding Procedures	Verify that both Astaldi and LCP approve all welding procedure
	specifications; verify procedures of sub suppliers as well.
	Welding procedures do appear to be effective based on the evidence
	identified below.
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood,
	Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM
	SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Documentation Reviewed:
	<ul> <li>SuperMetal Welding Procedures</li> </ul>
	Devile
	Results: (+) All welding procedures have been approved to date.
	(-) The supplier needs to review the thickness of all materials to be
	welded and ensure that they have all required welding procedures in
	place prior to use. (OFI-8)
18. Welding Joint	Verify the welded joint details conform to the applicable drawings &
Details	specifications (bevelled angle, fit-up, workmanship, cleanliness etc.)
	Welding joint details do appear to be effective based on the shop inspection performed.
	Inspection performed.
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood,
	Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM
	SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Documentation Reviewed: None
	Results:
	(+) In most cases, the welded joint details conform to the applicable
	drawings. (See Attachment 14 Figure 9)

#### Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

Processes	Observations / Auditors Notes
19. Welding Code Requirements	Verify that all welding meets code requirements for size, profile, visible defects such as unacceptable undercut, cracks, excessive porosity, overlap, unfilled craters, and arc strikes avoid.
anna 1 An Airtean Airtean	Welding code requirements do appear to have been met based on the shop inspection performed.
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Documentation Reviewed: None
	Results:
	(+) In most cases, the welding conforms to code requirements.
	Consider tracking welder performance to reduce the amount of welding repair. <b>(OFI-9)</b>
20. Material Testing	Verify that "Supplier" has provided material samples as required to company so that material testing can be performed, verify if the material testing meets the guidelines issued to Astaldi by LCP.
	Material testing requirements do not appear to have been met based on the gaps identified below.
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	<ul><li>Documentation Reviewed:</li><li>MTR Log</li></ul>
	<ul> <li>Foreign Sourced Steel Heats Not Tested (See Attachment 12)</li> <li>Major Components Affected by Untested Steel (See Attachment 13)</li> </ul>
	Results:
a a ngalasi a	(-) Post audit information identified that to date about 32 different heats of steel were used to fabricate major components but no samples have been provided for material testing, these heats were from countries that were required to have 100% material testing completed. This is a major concern; the supplier needs to review their inventory to see if they have

LCP-PT-MD-0000-QM-FR-0009-01 Rev. B4

Page 20 of 26

#### Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

Processes	Observations / Auditors Notes
	CH0007001-0028) (See Attachments 12 & 13)
21. Dimensional Checks	Verify that the fabricator has documented evidence to support dimensional checks have been performed (lengths, widths, size, bolt hole locations etc).
	The dimensional check process does appear to be completely effective based on the evidence identified below.
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Documentation Reviewed:
	<ul> <li>Mark-up drawings kept in the shop</li> </ul>
	Sample of Dimensional Verification Report (See Attachment 15)
	Results:
	(+) Logged in AS400 system when complete. Mark-ups kept as a record o what has been checked.
22. Non-destructive Testing	Verify/review all NDT (Non Destructive Testing) reports to ensure all requirements of the applicable codes/drawings/procedures have been met, are all required NDE reports available for inspection in a timely manner.
	The non-destructive testing process does not appear to be completely effective based on the gaps identified below.
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	<ul><li>Documentation Reviewed:</li><li>Weld Logs</li></ul>
	<ul> <li>Results:</li> <li>(+) Most NDE has been completed, reports are properly filed and traceability conforms.</li> <li>(-) In some cases, NDE reports are not available for review in a timely manner because the NDE company needs to type up the report in the home office, which causes delays in some cases. Also in some cases, NDE reports are missing from the final documentation, which causes a delay i the issuing of the LCP quality surveillance release. (OFI-10)</li> </ul>

LCP-PT-MD-0000-QM-FR-0009-01 Rev. B4

Page 21 of 26

#### Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

Processes	Observations / Auditors Notes
23. Fasteners/Bolting	Verify all fasteners/bolting has been installed to the (proper tension,
1	type, size, washers, nuts, missing, loose etc.) and meets the requirements
	of the specifications/applicable drawings.
	The fastener/bolting requirements do appear to have been met based on
Sec. 1. 1. March	the evidence identified below.
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood,
	Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM
	SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Documentation Reviewed: None
	Results:
	At the time of the audit no fasteners/bolting has been installed or used to
	date in the shop, bolts/nuts have been delivered to site. LCP will review
	the bolts/nuts documentation in the field to determine if it meets the
	required specifications. During the audit it was mentioned to the supplier
	and Astaldi that after the review LCP may perform material testing as
	deemed necessary.
24. Paint Specification	Verify that the supplier is using the required paint specification.
	The paint specification does not appear to have been met based on the
	shop inspection performed.
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood,
	Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM
	SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Documentation Reviewed:
	<ul> <li>SuperMetal Painting Procedure MFA-AT-SD-0000-QC-Q99-0036-</li> </ul>
	01 Rev. B3
	Results:
	(+) The supplier is using the approved paint specification, no issues
	identified by LCP inspectors. (See Attachment 14 Figure 10)
	(-) Some connections were not masked and required rework on site to
	remove paint, the supplier needs to review and mask all areas as
	required. (OFI-11)
25. Sandblasting	Verify that all Sandblasting is within accordance with the Technical
0.	Specification/applicable drawings and ensure that all required masking
	on critical areas has been performed.

LCP-PT-MD-0000-QM-FR-0009-01 Rev. B4

Page 22 of 26

#### Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

Processes	Observations / Auditors Notes
	The sandblasting requirements appear to have been met.
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Documentation Reviewed: None
	Results: (+) No issues have been identified regarding surface prep.
26. Painting	Verify that all painting is performed in a controlled environment.
Environment	The controlled environment-painting requirement does appear to have been met based on the evidence identified below.
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
	Documentation Reviewed: None
	Results: (+) The supplier performs environmental checks (humidity/moisture/temperature) to ensure compliance prior to start of shift/painting.
27. Paint Inspections	Verify that the fabricator has documentation to support paint inspections, DFT readings to ensure required paint thickness is met for both the primer and final coatings.
	The paint inspection documentation requirement does appear to have been met based on the evidence identified below.
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc
₹1	<ul><li>Documentation Reviewed:</li><li>Paint Inspection Reports</li></ul>
	Results: (+) The supplier has detailed painting inspection reports to ensure

Page 23 of 26

#### Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

Processes	Observations / Auditors Notes		
	requirements have been met		
28. Equipment Calibration	Verify the implementation and effectiveness for calibration of inspection, measuring, test equipment and calibration log.		
	The equipment calibration process does appear to be effective based on the evidence identified below.		
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc		
	<ul> <li>Documentation Reviewed:</li> <li>Calibration Records</li> <li>Calibration Labels (See Attachment 14 Figure 11)</li> </ul>		
	Results: (+) Calibration certificates and files were well organized. (-) Calibration log should be developed to list all equipment for easy tracking. <b>(OFI-12)</b>		
29. Final Documentation	Verify all required documentation has been filed and reviewed by LCP prior to being submitted via Aconex for final approval and release.		
	The final documentation process does appear to be effective.		
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc		
	Documentation Reviewed: None		
	Results: (+) Detailed matrix established for each sequence, which ensures the completion of all documentation requirements. (-) In some cases documents are not available in a timely manner.		
30. Mill Test Reports	Verify (Mill Test Reports) conform to the applicable specifications & approved drawings, does Astaldi review the MTRs prior to LCP review.		
	Mill test report requirements do appear to have been met based on the evidence identified below.		
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood, Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM		

LCP-PT-MD-0000-QM-FR-0009-01 Rev. B4

Page 24 of 26

#### Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

Processes	Observations / Auditors Notes	
	SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc	
	Documentation Reviewed:	
	Various MTRs	
	Results:	
21 Delly	<ul> <li>(+) No issues identified with the MTRs.</li> <li>Verify that daily communication is ongoing with LCP representatives,</li> </ul>	
31. Daily Communication	Astaldi and Supermetal.	
communication		
	The daily communication requirement does not appear to have been met	
	based on the gaps identified below.	
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood,	
	Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM	
	SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc	
	Documentation Reviewed: None	
	Results:	
	(-) Daily discussions are held with all parties but the issues for follow up	
	are not documented. (OFI-13)	
32. Production Schedule	Verify that a production schedule is in place and is available.	
	The production schedule requirement does not appear to have been met	
	based on the gaps identified below.	
	Interviewed: Fred Bradbury (QC Inspector Astaldi), Winston Blackwood,	
	Jerome Tessier (SGS Inspector), David Genest, Constance Thivierge (QM	
	SuperMetal), Pier-Luc Napert, Marc Robitaille, JF Leclerc	
	Documentation Reviewed: None	
	Results:	
	(-) A schedule of steel fabrication production is not available. (CAR #:	
	CH0007001-0029)	

Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013

#### ATTACHMENTS

- 1. Audit Notification
- 2. Audit Attendance Sheet
- 3. Quasar ISO Certificate of Registration
- 4. SuperMetal Organization Chart
- 5. Mistras Quality Inspector Certifications
- 6. SuperMetal Management Review January 2016
- 7. SuperMetal Quality Plan 20-Jun-2016
- 8. CWB Certification
- 9. Welder Certifications
- 10. Product Identification and Traceability Procedure (PR-08)
- 11. Procedure for Selection of Sub-Contractors
- 12. Foreign Sourced Steel Heats Not Tested
- 13. Major Components Affected by Untested Steel
- 14. Pictures
- 15. Sample of Dimensional Verification Report

Page 27

## Attachment #1: Audit Notification (3 Pages)

#### Attachments to Audit Report No.: ARS-CH0007001-0013: Page 2 of 94



#### Exhibit P-03096 AUDIT NOTIFICATION

AUN-CH0007001-0004

Title:	Quality Audit of Powerhouse Steel Fabrication	DATE: 5-Aug-2016	
то:	Don Delarosbll, Project Manager Ed Knox, Quality Manager Fred Bradbury, Deputy Quality Manager	Astaldi Canada Inc.	
FROM:	David Green, LCP Quality Manager	Nalcor Energy	
CC:		Hussey, Mel Melham, Jason Kean, Mike Collins, Chris Tim Rossy, Paul Fraser, Carl Poole, Winston Blackwood	
AUDIT DATE:	10-11 Aug 2016	Contract No.: CH0007	
AUDIT LOCATION:	SUPERMETAL, 1955, 5e Rue, Saint Romuald, Quebec	Contract Title: Construction of Intake and Powerhouse, Spillway and Transition Dams	

An audit has been scheduled to be carried out as detailed below, as an element of Nalcor Energy's oversight and surveillance. Any comments regarding the audit plan and schedule should be forwarded to the Lead Auditor.

Please review the audit scope, audit dates and availability of personnel to ensure the audit can be performed as indicated below, and if acceptable print name, apply signature and return. If any concerns are identified, please contact LCP within 5 days of receiving this audit notification.

#### AUDIT SCOPE:

The scope of the audit includes but is not limited to review, evaluate and report on implementation of Contract CH0007, specifically Exhibit 1, 3, 4, 7 and 8 for powerhouse structural steel fabrication for the following subjects:

- 1. SUPERMETAL Quality Management system compliance to ISO 9001
- 2. SUPERMETAL Quality Organization including personnel certification
- 3. SUPERMETAL Quality Audits and Management Reviews
- 4. SUPERMETAL Quality Plan
- 5. SUPERMETAL Welding Certification
- 6. SUPERMETAL Registration of engineers and company as per PEGNL requirements
- 7. SUPERMETAL Inspection and Test Plans
- 8. SUPERMETAL Procurement, specifically material purchase, material receiving, storage, and handling
- 9. ASTALDI + SUPERMETAL Surveillance of control of subcontractors and oversight including those who provide services such as NDE
- 10. SUPERMETAL Control of records and documents: specification procedures, drawings
- 11. SUPERMETAL inspection and test records, inspection status control
- 12. SUPERMETAL Control of nonconformance, corrective and preventive actions
- 13. SUPERMETAL Control of site queries, concessions and other construction management documents
- 14. SUPERMETAL production processes including but not limited to:
  - a. Material control and traceability
  - b. Welding control
  - c. Equipment calibration
  - d. Weld inspection and NDE
  - e. Welder performance
- 15. SUPERMETAL final documentation and release, partial release, R05, etc.
- 16. Materials Testing

#### AUDIT TEAM:

- Paul Fraser, MF Quality Lead Nalcor Energy (Lead Auditor)
- David Green LCP Quality Manager Nalcor Energy (Auditor)
- Tim Rossy Package Engineer Nalcor Energy (Auditor)

#### AUDIT SCHEDULE:

NOTE: Preliminary schedule - may be revised prior to or during the Opening Meeting.

LCP-PT-MD-0000-QM-FR-0006-01, Rev. B5

Page 28

- f. Dimensional Control
- g. Surface preparation and protective coatings
- h. Handling and shipping procedures for finished product.

CIMFP



DAV 1 10 Aug 2016

Exhibit P-03096 AUDIT NOTIFICATION

AUN-CH0007001-0004

Time	Activity Opening Meeting: Review scope, audit process, schedule and documentation requirements		
08h30 - 09h00			
09h00 – 12h00	<ol> <li>SUPERMETAL Quality Management system compliance to ISO 9001</li> <li>SUPERMETAL Quality Organization including personnel certification</li> <li>SUPERMETAL Quality Audits and Management Reviews</li> <li>SUPERMETAL Quality Plan</li> </ol>		
12h00 – 13h00	Working Lunch – Audit Team Meeting		
13h00 – 16h30	<ol> <li>SUPERMETAL Welding Certification</li> <li>SUPERMETAL Registration of engineers and company as per PEGNL requirements</li> <li>SUPERMETAL Inspection and Test Plans</li> <li>SUPERMETAL Procurement, specifically material purchase, material receiving, storage, and handlin</li> <li>ASTALDI + SUPERMETAL Surveillance of control of subcontractors and oversight including those wh provide services such as NDE</li> </ol>		
16h30 - 17h00	Debrief		

#### DAY 2, 11 Aug 2016

Time	Activity			
08h00 – 12h00	10.SUPERMETAL Control of records and documents: specification procedures, drawings11.SUPERMETAL inspection and test records, inspection status control12.SUPERMETAL Control of nonconformance, corrective and preventive actions13.SUPERMETAL Control of site queries and concessions			
12h00 – 12h30	Working Lunch – Audit Team Meeting			
12h30 – 14h30	<ul> <li>14. SUPERMETAL production processes including but not limited to: <ul> <li>a. Material control and traceability</li> <li>b. Welding control</li> <li>c. Equipment calibration</li> <li>d. Weld inspection and NDE</li> <li>e. Welder performance</li> <li>f. Dimensional Control</li> <li>f. Surface preparation and protective coatings</li> <li>g. Handling and 1 shipping procedures for finished products</li> </ul> </li> <li>15. SUPERMETAL final documentation and release</li> <li>16. Materials Testing</li> </ul>			
14h30 - 15h00	Audit Team Meeting			
15h00 - 16h00	Closing Meeting			

1. Other individuals in the organization may be required to participate on an as-required basis.

- 2. Opening and Closing Meeting to be held in SUPERMETAL boardroom
- 3. Audit Team "Working Lunch" to be held in the SUPERMETAL boardroom
- 4. Should it be required, the auditors may extend the length of the audit or return on another day to complete the audit. The timing of such extensions will be mutually agreed to by the Lead Assessor and management.
- Specific topics and interviews will be scheduled based on the availability of key personnel in an effort to minimize disruption to the work processes. If you are or become aware of any conflicts or resource issues, please notify the Lead Assessor.
- 6. It is requested a member your team be assigned to the audit team for the audit duration to:
  - organize interviews, book times;
  - offer initial information regarding those area personnel being audited (interviewed);
  - offer clarity to possible misunderstanding of systems processes, be available during lunch to discuss the audit process and concerns (if any: daily);

Page 29

Attachments to Audit Report No.: ARS-CH0007001-0013: Page 4 of 94



#### CIMFP Exhibit P-03096 AUDIT NOTIFICATION AUN-CH0007001-0004

Page 30

- be available at days end to review concerns (possible findings);
- assist the audit team until the audit ends to show evidence that would remove the finding or help clarify misunderstanding; and
- provide this representative with findings prior to the closing meeting for review with the Manager so there are no surprises.

## DOCUMENTATION TO BE SUBMITTED TO LEAD ASSESSOR 2 DAYS PRIOR TO AUDIT IF NOT ALREADY SUBMITTED TO NALCOR VIA ACONEX:

- 1. Evidence of SUPERMETAL Quality Management system compliance to ISO 9001
- 2. SUPERMETAL Quality Organization chart
- 3. SUPERMETAL personnel certification for those performing inspection
- 4. SUPERMETAL Quality Audits Reports (internal and those performed externally) and Management Reviews
- 5. SUPERMETAL Quality Plan
- 6. SUPERMETAL Welding Certification for company, welding supervisors, welders and inspectors
- 7. SUPERMETAL copies of registration of engineers and company as per PEGNL requirements
- 8. SUPERMETAL Inspection and Test Plans
- 9. SUPERMETAL unpriced steel material purchase orders, material receiving records, storage and handling procedures
- 10. ASTALDI + SUPERMETAL plan for surveillance of control of subcontractors and oversight including those who provide services such as NDE

**Dimensional Control** 

finished products

coatings

Surface preparation and protective

h. Handling and shipping procedures for

f.

g.

- 11. SUPERMETAL procedure for control of records and documents: specification procedures, drawings
- 12. SUPERMETAL inspection and test records, inspection status control
- 13. SUPERMETAL procedure for control of nonconformance, corrective and preventive actions
- 14. SUPERMETAL list of applicable site queries, concessions, nonconformances, corrective and preventive actions.
- 15. SUPERMETAL production processes including but not limited to:
  - a. Material control and traceability
  - b. Welding control
  - c. Equipment calibration
  - d. Weld inspection and NDE
  - e. Welder performance
- 16. SUPERMETAL procedure final documentation and release

#### AUDIT REPORT

As a result of the audit a formal report, including any findings, will be generated and issued within 10 working days of audit completion.

#### AUDIT NOTIFICATION APPROVAL

LCP Component Quality Manager :	1	and the second
PRINT	SIGNATURE A P	DATE
David Green	Stehn	5 Aug 2016

#### AUDIT NOTIFICATION ACKNOWLEDGEMENT BY SUPPLIER, CONTRACTOR OR AUDITEE

NT	SIGNATURE	DATE
C. Martin and C.		

Page 31

# Attachment #2: Audit Attendance Sheet (1 Page)



## Audit Opening / Closing Meeting Attendance

Page 32

## CH0007 Audit (Supermetal)

Name	Signature	Opening Meeting	Closing Meeting
PAUL FRASER	Page Gran	V	V
DAVID GREEN	Aster.	1	
Fred Bradbury	Fred Guadle	5	· · ·
Winston Blackwood	40C	L	
Jecome Tession a	Service	~	
David Generat	Par Penist	J.	
Constance Thivicage	alleren	V	V
Rer-lue Napert,	TR. Juinterty	1	
MATTO KOBITENE	teoutto	V	
SF Lecherc	J-Lech	V	U C
Tim Rossy	tully		U
	/		
		E CARACTER CONTRACTOR	
	_		
	-		
	in a fair an		
	-		
	1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1		
		la in an ann an a	
		L	

Page 33

Attachment #3: Quasar ISO Certificate of Registration (1 Page)

Certificate of Registration

This is to certify that QUASAR has registered the Quality Management System of:



Supermétal Structures Inc. 1955 5è Rue, St-Romuald QC G6W 5M6

to the Quality System Standard:

## ISO 9001:2008

Initial Registration 23 June 1997 Date of Issue 22 November 2013 Date of Expiry 14 December 2016 Certificate Number Q3224 Page 34

Scope: Design, detailing, fabrication and supervision of erection of structural steel and related products.



H

Registrar




Terms and Conditions governing registration and the use of this certificate are defined in the contract between QUASAR and the Holder. Contact the certificate holder for further information related to the scope and boundaries of the registration.

3400E/2010-07 QUASAR, A Division of the CWB Group, 8260 Park Hill Drive, Milton, Ontario, Canada, L9T 5V7, Tel: 1-800-844-6790 / (905)-542-1312, Fax: (905) 542-1318, Web: www.cwbgroup.org

Page 35


## Attachment #4: SuperMetal Organization Chart (2 Pages)

Page 36











Rev. 16/08/04

# Attachment #5: Mistras Quality Inspector Certifications (9 Pages)



Certifié ISO 9001:2008

# Résumé des certifications END / NDT certifications summary

Nom de l'employé/ Employee's nameLaboratoManuel Audet350		toire #/ lab #	lisation/ Location :		
			Lév	s	
Méthode / Method Magnétoscopie / Magnetic particule	Niveau / Level	Organisme/ Agency ONGC/CGSB	Expiration /expire 2017/12/31	Secteur / Sector EMC /MCI	# Matricule 13489
Méthode / Method Ressuage / Liquid penetrant	Niveau / Level	Organisme/ Agency ONGC/CGSB	Expiration /expire 2017/12/31	Secteur / Sector EMC /MCI	# Matricule 13489
Méthode / Method Ultrasons / Ultrasonic	Niveau / Level	Organisme/Agency ONGC/CGSB	Expiration /expire 2017/12/31	Secteur / Sector EMC /MCI	# Matricule 13489
Méthode / Method Inspecteur en soudage / Welding inspector	Niveau / Level	Organisme/ Agency	Expiration /expire 2016/04/18	Normes / Standards CSA W47.1/W59	# Matricule
Méthode / Method PMI / XF	Niveau / Level	Organisme/ Agency ONGC/CGSB	Date de certification 2014/04/11	Expiration /expire 2019/04/11	# Matricule 13489





Page 40 Certifié

ISO 9001:2008

# Résumé des certifications END / NDT certifications summary

Nom de l'employé/Employee's name Jeasen Courchesne		atoire #/ lab #		Localisation/Location : Lévis		
Méthode / Method Ultrasons / Ultrasonic	Niveau / Level : 	Organisme/ Agency ONGC/CGSB	Expiration /expire 2017/12/31	: Secteur / Sector: EMC /MCI	# Matricule 12265	
Méthode / Method Ressuage / Liquid penetrant	Niveau / Level : 	Organisme/ Agency ONGC/CGSB	Expiration /expire 2017/12/31	: Secteur / Sector: EMC /MCI	# Matricule 12265	
Méthode / Method Magnétoscopie / Magnetic particule	Niveau / Level : 	Organisme/ Agency ONGC/CGSB	Expiration /expire 2017/12/31	: Secteur / Sector: EMC /MCI	# Matricule 12265	
Méthode / Method Inspecteur en soudage / Welding inspector	Niveau / Level : 	Organisme/ Agency CWB	Expiration /expire 2016/08/17	: Normes / Standards : CSA W47.1/W59	# Matricule 6610	

Т THE OWNER OF . Sec.12



CWE

al Resources	Ressources naturelles
la	Canada
Name/ Nom	Jeasen Courchesne
Reg. No. / No. matricule	12265
Issue Date/ Date d'emission	2015/01/16
representative of N Cette carie all denti	identify the stated individual to be an employee or ninval Resources Canada, Covernment of Canada, the par Pindvido & Give an employ to an an représentant les Canada, Gouven canada de Canada
Corrective lease	s for     near     far vision.
Verres correctif:	pour la vision de [ ] près [ ] distance.
Signature (	4 unustii
6	

http://ndt.nrcan.gc.ca/ Pour la vérifical visitez le site web: http://ndt.nrcan.gc.

JEASEN COURCHESNE

Hanager, Cerbfying Agency Gestionnaire. Organisme de certification

# Inspecteur en Soudage Certifié No. Enr# 6610

JEASEN COURCHESNE

est un inspecteur en soudage certifié de Niveau2 et satisfait aux exigences de la norme CSA W178.2 « Qualification des inspecteurs en soudage ». Valide jusqu'au août 17, 2016

Cette certification est valide pour le(s) code(s) et/ou la norme(s) suivant(es) : CSA W47.1/W59 Valide jusqu'en juin 2016



# **Certified Welding Inspector**

REG # 6610

· 1. E. Y.

is a certified Level 2 welding inspector in accordance with the requirements of CSA W178.2 "Certification of Welding Inspectors". Valid until August 17, 2016 This certification includes endorsements for the following code(s) and standard(s): CSA W47.1/W59 Valid until June 2016



Certifié ISO 9001:2008

# Résumé des certifications END / NDT certifications summary

Nom de l'employé/ Employee's name	Laboratoire #/ lab #	Localisation/ Location :		
Marc-Antoine Barr	Nucléom	Lévis		

Méthode / Method	Niveau / Level	Organisme/ Agency	Expiration /expire :	Secteur / Sector:	# Matricule
Ultrasons / Ultrasonic	П	ONGC/CGSB	2017/12/31	EMC /MCI	18226
Méthode / Method	Niveau / Level	Organisme/ Agency ONGC/CGSB	Expiration /expire : 2017/12/31	Secteur / Sector:	# Matricule
Magnétoscopie / Magnetic particule	П	UNGC/CGSB	2017/12/31	EMC /MCI	18226
Méthode / Method Inspecteur en soudage / Welding inspector	Niveau / Level II	Organisme/ Agency CWB	Expiration /expire : 2019/02/11	Normes / Standards : CSA W47.1/W59	# Matricule 12115



Natural Resources Ressources naturelles Canada Canada

Marc-Antoine Barr



Reg. No. /	18226
No. matricule	LOLLO
Issue Date/	2015/05/13
Date d'emission	
This card does not identify	the stated individual to be an employee or
	tesources Canada, Government of Canada.
Cette carte n'hientifie pas	'individu d'être un employé ou un représentant
0 20	ala, Gouvernessent da Canada
Corrective lenses for [	
Verres correctifs pour	la vísion de [ ] près [ ] distance.

Canada



# Inspecteur en Soudage Certifié

No. Enr# 12115

est un Inspecteur en soudage certifié de Niveau2 et satisfait aux exigences de la norme CSA W178.2 « Qualification des Inspecteurs en soudage ». Valide jusqu'au février 11, 2019

Cette certification est valide pour le(s) code(s) at/or is norme(s) sulvant(es) :

MARC-ANTOINE BARR

CSA W47.1/W59

CWB

Expiration de recertification après 6 ans

février 11, 2019





Certifié ISO 9001:2008

# Résumé des certifications END / NDT certifications summary

		Laboratoire #/ lab # Nucléom	14 C	Localisation/ Location : Lévis		
Méthode / Method Ultrasons / Ultrasonic	Niveau / L : 	evel Organisme/ Agency ONGC/CGSB	Expiration /expire : 2020/07/15	Secteur / Sector: EMC	# Matricule 16686	
Méthode / Method Magnétoscopie / Magnetic particule	Niveau / L : 	evel Organisme/ Agency ONGC/CGSB	Expiration /expire : 2020/07/15	Secteur / Sector: EMC	# Matricule 16686	
Méthode / Method Inspecteur en soudage / Welding inspector	Niveau / L 	evel Organisme/Agency CWB	Expiration /expire : 2017/09/16	Normes / Standards : CSA W47.1/W59	# Matricule 10190	
Méthode / Method Operateur d'appareil d'exposition	Niveau / Le	vel : Organisme/ Agency CCSN	Expiration /expire : 2018/11/01	Normes / Standards : 	# Matricule 16686	
Méthode / Method Nace coating inspector	Niveau / L 11	evel Organisme/ Agency NACE	Expiration /expire : 2017/02/28	Normes / Standards : Nace	# Matricule 50047	



Name/	Phylip Molsan
Reg. No. /	16686
No. mairicule Issue Date/ Date d'emissio	2015/12/23
	t identify the stated individual (a be an employee or Natural Resources Canada, Government of Canada,
	tille pen l'individe d'èny un employé en un représent
Ressources aufai	elles Canada, Convergingent du Canada
Corrective ien	es for     near     far vision.
Verres correct	l's pour le vision de [ ] prés ( ] distance.
Signature (	Canada

Canada

**Ressources naturelles** 

Mansan



Phylen



CWB PHYLIP MOISAN

Inspecteur en Soudage Certifié No. Enr# 10190

est un Inspecteur en soudage cartifié de NiveauZ et satisfait aux exigences de la norme CSA W178.2 « Qualification des inspecteurs en soudage ». septembre 16, 2017 Velide jusqu'au Cette certification est valide pour le(s) code(s) et/ou la norme(s) suivant(es) : Valide jusqu'en décembre 2019 CSA W47.1/W59

Attachments to Audit Report No.: ARS-CH0007001-0013: Page 17 of 94

# CIMFP Exhibit P-03096



Certifié ISO 9001:2008

Page 43

Phylip Moisan 16686 Registration Number Numero de matricule

is certified by the Canadian Nuclear Safety Commission as an Exposure Device Operator.

in Nuclear

est accrédité par la Commission canadienne de streté nucléaire à titre d'opérateur d'appareil d'exposition.

2013/02/01 Issue Date Date d'émission

Careful

2018/11/01 Expiry Date Data d'expiration

Commission de súrsté fil Designated Officer Forctionnaire désigné

Canada



Page 44 Certifié

**Ressources naturelles** 

12497

Expires Expiration

2016/12/31

2016/12/31

2016/12/31

Canada

1 6. 1.

ISO 9001:2008

## Résumé des certifications END / NDT certifications summary

Nom de l'employé/Employee's name La Billy Ouellet 3		toire #/ lab #		Localisation/Location : Lévis		
Méthode / Method Magnétoscopie / Magnetic particule	Niveau / Level	Organisme/ Agency ONGC/CGSB	Expiration /expire 2016/12/31	Secteur / Sector	# Matricule 12497	
Méthode / Method Ressuage / Liquid penetrant	Niveau / Level	Organisme/Agency ONGC/CGSB	Expiration /expire	Secteur / Sector EMC /MCI	# Matricule 12497	
Méthode / Method Ultrasons / Ultrasonic	Niveau / Level	Organisme/ Agency ONGC/CGSB	Expiration /expire 2016/12/31	Secteur / Sector EMC /MCI	# Matricule 12497	
Méthode / Method Inspecteur en soudage / Welding inspector	Niveau / Level	Organisme/ Agency	Expiration /expire	Normes / Standards CSA W47.1/W59	# Matricule 4952	

Canada Nons Reg. No. / Issue Date Date d'emission This card does not id Sign store 1



come -

For venification of certification status, polici http://ndt.arcan.gc.ca/ Pour la venification wister le site web: http://ndt.arcan.gt.ca/ a de la certi

Hanager, Cerbfying Agency Gestionnaire, Organisme de cerbfication

Inspecteur en Soudage Certifié CWB No. Enr# 4952 BILLY OUELLET est un Inspecteur en soudage certifié de Niveau2 et satisfait aux exigences de la norme CSA W178.2 « Qualification des inspecteurs en soudage ». Valide jusqu'au mai 18, 2017 Cette certification est valide pour le(s) code(s) et/ou la norme(s) suivant(es) : CSA W47.1/W59 Valide jusqu'en mars 2016



# Page 45

Certifié ISO 9001:2008

# Résumé des certifications END / NDT certifications summary

Nom de l'employé/ Employee's nameLaboratStéphane Potvin350		aborato				ocalisation/Location : Lévis	
		350					
<sup>Méthode / Method</sup> Magnétoscopie / Magnetic particule	Niveau / Level : 		Organisme/Agency ONGC/CGSB	Expiration /expire : 2016/12/31		Secteur / Sector: EMC /MCI	# Matricule 11765
Méthode / Method Ressuage / Liquide penetrant	Niveau / Level : 		Organisme/ Agency ONGC/CGSB	Expiration /expire : 2016/12/31		Secteur / Sector: EMC /MCI	# Matricule 11765
Méthode / Method Ultrasons / Ultrasonic	Niveau / Level :		Organisme/ Agency ONGC/CGSB	Expiration /expire : 2016/12/31		Secteur / Sector: EMC /MCI	# Matricule 11765
Méthode / Method PMI	Niveau / Level : 		Organisme/ Agency ONGC/CGSB	Expiration /exp 2019/04/0		Secteur / Sector: EMC /MCI	# Matricule 11765
Méthode / Method Inspecteur en soudage / Welding inspector	Niveau / Le	vel :	Organisme/ Agency CWB	Expiration /exp 2018/11/		Normes / Standards : CSA W47.1/W59	# Matricule 4431
Méthode / Method Operateur d'appareil d'exposition	Niveau / Le 	vel :	Organisme/ Agency CCSN	Expiration /ex 2018/02/		Normes / Standards :	# Matricule 11765

**Ressources** naturelles Natural Resources Canada

Canada

as Potvis

11765 2014/02/01

ive houses for [] new	r     far vision.
orrectifs pour in vis	ion de [ ] près ] } ditions.
re į	Caradi
-t-d	100
-F	and the second second

-		Natural Re	sources	Ressourc	es naturelle	s
-	<b>–</b> (	Canada		Canada		1
Ceisted to	Certifie sela	n CAN/COSE	48.9712		11765	1.4
Method Methode MT PT UT	Level Niveau 2 2 2 2	Sector Sector EMC EMC EMC	Cort. Date Date curt. 2004/00/13 2005/07/28 2005/07/29	Date recert. Date recert.	Explores Exploration 2016/12/31 2016/12/31 2016/12/31	•
			Mary R.			
http://wR.mer.	ani certification anige.co/ Pener arels: NEge/And	La verillantino de	and contractions, when to contractions, too p	North Party Party of	· · · · · · · · · · · · · · · · · · ·	
	e Organisme	ncy de certificati	-	Re.	1	
				Same were to	and a second	

Résumé des certifications END / NDT certifications summary (Suite)

Attachments to Audit Report No.: ARS-CH0007001-0013: Page 20 of 94

CIMFP Exhibit P-03096

# MISTRAS

Page 46

Certifié ISO 9001:2008

j

	Natural Re	sources Ress	ources naturelles	a second s	A State of the second	
-	Canada	Cana	da	Stépha	ane S. Potvin	
an srequired	ments for compliance	and Health Canada s and with HC Salety Code 34 wrest naturelles Canada et de de constant 34	11765	Non	stration Number ero de matricule	
ethod La	evel Sector vean Sector	Cert. Date Date rece Date cert. Date rece 2014/04/07	and the state had	is certified by the Can Nuclear Safety Comm as an Exposure Devic Operator.	ission canadienr	dité par la Commissione de súreté nucléaire pérateur d'apparell on.
				2013/02/01 Issue Date Date d'émission	2018/02/01 Expiry Date Date d'expiration	Designated Officer Fonctionnaire désign
s://mdt.secan.ac	entification status, policies .ca/ Pour la verification de http://ndl.necas.ac.64/	and deticutions, visit website: La certification, les polétiques, et les d	ie Austraam,		mena kien caradiarne süreté nucl <b>éars</b>	Canada
anager, Certity		1 2	- y.			
CWB	Inspect STEPHANE PC	eur en Soudo NUTVIN N	o. Enr# 4431	Conditions 1. La possession de cette carte n organisme d'inspection certifié personnel et des mondatures o		
		ge certifié de Niveau2 e Qualification des inspect	eurs en soudage ».	2. Cette carte demeure la proprié	té du Bureau et peut être ra	anadien de soudage. appelée en tout temps
de la norr	Valida inometan					entrainer and another
	Valide jusqu'au fication est valide po	novembre 19, 20 ur le(s) code(s) et/ou la norm		<ol> <li>L'usage de la présente carte à Pour toute question concernant ce</li> </ol>	tle qualification, veuillez co	mmuniquer avec :
	fication est valide po			Pour toute question concernant ce	tle qualification, veuillez co	mmuniquer avec :



٦

4

Certifié ISO 9001:2008

# Résumé des certifications END / NDT certifications summary

Nom de l'employé/ Employee's name	Labo	ratoire #/ lab #	Loca	lisation/ Location :	
Alain Roy 250			Lévis		
Méthode / Method Courant de Foucault / Eddy Current	Niveau / Level	Organisme/Agency ONGC/CGSB	Expiration / expire : 2016/12/31	Secteur / Sector: EMC /MCI	# Matricule 12619
Méthode / Method Magnétoscopie / Magnetic particule	Niveau / Level	Organisme/ Agency ONGC/CGSB	Expiration /expire : 2016/12/31	Secteur / Sector: EMC /MCI	# Matricule 12619
Méthode / Method Ressuage / Liquid penetrant	Niveau / Level	Organisme/Agency ONGC/CGSB	Expiration /expire : 2016/12/31	Secteur / Sector: EMC /MCI	# Matricule 12619
Méthode / Method Ultrasons / Ultrasonic	Niveau / Level	Organisme/ Agency ONGC/CGSB	Expiration /expire : 2016/12/31	Secteur / Sector: EMC /MCI	# Matricule 12619
Méthode / Method Nace coating inspector	Niveau / Level	Organisme/ Agency	Expiration /expire : 2017/01/31	Normes / Standards : NACE	# Matricule 31459



Natural Resources

Canada

Alain Roy

12619

2014/02/01

a di inter sun es

Canada


**Ressources** naturelles

- 1

- >

Corrective lenses for [ ] near [ ] for vision. Verres correctifs pour la vision de [ | prés | ] distance.





Met

Natural Resources Canada

**Ressources naturelles** Canada 12619

1 1 1 1.

thed thede	Level Niveau	Sector Sector	Cert. Date Date cert.	Date recert. Date recert.	Expires Expiration
ET	2	EMC	2008/03/10		2016/12/31
MT	2	EMC	2906/04/11		2016/12/31
PT .	2	ENC	* 2006/04/03		2016/12/31
UT	2	EMC	2010/10/22		2016/12/31

m it is contillent disetange sa/ Paur I sile web: http://wb

Manager, Cestilying Agency Restionments: Origenstrie de cochécations



Attachments to Audit Report No.: ARS-CH0007001-0013: Page 22 of 94 CIMFP Exhibit P-03096

Page 48

# Attachment #6: SuperMetal Management Review January 2016 (10 Pages)



Management Review – January 11\_2016

## **Management Review Supermétal Structures**

January 11, 2016

# Agenda

- 1- Follow-up on last Management Review
- 2- Audits
  - a. External Audits
  - b. Internal Audits
  - c. Client Audits
- 3- Customer feedback
- 4- Review of QHSE Policy
- 5- Key indicators
- 6- Annual objectives
- 7- Opportunity for Improvement
- 8- Varia



Management Review – January 11\_2016

#### 1. Follow-up on last Management Review

Last Management Review was held in June 2015. Annual objectives that were fixed for the end the last fiscal year included:

- Develop an evaluation tool to keep track of the rework at the end of a project (per project);
- Establish an action plan for customer feedback;
- Reduce plant non-conformities (red tags);
  - 8 per 100t fabricated in St-Romuald
  - 6 par 100t fabricated in Sherbrooke
  - 5 par 100t fabricated in Leduc
  - 25 par 100t fabricated in Rock Hill
- To better control risks related to work at height;
- Insure conformance for atmospheric pollutant and our certificate of authorization
- To better control risks related to storage, handling and use of dangerous products (paint, gas, etc.)

Those objectives will be reviewed and a follow-up will be done in the next months to ensure their closure.

2. Audits

#### **External Audits**

#### AISC

AISC audits were performed at our Rock Hill plant (July 2016), at our Sherbrooke plant (August 2016) and at our Lévis plant (August 2016).



#### Results :

Plant	Strength	01	AC	NC
SMQ	4	1	2	6
SMH	3	2	1	4
SMT	3	1	0	0

- **OI** : Opportunity for improvement
- AC : Area of concerns
- NC : Non-conformity

#### Non-conformity SMQ

- Internal audits were not completed as per 2014-2015 annual calendar
- Selection and evaluation of sub-contractor (What are the selection and evaluation criteria and who does what at SMS?)
- Preventive maintenance not documented enough in the QHSE manual
- Revisions not documented in the QHSE manual
- Obsolete copy of AISC selected ASTM standards for Structural Steel Fabrication
- Welders qualification for each welding process not documented every 6 months

#### **Non-Conformity SMH**

- Internal audits were not completed as per 2014-2015 annual calendar
- Obsolete copy of AISC selected ASTM standards for Structural Steel Fabrication, AISC steel manual not available at the plant and ANSI/AWS D1.1 Structural Welding Code not available online
- Welders qualification for each welding process not documented every 6 months
- Expired paint stored with new paint

#### ISO

Surveillance audit for ISO 9001, ISO 14001 and OHSAS 18001 standards were performed at our Lévis plant on November 17-18 and 19-20, 2015.

Page 52



Management Review – January 11\_2016

	Strength	01	AC	NC
ISO 9001	6	7	0	0
ISO 14001/OHSAS 18001	4	3	0	1

**OI** : Opportunity for improvement

AC : Area of concerns

NC : Non-conformities

#### Minor Non-Conformity (H&S)

- Control of lifting equipment (chains) is not rigorous enough.
- Worker entered an enclosed space while a gas monitoring cell was not working properly. Enclosed space permit are not properly filled (signature missing).
- Hot work permit are not properly filled (signature missing).
- An unidentified lock was found on an electric panel located in plant B. At the same location an electric junction box was not properly secured and an unsecured possible energised wire was identified.

#### **Internal Audits**

Based on external audit findings, all internal audits scheduled for 2014-2015 were performed. A planning meeting is scheduled on January 12, 2016 to determine and fix all required internal audits for 2015-2016 fiscal year. All audit reports are available upon request.

#### **Client Audits**

A client audit was held in November 2015 for project 3258 – Lower Churchill\_Muskrat Falls. The audit took place at our Lévis plant. A report was sent November 25th and required action plan included;

- Introduction of a welding monitoring program
- Revision of shop drawing status procedure



Page 53

- Submittal of welding procedures (some procedures are missing)
- Introduction of a weekly report
- Mill test report review (MTR)

Complete response was sent to the client December 4<sup>th</sup>, 2015.

#### 3. Customer feedback

SMS to submit an action plan to define our customer feedback process (identify our key performance indicators)

#### 4. Review of QHSE policy

As requested in our ISO standards, QHSE policy must be reviewed on an annual basis.

#### 5. Key performance indicators

Key performance indicators include;

Evaluation tool to keep track of the rework at the end of a project (ref excel file); Quantity of non-conformities per plant (annual average for 2015);

SMQ 15.54/100t SMH 2.15/100t SMW 11.26/100t Legal requirements H&S; Legal requirements environment; Annual statistics (H&S)

#### 6. Annual objectives (2015-2016)

- Implement our evaluation tool for rework;
- Establish an action plan for customer feedback indicators;
- Reduce fabrication non-conformities (review the adequacy of red tags statistics);
- To better control risks related to work at height (implement an action plan);
- Insure conformance for atmospheric pollutant and our certificate of authorization;

SUPERMĒTAL

Management Review – January 11\_2016

Page 54

- To better control risks related to storage, handling and use of dangerous products (paint, gas, etc.)
- 7. Recommandations for improvement

Do a follow-up based on recommendations for improvement stated in internal and external audits reports.



Minutes of meeting\_Management review – 20160111

#### Minutes of meeting

Management Review\_Supermétal Structures held January 11, 2016

# Presents : Jean-François Blouin, Bruno Vien, François Paquet, Marc Robitaille, Sébastien Lépine, Robert Couture et Constance Thivierge

Absents : Jean-François Leclerc

Discussed items	Comments	Action plan	Due Date
Follow-up of last	First meeting proposed by	Integrate new key	Management
meeting	the new QHSE manger was held in June 2015. The general objectives were reviewed and adapted based	performance indicator (KPI) (rework, customer satisfaction) and	review will be held twice a year (January and June).
	on Management needs and requirements. Some of the previous objectives were reported in the minutes to ensure closer monitoring.	ensure that those KPI cover all 4 Supermetal's plant. (QHSE)	
External audits	Some minor non-conformity was raised in the course of the AISC audits (SMH and SMQ). All of those were reviewed but the item covering subcontractors evaluation will need to be adjusted based on current practice. What's presented in the actual Quality Manual doesn't represent what's being done.	Meeting will need to be held (Required : Purchasing, Quality, Management)	May 2016
	Many external audits are scheduled for this fiscal year – The ISO 9001, ISO 14001 and OHSAS 18001 3 years surveillance cycle is over, complete certification will be required in November 2016.	Tender will be sent to different certification groups for the stated certifications (QHSE)	February 2016



Minutes of meeting\_Management review – 20160111

nternal audits	Recommendations from	Internal audits	Annual basis.
	Internal audits must be	follow-ups will be	10 A.
	integrated and implemented	more rigorous.	lines - the state
	in our Quality System.	(QHSE)	
	같은 그 같은 그 것 같아.		
	A meeting with the internal	Audit dates will be	All internal
	auditors is scheduled	confirmed and send	audits are
	January 12. Internal audit	to each plant.	planned to be
	will take place at all	(QHSE)	held before June
	Supermetal's plant as per	(4.102)	2016. Some
	our certifications		emails were sen
	requirements.		to some plant
	requirements.		1 A 19 A
		1 a	manager for information.
		Callabanat	and the second state of th
Client audit	An audit was held in	Collaboration need	From now on
	November 2015 for project	to be very open and	and the whole
	3258 (Muskrat falls_Lower	transparent between	duration of the
	Churchill). Some items were	all representatives	project.
	discussed and reviewed.	(Production, Quality,	
	However, large part of the	Purchasing, Project	
	fabrication will take place in	leader).	
	2016 and Supermetal was	Implementation of	
	advised that all the	corrective action	
	discussed items would be	must be done	
	overlooked during the next	seriously. Meetings	
	phase of work. Monitoring is	are scheduled for	
	going to be very strict.	each phase of	
		fabrication.	
Customer	Item on customer	Establish the	June 2016 (Next
satisfaction	satisfaction came up again	required KPI that	management
	during the last audits. Action	SMS wants to	review)
	plan have been proposed in	monitor and	
	2014 but was not	implement a system	
	implemented.	to extract data from	
	•	letters, emails,	
		meetings, etc.	
		(meeting : Direction,	
		QHSE)	
Review of QHSE	QHSE policy was revised and	Policy will be revised	June 2016
policy	the term 'services' will be	(english and french)	(Next
	added to the actual	and will be replaced	management
	statement : Products and	wherever it is	review)
	Statement. Troudets and		
	services offered by	currently	



Minutes of meeting\_Management review – 20160111

			1
КРІ	A new excel tool for rework compilation was developed and presented. It was found relevant for estimation purposes and will be updated on a yearly basis.	A new frame/support will be used to facilitate the replacement of the policy when needed. (QSSE) A meeting will be held to define how rework cost will be collected at the end of each fiscal year. (Direction, Finance, QHSE)	June 2016 (Next management review)
Annual objectives	<ul> <li>Annual objectives were defined as follow :</li> <li>Put together an evaluation tool for rework cost/project;</li> <li>Establish an action plan for customer satisfaction evaluation;</li> <li>Reduce plant/fabrication non-conformity (review the relevance of red tag utilisation);</li> <li>Better control of work at height risks;</li> <li>Ensure conformance of our air pollutant certificate;</li> <li>Better control over HS and Environment risks for storage, manipulation et use of dangerous products (paint, gas, etc.)</li> </ul>	Specific action plans will be put together for each objective. It was mentioned that the achievement of all stated objective is a team effort and not a sole individual effort. (QHSE)	Follow-ups will take place during management reviews.
Opportunity for improvement	Opportunity for improvement come from different source; audits, client request, annual objectives, etc. Establishment of each should be done based on QHSE priorities, discussed and implemented in	Audits - develop a table for opportunity of improvement follow-up. This table should list opportunities, person in charge and date of implementation.	June 2016 (Next management review)



Minutes of meeting\_Management review – 20160111

collaboration with each	(QHSE and	
concerned department.	concerned	
	department)	

Minutes prepared by : \_\_\_

\_\_\_ Date :

# Attachment #7: SuperMetal Quality Plan 20-Jun-2016 (24 Pages)

Attachments to Audit Report No.: ARS-CH0007001-0013: Page 34 of 94 CIMFP Exhibit P-03096

Page 60

SUPERMETAL

# Supermétal Structures Inc.

# **QUALITY PLAN**

Rev\_0

Date: June 20, 2016



1.

2.

3.

4.

5.

6.

7.

8.

9.

**Quality Plan** 

Rev\_0

# 2016-06-20 **TABLE OF CONTENTS**

12.	INSPECTION AND TEST PROGRESS	17
13.	NON-COMPLIANT PRODUCT CONTROL	18
14.	PREVENTIVE AND CORRECTIVE MEASURES	19
15.	HANDLING, STORAGE AND DELIVERY	20
16.	RECORD CONTROL	21
17.	INTERNAL AUDITS	22
18.	TRAINING	23
19.	APPENDIX I	24

Page 2 of 24

Attachments to Audit Report No.: ARS-CH0007001-0013: Page 36 of 94

CIMFP Exhibit P-03096



# Quality Plan

Rev\_0

2016-06-20

# **1. QUALITY POLICY**

#### 1.1 Objectives

Supermétal's set objectives cover the development, approval and dissemination of the quality process in accordance with ISO 9001, ISO 14001 and OHSAS 18001 standard requirements.

## 1.2 QHSE Policy

Supermétal is one of the largest structural steel manufacturers in North America. The company recognizes that quality, occupational health and safety and environment must be a major concern that is integrated in all aspects of its operations.

In order to do this, all staff members must actively support this policy and comply with the following principles:

- Take appropriate action to prevent accidents, injuries, work-related illness and environmental damage;
- Ensure total customer satisfaction by providing:
  - A first-rate product and services;
  - A product and services that comply with contractual specifications;
  - A product and services delivered within the agreed deadlines;
  - While working effectively to provide a product and services at a competitive price.
- Comply with applicable legal requirements;
- Establish and communicate quality, occupational health and safety, and environmental objectives to all staff;
- Develop a training program and adequately inform and train its staff;
- Plan and conduct prevention activities;
- Make this policy available to all parties involved, invite our suppliers and visitors to comply and obtain their compliance with legal requirements and other requirements in effect;
- Periodically assess our quality, occupational health and safety and environmental performance through audits and management reviews to continuously improve;



# **Quality Plan**

Rev\_0

2016-06-20

 Take the necessary measures to prevent pollution, conserve and rationally use natural resources that are essential to our operations and establish appropriate emergency procedures and plans.

The protection of occupational health and safety and the environment as well as the responsibility to do the job right the first time and every time is a joint and several liability for everyone working at Supermétal. Everyone's constant concern for the prevention, continuous improvement and the pursuit of excellence, as defined by our vision, will contribute to our becoming a benchmark in steel structure for the North American construction industry and promote a better quality worklife.

#### 1.3 Responsability and Authority

The company's organizational structure is presented in Appendix I.

Constance Thivierge, the appointed QHSE Manager is authorized to implement the quality assurance, occupational health and safety and environmental program and will ensure that the requirements are met and applied with an emphasis on performance and continuous improvement.

Under the authority of the QHSE Manager, the HSE Coordinators are given the responsibility and authority to implement tools and mechanisms to achieve HSE objectives.

Employees in charge of quality supervision (auditors, inspectors and supervisors) are given the responsibility and authority to:

- Identify and record non-compliance problems;
- Initiate, recommend or provide solutions;
- Verify the implementation of solutions;
- Monitor and track non-conformities and provide a resolution;

All company employees are responsible for complying with the provisions of this policy, in particular, work procedures and instructions resulting from them.

Attachments to Audit Report No.: ARS-CH0007001-0013: Page 38 of 94 CIMFP Exhibit P-03096

# **Quality Plan**



Page 64

2016-06-20

#### 1.4 Management Review

A review is required on an annual basis to ensure the implementation and effectiveness of the QHSE plan and to ensure its performance and continuous improvement.

The management review should address the following points;

- Review of the QHSE Policy;
- Previous management review follow-ups;
- Medium and long-term quality objectives;
- Relevance of QHSE objectives, including the review of controlled documents;
- Non-compliance follow-up reports;
- HSE follow-up reports;
- Internal and external audit reviews;
- Customer satisfaction reviews;
- Upcoming work and asset requirement reviews

Meeting minutes and actions required must be documented and senior management must ensure that the follow-up and implementation of required actions be done within a reasonable time.

Jean-François Blouin, eng., CEO

Constance Thivierge, eng. M.Sc., QHSE Manager

2016-06-53 Date

016 06 23 Date

Page 5 of 24



# Quality Plan

Rev\_0

2016-06-20

# 2. QUALITY SYSTEM

#### 2.1 Objective

Implement the required processes for product completion according to quality management system requirements defined by Supermétal.

#### 2.2 Scope

The quality management system includes the following documents;

- Quality Manual
- Procedures
- Work forms and instructions

The quality manual sets out the principles related to the processes in place in various departments in order to meet the standards for which Supermétal is certified.

The quality plan maintained at Supermétal is developed based on the company's general activities.

The inspection and testing programs specific to each contract are developed based on the required process and implemented in various departments.

Supermétal's quality system follows product and company evolution.

Page 6 of 24

Attachments to Audit Report No.: ARS-CH0007001-0013: Page 40 of 94 CIMFP Exhibit P-03096



# **Quality Plan**

Rev\_0

Page 66

2016-06-20

# **3. REVIEW OF CONTRACT BIDDING**

#### 3.1 Objectives

Before submitting a bid and/or before signing a contract, review contract documents in order to understand the scope of the work, the customer's specified requirements, identify and solve all differences and be able to comply with them.

#### 3.2 Scope

The review applies to all tenders and all Supermétal contracts for which the customer has prepared contract documents. In other cases, Supermétal can use its own contract documents.

#### 3.3 Reference

PR-03 – Contract bidding review procedure



# **Quality Plan**

Rev\_0

2016-06-20

# 4. DESIGN CONTROL

#### 4.1 Objective

Ensure that the design process is controlled and verified in order to adequately meet the specified requirements.

#### 4.2 Scope

Design control applies to assembly design and structure design of all "Turnkey" projects.

#### 4.3 Assembly Design

In the metal frame industry, there are two major assembly classes:

## 4.4 Standard Assemblies

This type of assembly includes column beam and beam to beam simple assemblies which have been scaled by the designer using C.I.S.C. tables (Canadian Institute of Steel Construction) AISC ASD tables and finally AISC LRFD tables. Concentric assemblies braced to columns and beams (vertical and horizontal bracings) may also fall into this category after being reviewed by the designing engineer. In addition, design software can generate the size of standard assemblies (such as SDS2, for example), it is important that the designing engineer ensure that the input data used for sizing of these assemblies comply with contract specifications.

## 4.5 Special Assemblies

Special assemblies require the intervention of the Engineering Department.

Standard assembly sizing is placed in sub-contracting design rooms. Special assembly design is done by the design engineer, from the construction designs provided by the client, as well as the project specifications. The designer engineer prepares assemblies to be made on the project with the help of the designer.

Choosing an assembly type is governed by the following criteria:

- 1) Effectively supporting loads;
- 2) Ease in completing in the plant or on site;
- 3) Economic.

Sketches showing assembly principles are submitted to a consulting engineer for approval. This approval stage is intended to gain acceptance in principle from the start of the project to avoid delays and costs due to the resumption of workshop drawings. After accepting the principles, the final design and calculations are completed; accurate sketches showing the complete

Page 8 of 24

Attachments to Audit Report No.: ARS-CH0007001-0013: Page 42 of 94 CIMFP Exhibit P-03096

**Quality Plan** 

#### Rev\_0

2016-06-20

assembly are prepared by the design engineer and sent to the designer. These sketches, accompanied by calculation notes are submitted for final approval when asked for by the client's engineer. When the drawings issued for construction are revised, it is important to change the affected sketch as soon as possible thus minimizing the impact on assembly drawings. Sometimes the consultant engineer will ask to see the new sketches.

Design verification is the final stage of the design process. It validates that the details requested on sketches are well represented on workshop drawings. Sketch sampling to be verified is left to the engineer's discretion.

#### 4.6 "TURNKEY" Project Structure Design

Structure design for "TURNKEY" projects must comply with the specifications and architectural drawings provided by the client and must include all relevant project information about loads and special and legal requirements. The design can be done internally by the Engineering Department or entrusted to a consulting firm classified in the sub-contractor manual.

The design is completed from the architectural and specification requirements and structural component sizing is completed. A general design is then prepared showing the building size, position and size of structural elements forming the framework. Once the project becomes a contract, this design is sent for approval either to the architect or to the client-mandated engineer to monitor and verify the work.

#### 4.7 Reference

PR-04 – Design Control Procedure



**Quality Plan** 

Page 69

2016-06-20

# **5. DOCUMENT AND DATA CONTROL**

#### 5.1 Objective

Ensure that all quality assurance program and HSE management system documents are appropriate and approved by competent authorities. In addition, ensure that all unapproved and/or obsolete documents are not used.

#### 5.2 Scope

These requirements apply to all documents and data related to ISO 9001-2008, OHSAS 18001:2007, ISO 14001:2004 standard specifications and outside data such as: codes, standards and customer plans.

#### 5.3 Methodology

An internal or external document must be:

- Approved before distribution;
- Reviewed where required and newly approved.

In addition, you must ensure:

- That changes and status are identified;
- Availability of use locations;
- > That obsolete documents are not in circulation.

#### 5.4 Reference

PR-05 - Document and Data Control Procedure

Page 10 of 24

Attachments to Audit Report No.: ARS-CH0007001-0013: Page 44 of 94 CIMFP Exhibit P-03096

# **Quality Plan**

Rev\_0

Page 70

2016-06-20

# 6. PURCHASING

#### 6.1. Objectives

Ensure that all items or services included in products or services sold by Supermétal comply with specified requirements.

Determine purchased product verification methods.

Ensure that all products, goods or services acquired by Supermétal comply with applicable QHSE requirements (laws, regulations, internal and external standards).

#### 6.2. Scope

Supply control applies to all products and services provided by Supermétal. Control extent varies according to contract requirements and product complexity. In addition, QHSE supply control equally applies to all products, goods or services acquired by Supermétal.

#### 6.3. Reference

PR-06 – Purchasing Procedure

PR-09 - Production Process Control Procedure



# **Quality Plan**

Rev\_0

2016-06-20

# 7. CUSTOMER'S PROPERTY

#### 7.1 Objective

Process products or services provided by the customer as thoroughly as any other product or service, purchased or sub-contracted, to ensure that they meet all the specifications stipulated in the contract.

#### 7.2 Scope

These requirements apply to all products such as raw materials and parts as well as all services provided by the customer without exception.

#### 7.3 Methodology

When products are provided by the customer, they are processed to ensure they comply with the level of quality required by the customer.

All the customer's applicable finished product certificates are verified.

An inspection upon receipt or before use is done to ensure product compliance and to verify that these articles have not been damaged. The thoroughness of this inspection is the same as for all products received at Supermétal. Verification by the supplier does not relieve it of its responsibility to provide an acceptable product.

If damage, non-compliances or losses are observed, both upon receipt and during use, product non-compliance control applies, the customer is notified and records are kept.

These items will be handled and stored so as to avoid any damage or deterioration.

#### 7.4 References

PR-08 – Product Identification and Tracking Procedure

PR-10 - Inspection and Testing Procedure

- PR-11 Monitoring Equipment Control Procedure
- PR-13 Non-Compliant Product Control Procedure
- PR-15 Maintenance, Storage and Delivery Procedure

Attachments to Audit Report No.: ARS-CH0007001-0013: Page 46 of 94 CIMFP Exhibit P-03096



# **Quality Plan**



Page 72

2016-06-20

## 8. PRODUCT IDENTIFICATION AND TRACKING

#### 8.1. Objective

Ensure that procedures are complied with regarding the identification of products upon receipt, right up to delivery and installation. When tracking is a specified contract requirement, procedures are established for product identification and its components.

#### 8.2. Scope

At Supermétal, each product is identified upon receipt and tracking is possible during all production stages, right up until delivery.

When tracking is a specified requirement, a product tracking procedure is applied.

#### 8.3. Reference

PR-08 – Product Identification and Tracking Procedure



**Quality Plan** 

Rev\_0

2016-06-20

# 9. PROCESS CONTROL

### 9.1. Objective

Ensure that all manufacturing processes are implemented in controlled conditions from a quality, occupational health and environmental point of view.

# 9.2. Scope

At Supermétal, documented manufacturing processes are those that can have a direct impact on product quality, occupational health and safety or on the environment.

### 9.3. Reference

PR-09 - Production Process Control Procedure

# **Quality Plan**

Rev\_0

Page 74

2016-06-20

# **10. INSPECTION AND TESTS**

## 10.1. Objectives

Ensure that control and testing procedures are implemented so that monitoring and measuring equipment control procedures are applied on products so that they comply with determined requirements.

## 10.2. Scope

At Supermétal, inspection and testing procedures apply to all products having an impact on manufacturing and contract requirements.

# **10.3. Reference**

PR-10 - Inspection and Testing Procedure

Page 15 of 24



# **Quality Plan**

Rev\_0

2016-06-20

# **11. MONITORING EQUIPMENT CONTROL**

### 11.1 Objective

Ensure that the benchmarking procedures are implemented so that people using control, measuring and testing equipment can demonstrate product compliance with the specified requirements.

## 11.2 Scope

This requirement applies to all control, measuring and testing equipment having an impact on the final product.

# 11.3 Reference

PR-11 - Monitoring Equipment Control Procedure



**Quality Plan** 

Rev\_0

Page 76

2016-06-20

# **12. INSPECTION AND TEST PROGRESS**

### 12.1 Objective

Always know the status of inspections and testing applied to products being manufactured and on monitoring equipment used as part of the manufacturing process.

## 12.2 Scope

This requirement applies to all products manufactured at Supermétal or to all sub-contracted products when they are subject to an inspection and testing program, as well as all monitoring equipment so that they can be listed and labelled with the progress of their inspection.

### 12.3 Reference

PR-12 – Inspection and Testing Progress Procedure



**Quality Plan** 

Rev\_0

2016-06-20

# **13. NON-COMPLIANT PRODUCT CONTROL**

### 13.1 Objective

Ensure that all products non-compliant to specified requirements cannot be used unintentionally.

# 13.2 Scope

This requirement applies to all products manufactured at Supermétal or to all products manufactured by sub-contractors for Supermétal.

# 13.3 Reference

PR-13 – Non-Compliant Product Control Procedure



Quality Plan

Rev\_0

Page 78

2016-06-20

# **14. PREVENTIVE AND CORRECTIVE MEASURES**

### 14.1 Objective

Ensure that procedures are implemented so that corrective and preventive measures are identified, corrected or applied.

## 14.2 Scope

This requirement applies to all Supermétal staff and all sub-contractors (where applicable). The implementation and monitoring of corrective and preventive measures apply taking into account the impact of non-compliances on overall operations, risk of recurrence, related costs, impact on product quality, occupational health and safety of individuals and environmental protection.

### 14.3 Reference

PR-14 – Corrective and Preventive Measures Procedure



# **Quality Plan**

Rev\_0

2016-06-20

# 15. HANDLING, STORAGE AND DELIVERY

# 15.1 Objective

Ensure that procedures are implemented to maintain product integrity during handling, storage (packaging) and delivery.

# 15.2 Scope

At Supermétal, all products are covered by the handling, storage and delivery procedure.

### 15.3 Reference

PR-15 - Handling, Storage and Delivery Procedure

# **Quality Plan**

2016-06-20

# **16. RECORD CONTROL**

# 16.1 Objective

Ensure use of the procedure aimed at identifying, collecting, indexing, filing and archiving QHSE system records.

# 16.2 Scope

This requirement applies to all QHSE control recordings, including recordings from some subcontractors.

# 16.3 Reference

PR-16 - Record Control Procedure

Page 21 of 24

Page 80



**Quality Plan** 

Rev\_0

2016-06-20

# **17. INTERNAL AUDITS**

# 17.1 Objective

Verify that components of the quality assurance program and HSE management system are implemented and effectively carried out and documented following ISO 9001:2008, OHSAS 18001 :2007 and ISO 14001 :2004 standards through observations and interviews.

# 17.2 Scope

The QHSE's internal audits cover all processes in place at Supermétal and ensure that standard requirements are effectively implemented and integrated.

# 17.3 Reference

PR-17 – Internal Audit Procedure



# **Quality Plan**

Rev\_0

Page 82

2016-06-20

# **18. TRAINING**

## 18.1 Objective


Improving the qualifications of the workforce and identifying staff training requirements and providing the solution required to anyone engaged in an activity having an impact on the quality, occupational health and safety or environment in the aim of improving the QHSE's effectiveness and increase customer satisfaction.

## 18.2 Scope

This statement applies to all Supermétal staff.

### **18.3** Reference

PR-18 - Training Procedure





Rev. 16/03/24

Page 24 of 24

Attachments to Audit Report No.: ARS-CH0007001-0013: Page 58 of 94 CIMFP Exhibit P-03096

Page 84

# Attachment #8: CWB Certification (1 Page)



The CWB acknowledges that

# Supermétal Québec Inc.

1955, 5e Rue, Saint-Romuald, QC G6W 5M6 Canada

is certified to CSA Standard W47.1

"Certification of Companies for Fusion Welding of Steel"

# in **DIVISION** 1

for the period September 7, 2015 to October 6, 2016

# **Company Code: METPE1**

Scope: Statically loaded structural steel Cyclically loaded structural steel Plate Work

Registrar

The product certification system operated by the Canadian Welding Bureau most closely resembles that described by ISO/IEC 17067:2013, Conformity assessment -- Fundamentals of product certification and guidelines for product certification schemes, System 6.



Actrofiled CB-PS (Centration Body - Product/Services) 8260 Parkhill Drive, Milton, Ontario L9T 5V7 1-800-844-6790 | Int 905-542-1312 | Fax: 905-542-1318 Email: info@cwbgroup.org | Web: www.cwbgroup.org





Attachments to Audit Report No.: ARS-CH0007001-0013: Page 60 of 94 CIMFP Exhibit P-03096

Page 86

# Attachment #9: Welder Certifications (10 Pages)

	Attachments to Audit Report No.: ARS-CH0007001-0013: Page 61 of 94						
	CIMFP Exhibit P-03096					P	age
$\sim$	Code de compagnie	For	mula	ire C	WB 1	08F/2	012-1
CWB	METPE1	8	NŁ	Pa	ges	ł	5
$\sim$	RAPPORT DES SOUDEURS, OPÉRATEURS ET POINTI	EUR	S				
₩47	□ w4 □ w1 □ w55.		RA	PPO	RT P	OUR	
NORME	# TOTAL DE SOUDEURS EMPLOYÉS 18	0	6	2	0	1	6
		MC	DIS		AN	NÉE	
Nom de la							
compagnie:	SUPERMÉTAL QUÉBEC INC.						
Adresse:	1955, 5e Rue Lévis, Québec G6W 5M6						

Pour chacun des soudeurs, opérateurs de machine à souder et pointeurs aux installations et/ou chantiers pour la période couverte par ce rapport, veuillez indiquer:

a) le nom complet de chacun des individus

b) le type de qualification tel que "S" (soudeur), "O" (opérateur), "P" (Pointeur), "SP" (soudeur en période de probation)

c) le procédé de soudage utilisé par l'individu. Si celui-ci détient plus de 1 qualification, utiliser une ligne supplémentaire

d) la classe telle que: "P" (a plat), "H" (horizontale), "V" (verticale), "VD" (verticale descendant), "AP" (au plafond)

e) les catégories: T,S,FW et WT

f) la date d'expiration ainsi que l'autorité de qualification (ex: CWB, ASME)

g) Pour la norme CSA W55.3, veuillez identifier les procédés par résistance sous le titre Procédé, et la date de la formation dispensée sous le titre Autorité de qualification.

	ABSENT DU TRAVAIL	5	QUALIFICATION								
#	Nom de famille et prénom	Туре	Procédé	Classe	Catégorie	ex	Date piratio	on	Autorité de	Usine (U)	
					-	MM	JJ	AA	qualification	Chantier (C)	
1	Soudeur / Barrette, David	S	FCAW	н	S	12	19	17	CWB	U	
1	Soudeur / Barrette, David	S	SMAW	Р	S	6	20	18	CWB	U	
1	Soudeur / Barrette, David	Р	SMAW	н	WТ				CWB	U	
2	Soudeur / Bernier, Eric	S	FCAW	Р	S	4	25	17	CWB	U	
2	Soudeur / Bernier, Eric	S	SMAW	Р	S	4	25	17	CWB	U	
3	Soudeur / Bourgoing, Jean-Pierre	S	SMAW	Р	S	12	21	17	CWB	U	
4	Soudeur / Corriveau, Christian	S	FCAW	AP	S	10	9	17	CWB	U	
4	Soudeur / Corriveau, Christian	S	SMAW	AP	S	3	30	18	CWB	U	
4	Soudeur / Corriveau, Christian	S	SAW	Ρ	S				CWB	U	
	Soudeur / Daimi, Fethi	S	FCAW	Н	S	4	17	17	CWB	U	
5	Soudeur / Farhani, Firas	S	FCAW	Р	S	12	21	17	CWB	U	
6	Soudeur / Fraser, Carl	S	FCAW	AP	S	10	9	17	CWB	U	
6	Soudeur / Fraser, Carl	S	SMAW	AP	S	7	23	17	CWB	U	
6	Soudeur / Fraser, Carl	Р	SMAW	Н	WТ				CWB	Ū	
7	Soudeur / Jacques, Eric	S	FCAW	AP	S	2	9	17	CWB	U	
7	Soudeur / Jacques, Eric	S	SMAW	Н	S	3	27	17	CWB	U	
8	Soudeur / Klai, Mohamed	S	FCAW	AP	S	8	5	17	CWB	U	
9	Soudeur / Labbé, Pierre	S	FCAW	AP	S	9	19	16	CWB	U	
9	Soudeur / Labbé, Pierre	S	SAW	Ρ	S				CWB	U	

	ABSENT DU TRAVAIL			QI	JALIFICATI	ION				
#	Nom de famille et prénom	Туре	Procédé	Classe	Catégorie	ex	Date piratio	on	Autorité de	Usine (U)
						MM	JJ	AA	qualification	Chantier (C)
10	Soudeur / Lauzier, André	S	FCAW	Р	S	7	23	17	CWB	U
11	Soudeur / Lavoie, Guillaume	S	FCAW	V	S	9	11	17	CWB	U
11	Soudeur / Lavoie, Guillaume	S	SMAW	V	S	11	6	16	CWB	U
12	Soudeur / Ouellet, Alain	S	FCAW	AP	S	7	28	17	CWB	U
13	Soudeur / Perreault, François	S	FCAW	Р	S	7	23	17	CWB	U
13	Soudeur / Perreault, François	S	SMAW	Р	S	10	9	17	CWB	υ
14	Soudeur / Rioux, Régis	S	FCAW	AP	S	7	28	18	CWB	U
14	Soudeur / Rioux, Régis	S	SAW	Р	S				CWB	υ
15	Soudeur / Robichaud, Martin	S	FCAW	AP	S	7	23	17	CWB	U
15	Soudeur / Robichaud, Martin	S	SMAW	V	S	10	16	16	CWB	U
16	Soudeur / Sanchez Gil, Luis Gabriel	S	FCAW	Р	S	3	30	18	CWB	U
17	Soudeur / Thibault, Marco	S	FCAW	AP	S	11	13	17	CWB	U
17	Soudeur / Thibault, Marco	S	SMAW	AP	S	2	7	18	CWB	U
17	Soudeur / Thibault, Marco	S	SAW	Р	S				CWB	U
18	Soudeur / Tremblay, Pier-Marc	S	FCAW	AP	S	10	5	17	CWB	U
18	Soudeur / Tremblay, Pier-Marc	S	SMAW	V	S	1	9	17	CWB	U

#### Attachments to Audit Report No.: ARS-CH0007001-0013: Page 62 of 94 CIMFP Exhibit P-03096

#### Note:

Ce formulaire doit être complété à tous les mois. Vous devez le conserver à vos installations. Celui-ci sera vérifié par un représentant du CWB lors de visite ou audit de vérification

#### Préparé par Françoise Bérubé 05/07/2016

Francoise Berute

Signature du superviseur du soudage



Attachments to Audit Report No.: ARS-CH0007001-0013: Pag	je 63 of 94
--	-------------

	CIMFP Exhibit P-03096					F	<sup>a</sup> ge	e 89
$\wedge$	Code de compagnie	For	mula	ire C	WB 10	08F/20	012-1	
CWB	METPE1		Nb	) Pag	ges	ţ	5	
	RAPPORT DES SOUDEURS, OPÉRATEURS ET POINTI	EUR	S					
IM WALL I	N4 TW1 TW55.		RAI	PPO	RT P	OUR		
NORME	# TOTAL DE SOUDEURS EMPLOYÉS	0	6	2	0	1	6	
Nom de la		MC	DIS		AN	NÉE		
compagnie:	SUPERMÉTAL QUÉBEC INC.							
Adresse:	1955, 5e Rue Lévis, Québec G6W 5M6							

Pour chacun des soudeurs, opérateurs de machine à souder et pointeurs aux installations et/ou chantiers pour la période couverte par ce rapport, veuillez indiquer:

a) le nom complet de chacun des individus

b) le type de qualification tel que "S" (soudeur), "O" (opérateur), "P" (Pointeur), "SP" (soudeur en période de probation)

c) le procédé de soudage utilisé par l'individu. Si celui-ci détient plus de 1 qualification, utiliser une ligne supplémentaire

d) la classe telle que: "P" (a plat), "H" (horizontale), "V" (verticale), "VD" (verticale descendant), "AP" (au plafond)

e) les catégories: T,S,FW et WT

f) la date d'expiration ainsi que l'autorité de qualification (ex: CWB, ASME)

g) Pour la norme CSA W55.3, veuillez identifier les procédés par résistance sous le titre Procédé, et la date de la formation dispensée sous le titre Autorité de qualification.

	ABSENT DU TRAVAIL	QUALIFICATION								
#	Nom de famille et prénom	Туре	Procédé	Classe	Catégorie	ex MM	Date piratic JJ	an AA	Autorité de qualification	Usine (U) Chantier (C)
	Aide-Atelier / Couture, Simon	S	SAW	Р	S				CWB	U
	Assembleur / Arseneault, Pierre	Р	FCAW	V	WT		٥ <u>.</u>		CWB	U
	Assembleur / Audet, Mario	Р	SMAW	Н	WT				CWB	U
	Assembleur / Bernard, Alain	Ρ.	SMAW	Р	WT				CWB	U
	Assembleur / Bolduc, Michel	Р	SMAW	н	WT				CWB	U
	Assembleur / Boudars, Ismaïl	S	FCAW	Р	S	10	9	17	CWB	U
	Assembleur / Boudars, Ismaïl	Р	SMAW	н	WT				CWB	U
	Assembleur / Brassard, Claude	S	FCAW	Р	S	9	19	16	CWB	U
	Assembleur / Brassard, Claude	Р	SMAW	V	WТ				CWB	U
	Assembleur / Cantin, David	S	FCAW	Р	S	3	30	18	CWB	U
	Assembleur / Cantin, David	Р	SMAW	V	WТ				CWB	U
	Assembleur / Charest, Rico	S	FCAW	Р	S	4	19	18	CWB	U
	Assembleur / Charest, Rico	Р	SMAW	V	WТ				CWB	U
	Assembleur / Couet, Renald	Р	SMAW	V	WТ				CWB	U
	Assembleur / Couture, Roger	Р	SMAW	н	WТ			-	CWB	U
	Assembleur / Frenette, Eric	Р	SMAW	Р	WТ				CWB	U
	Assembleur / Gagné, Pierre	S	FCAW	Р	S	7	28	17	CWB	U
	Assembleur / Joubert, Steve	S	FCAW	Р	S	6	20	18	CWB	U
	Assembleur / Gagné, Pierre	Р	SMAW	V	wт		1.20	3	CWB	U
	Assembleur / Labrecque, Claude	Р	SMAW	Н	WТ				CWB	U
	Assembleur / Lapierre, Serge	Р	SMAW	н	WТ				CWB	U

	ABSENT DU TRAVAIL		FP Exh		JALIFICATI	ON	1.04			Pag
ŧ	Nom de famille et prénom	Туре	Procédé	Classe	Catégorie	ex	Date piratio	on	Autorité de	Usine (U)
						ММ	JJ	AA	qualification	Chantier (C)
	Assembleur /Larose, Patrick	S	FCAW	V	S	6	20	18	CWB	U
	Assembleur /Larose, Patrick	S	SMAW	Р	S	6	20	18	CWB	U
	Assembleur /Larose, Patrick	S	SMAW	V	WT				CWB	U
	Assembleur / Legros, Jean-Michel	Р	SMAW		WΤ				CWB	U
	Assembleur / Marceau, Patrick	S	FCAW	Р	S	12	21	17	CWB	U
	Assembleur / Marceau, Patrick	Р	SMAW	Р	WΤ				CWB	U
	Assembleur / Morin, Michel Jr B.	S	FCAW	Р	S	2	10	18	CWB	U
	Assembleur / Morin, Michel Jr B.	Р	SMAW	H.	WT				CWB	U
	Assembleur / Pelletier, Johnny	S	FCAW	Ρ	S	7	23	17	CWB	U
	Assembleur / Pelletier, Johnny	Р	SMAW	Н	WТ		12.18		CWB	U
	Assembleur / Rondeau, Serge	Р	SMAW	Н	WТ				CWB	U
	Assembleur / St-Hilaire, Maxime	S	FCAW	Ρ.	S	4	25	17	CWB	U
	Assembleur / St-Hilaire, Maxime	S	SMAW	Р	S	4	25	17	CWB	U
	Assembleur / Tremblay, Alain	Р	SMAW	V	WT				CWB	U
12	Assembleur / Veillette, Alain	S	FCAW	Р	S	1	9	17	CWB	U
	Assembleur / Veillette, Alain	S	SMAW	Р	S	7	23	17	CWB	U
	Contremaître / Audette, Dominic	s	FCAW	V	S	11	16	16	CWB	U
	Contremaître / Fleury, Patrick	s	FCAW	Р	۰S	6	20	18	CWB	U
	Contremaître / Grondin, Daniel	S	FCAW	Р	S	6	18	18	CWB	U
	Contremaître / Grondin, Daniel	S	SMAW	Р	S	3	30	18	CWB	U
	Contremaître / Grondin, Daniel	Р	SMAW	Н	WТ				CWB	U
	Contremaître / Larose, Denis	S	SMAW	Р	S	10	16	16	CWB	U
	Contremaître / Murray, Martin	S	FCAW	AP	S	7	23	17	CWB	U
	Contremaître / Murray, Martin	S	SMAW	AP	S	9	11	17	CWB	U
	Contremaître / Pouliot, Cynthia	P	SMAW	V	WТ				CWB	U
	H. cour exp. / St-Onge, François	S	FCAW	Р	S	12	21	17	CWB	U
	H. cour exp. / St-Onge, François	Р	SMAW	Р	WТ				CWB	U
	H. cour réc. / Pouliot, Eric	S	FCAW	Р	S	6	18	18	CWB	U
	H. cour réc. / Pouliot, Eric	Р	SMAW	V	WT				CWB	U
	Journalier / Cloutier, François	Р	SMAW	V	WT				CWB	U
	Journalier / Côté, Guillaume	S	FCAW	Р	S	7	23	17	CWB	U
	Journalier / Lafrance, André	S	FCAW	Р	S	7	23	17	CWB	U
	Journalier / Lemieux, Normand	Р	SMAW	V	wт				CWB	U
	Peintre / St-Louis, Renedger Fils	s	FCAW	Р	S	10	16	16	CWB	U

Attachments to Audit Report No.: ARS-CH0007001-0013: Page 64 of 94 CIMFP Exhibit P-03096

Page 90

		r	and the second se	່້າ							
	ABSENT DU TRAVAIL	QUALIFICATION									
#	Nom de famille et prénom	Nom de famille et prénom Type Procédé Classe Caté		Catégorie	Dategorie expira		on	Autorité de	Usine (U)		
"		.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,				MM	IJ	AA	qualification	Chantier (C)	
	Pourvoyeur / Doucet, Mario	S	FCAW	Р	S	9	11	17	CWB	U	
	Préposé con. / Fréchette, Martin	Р	SMAW	н	WТ				CWB	U	

#### Note:

Ce formulaire doit être complété à tous les mois. Vous devez le conserver à vos installations. Celui-ci sera vérifié par un représentant du CWB lors de visite ou audit de vérification Préparé par Françoise Bérubé 05/07/2016

Francoise Berute

Signature du superviseur du soudage



#### Attachments to Audit Report No.: ARS-CH0007001-0013: Page 66 of 94

# **CERTIFICAT DE SUPERVISEUR DU SOUDAGE**

Présenté à

# **GUY GAUTHIER**

Après avoir complété avec succès les examens de superviseur du soudage tels qu'exigés conformément à la norme CSA W47.1

Valide lorsqu'employé(e)par la compagnie

Supermétal Québec Inc.

In

Signature autorisée

WE	LDING SUPERVISOR CARD
CARTE C	E SUPERVISEUR EN SOUDAG
PRES	iented to / présentée à
GUY	GAUTHIER
CSA Standard	ding supervisor examinations as required b
	de superviseur en soudage, tel que requis pa
a norme CSA	
W47.1	
Valid while employed with.	the the second second second second
Valide tant qu'ampioyé par-	
Superm	etal Québec Inc.
03/16/2010	Jan
Issue Data / Date d'émission	Authorized Signature / Signature autorisée

Attachments to Audit Report No.: ARS-CH0007001-0013: Page 67 of 94 CIMFP Exhibit P-03096

Page 93

Le Bureau canadien de soudage

# CERTIFICAT DE SUPERVISEUR DE SOUDAGE

Le présent certificat est la propriété du Bureau canadien de soudage. Il doit être retourné sur demande. La qualification n'est valide que lorsque le personnel effectuant le soudage est employé par une entreprise certifiée avec le Bureau Canadien de Soudage – CWB.

Présenté à

# JEAN-MICHEL LEGROS

Après avoir complété avec succès les examens de superviseur du soudage tels qu'exigés conformément à la norme CSA W47.1

Valide lorsqu'employé(e)par la compagnie

Supermétal Québec Inc.

Signature autorisée

Le maintien de la certification exige le respect rigoureux de toutes les conditions de la norme



Attachments to Audit Report No.: ARS-CH0007001-0013: Page 68 of 94 CIMFP Exhibit P-03096

Page 94

Le Bureau canadien de soudage

# CERTIFICAT DE SUPERVISEUR DE SOUDAGE

Le présent certificat est la propriété du Bureau canadien de soudage. Il doit être retourné sur demande. La qualification n'est valide que lorsque le personnel effectuant le soudage est employé par une entreprise certifiée avec le Bureau Canadien de Soudage – CWB.

Présenté à

# **Martin Murray**

Après avoir complété avec succès les examens de superviseur du soudage tels qu'exigés conformément à la norme CSA W47.1


Valide lorsqu'employé(e)par la compagnie

Supermétal Québec Inc.

Signature autorisée

Le maintien de la certification exige le respect rigoureux de toutes les conditions de la norme





t



Attachments to Audit Report No.: ARS-CH0007001-0013: Page 70 of 94 CIMFP Exhibit P-03096

Page 96

### RELEVÉ DE NOTES OFFICIEL

Le 26 février 2016

NOTRE RÉF.: METPE1

PATRICK LAROSE Supermétal Québec Inc. 1955, 5e Rue Lévis, QC G6W 5M6

Objet: Résultats d'examens de qualification

Vous trouverez ci-dessous les résultats de(s) examen(s) suivant(s):

DATE	DATE EXAMEN DE SUPERVISEUR EN SOUDAGE	
22-02-2016	CSA Standard W47.1	78%
19-02-2016	CSA Standard W59	83%
19-02-2016	Welding Symbols	95%
19-02-2016	Welding Faults	84%
19-02-2016	Quality Control and Inspection Methods	96%

Pour des réécritures, veuillez contacter le bureau Canadien de soudage à (800) 844-6790. Veuillez conserver cette lettre dans vos dossiers. La note de passage est 75%.

Cordialement,

Services à la clientele



4321 Autoroute des Laurentides, Laval, QC H7L 5W5Tel/Tél:1.800.844.6790Fax/Téléc:905.542.1318www.cwbgroup.org

Attachment #10: Product Identification and Traceability Procedure (PR-08) (1 Page)

	HSE MANU	AL	CIMFP Exhib	PR-08	Page PAGE 1 OF 2
35	UPERME	ETAL	PRODUCT	IDENTIFICATION AN	
8.1.	Objective				
	>			sonnel affected to identifembers during fabrication.	fication or traceability
	>		all times, to know regarding the conform	the status of the product nity of the product.	so as to prevent any
8.2.	Scope				
		-	tétal, each product is and delivery, accordi	identified, from receipt an ng to this procedure.	nd during all stages of
	>			d to the chemical component of the contract.	sition and mechanical
8.3.	Responsib	ilities			
×		-	-	all be responsible to ident ible for the traceability of	-
8.4.	Methodolo	gy			
				responsible to ensure the jing to the form FI-08-1.	proper identification of
	A	steel mem	pers on receipt accord nan shall be responsi		
		steel meml The storen form FI-08 The team	pers on receipt accord nan shall be responsi 3-2.	ing to the form FI-08-1. ble to identify bolts on re sible to ensure the proper	ecceipt according to the
	A	steel meml The storen form FI-08 The team I on receipt The saw op	pers on receipt accord nan shall be responsi 3-2. leader shall be respon according to the form	ing to the form FI-08-1. ble to identify bolts on re ssible to ensure the proper FI-08-3. nsible for the proper produ	ecceipt according to the dentification of paint
	A A	steel meml The storen form FI-08 The team I on receipt The saw op fabrication The verification	bers on receipt accord nan shall be responsi 3-2. leader shall be respon according to the form perator shall be respon according to the form icator shall be resp n according to the f	ing to the form FI-08-1. ble to identify bolts on re ssible to ensure the proper FI-08-3. nsible for the proper produ	ecceipt according to the r identification of paint ct identification during identification during nd FI-08-7. Only the
		steel memb The storen form FI-08 The team I on receipt The saw op fabrication The verific verification The delive	bers on receipt accord nan shall be responsi 3-2. leader shall be respon according to the form perator shall be respon according to the form icator shall be respon according to the form has the authority to af	ing to the form FI-08-1. ble to identify bolts on re sible to ensure the proper FI-08-3. nsible for the proper produ n FI-08-4. onsible for the product forms FI-08-5, FI-08-6 a	ecceipt according to the identification of paint ct identification during identification during nd FI-08-7. Only the ons during verification. er identification of the
		steel memb The storen form FI-08 The team I on receipt The saw op fabrication The verific verification The delive	bers on receipt accord nan shall be responsi 3-2. leader shall be respon according to the form perator shall be respon according to the form icator shall be respon according to the form has the authority to af	ing to the form FI-08-1. ble to identify bolts on re- ssible to ensure the proper FI-08-3. nsible for the proper product n FI-08-4. onsible for the product forms FI-08-5, FI-08-6 a ffix or remove identification responsible for the proper	ecceipt according to the identification of paint ct identification during identification during nd FI-08-7. Only the ons during verification. er identification of the

Attachments to Audit Report No.: ARS-CH0007001-0013:	Page 73 of 94
--	---------------

0	QHSE MANUAL	CIMFP Exhibit P-03096	Page 99
8		PR-08	PAGE 2 OF 2
4	5 SUPERMĒTAL	PRODUCT IDENTIFICATION AND	TRACEABILITY

- ➤ a) During the signing of a contract, a project number is attributed by the computer system and transferred on the technical data sheet (see PR-09).
  - b) When traceability is a specific requirement to a contract, it must be indicated by the project manager on the technical data sheet. The Quality Assurance Manager then develops written instructions.
- The employee working at connection department shall be responsible for the proper product identification of connections according to the form FI-08-10.
- The Shotblast operator shall be responsible for the proper identification at the Paint and surface preparation step in conformity to the form FI-08-11.

# 8.5. Documentation

Cutting list Shop drawings	
Purchase order	
Identification on receipt of steel	FI-08-1
Identification on receipt of bolts	FI-08-2
Receipt of paint	FI-08-3
Identification throughout fabrication	FI-08-4
Identification during verification	FI-08-5
Identification of "hold" tags	FI-08-6
Controls and tests status - non-conforming tag	FI-08-7
Identification during packing and shipping	FI-08-8
Controls and tests status – Non-destructive test tag	FI-08-9
Identification at connections department	FI-08-10
Identification to the Painting and Surface Preparation	FI-08-11

### 8.6. Reference

ISO Standards 9001-2008

Section 7.5.3

Developed and updated by Quality Assurance Manager

Date or # of revision :

Attachments to Audit Report No.: ARS-CH0007001-0013: Page 74 of 94 CIMFP Exhibit P-03096

Page 100

# Attachment #11: Procedure for Selection of Sub-Contractors (2 Pages)

PR-06-01

## **QHSE MANUAL**

# SUPERMĒTAL

# SELECTION OF SUBCONTRACTORS

### 6.1. Objective

Qualify and select subcontractors in accordance with Supermetal QHSE specifications and contract requirements.

#### 6.2. Scope

This procedure applies to all Supermétal staff using subcontracting and to the subcontractors themselves and their employees.

A subcontractor is defined as a person or group of people linked by contract, compensated and carrying out work related to fabrication processes (welding, assembling, painting, galvanization, etc.).

### 6.3. Subcontractors selection

Subcontractors are selected at start of contract or in the course of a contract by authorized personnel i.e. project leaders, purchasing department and/or higher management representatives. Selection of subcontractors and further agreement shall occur only with the recommended (R) or recommended with control (RAC) subcontractors. If the selected subcontractors have not been rated by Supermetal then the purchasing manager or the QHSE manager shall send form FI-06-02 to be filled by the subcontractor. When received, the report is evaluated and the subcontractor status is rated by the purchasing manager and/or QHSE manager. Further investigation can also take place if required (visit, audit, etc.).

#### Purchasing manager and/or QHSE manager are responsible to:

- Determine the level of requirements applicable;
- Evaluate and keep records of subcontractors evaluation/recommendation;
- Determine the needs to monitor or verify products/services at source.

Developed	and	updated	by QHSE	manager:
-----------	-----	---------	---------	----------

Attachme	nts to Audit Report No.: ARS-CH0007001-0013: Page 76 of 94	
QHSE MANUAL	CIMFP Exhibit P-03096	Page 102
	PR-06-01	PAGE 2 OF 2
5 SUPERMETAL	SELECTION OF SUBCONTR	ACTORS

### 6.4. Subcontractor requirements

Subcontractors shall submit all relevant documentation required in FI-06-02. All received documents are classified on the network.

## 6.5. Subcontractors re-evaluation

Subcontractors re-evaluation is being performed every 5 years. Inactive files (i.e. subcontractors that have not done work for Supermetal over the last 5 years) are being revised and the status can be changed by the purchasing manager and/or the QHSE manager if required.

### 6.5 Documentation

Questionnaire on subcontractor quality capacity

FI-06-02

Developed a	ind updated	by QHSE manag	ger:
-------------	-------------	---------------	------

# Attachment #12: Foreign Sourced Steel Heats Not Tested (1 Page)

Description	QTY	Heat	Mill	Country
L 3 1/2 X 3 1/2 X 5/16 44W	1	120529	KOCAE	TR
PL 1 1/4 A572-50	1	137696	SEVER	RU
L 2 X 2 X 1/4 44W	1	1432200	KOCAE	TR
L 4 X 4 X 3/8 44W	1	1432347	KOCAE	TR
L 5 X 5 X 1/2 44W	1	1442265	KOCAE	TR
L 4 X 3 X 3/8 44W	1	150250	OZKDE	TR
L 3 1/2 X 3 1/2 X 5/16 44W	1	15300707	KOCAE	TR
PL 2 A572-50	1	180337	BHILA	IN
L 4 X 4 X 3/8 44W	1	305316	KOCAE	TR
L 2 X 2 X 1/4 44W	1	306020	KOCAE	TR
FL 4 X 1/4 50W	1	306116	KOCAE	TR
L 2 X 2 X 3/16 44W	1	309372	KOCAE	TR
WF8X18 50W (5.25)	1	319539	EVNTM	RU
PL 1 1/4 A572-50	1	335683	SEVER	RU
WF 14 X 193 50W (16) (GR.3+)	1	3E3334	HYUNS	KR
WF 14 X 193 50W (16) (GR.3+)	1	3E5231	HYUNS	KR
WF 12 X 26 50W (6.5)	1	410089	EVNTM	RU
WF 10 X 22 50W (5.75)	1	425503	EVNTM	RU
WF 10 X 22 50W (5.75)	1	436788	EVNTM	RU
WT 6 X 13 50W:6.11x6.49x.23	1	438736	EVNTM	RU
FL 5 X 5/8 50W	1	49165	ACIND	AR
WF 8 X 18 50W (5.25)	1	531118	EVNTM	RU
PL 1 50W	1	622196	ERDEM	TR
WF 6 X 25 50W (6)	1	A64990	HIGHV	ZA
WF 6 X 25 50W (6)	1	A68393	HIGHV	ZA
WF 6 X 25 50W (6)	1	A68407	HIGHV	ZA
WF 21 X 55 50WT CAT.3	1	A76090	HIGHV	ZA
WF 18 X 35 50W (6)	1	H71358	TUNGH	TW
WF 18 X 106 50W (11)	1	N027359	HYUNS	KR
C 8 X 11.5 44W	1	P77610	DONKU	KR
WF 12 X 65 50W (12)	1	P78004	DONKU	KR
WF 12 X 65 50W (12)	1	P78009	DONKU	KR
WF 6 X 25 50W (6)	1	Q15593	HIGHV	ZA

CRANE GIRDER	
TRUSS	
Column	
misc.	

There were 83 separate heats found to originate from outside North America, EU, GB and Scandinaiva.

41 of these heats made it into project major componets (roof truss', columns and/or crane girders).

8 of the 41 have been captured in the material sampling program.

# Attachment #13: Major Components Affected by Untested Steel (4 Pages)

32-T002T	L 3 1/2 X 3 1/2 X 5/16 44W	1	120529	KOCAE	TR
30-C014C	L 3 X 3 X 1/4 44W	1	124754	OZKDE	TR
30-C019C	L 3 X 3 X 1/4 44W	2	124755	OZKDE	TR
40F-C053C	L 3 X 3 X 1/4 44W	3	124756	OZKDE	TR
40F-C054C	L 3 X 3 X 1/4 44W	4	124757	OZKDE	TR
80-C117C	L 3 X 3 X 1/4 44W	5	124758	OZKDE	TR
90-C125C	L 3 X 3 X 1/4 44W	6	124759	OZKDE	TR
90-C130C	L 3 X 3 X 1/4 44W	7	124760	OZKDE	TR
90F-C129C	L 3 X 3 X 1/4 44W	8	124761	OZKDE	TR
100-C130C	L 3 X 3 X 1/4 44W	9	124762	OZKDE	TR
100F-C136C	L 3 X 3 X 1/4 44W	- 10	124763	OZKDE	TR
20 700217	PL 1 1/4 A572-50	1	127000	CEVED	DII
30-T003LT		1	137696	SEVER	RU
30C-T003AT	PL 1 1/4 A572-50 PL 1 1/4 A572-50	1	137696	SEVER	RU
45-P001P	PL 1 1/4 A572-50 PL 1 1/4 A572-50	1	137696	SEVER	RU RU
50-C065C			137696	SEVER	A DESCRIPTION OF THE OWNER OF THE
60-C105C 70-C094C	PL 1 1/4 A572-50 PL 1 1/4 A572-50	1	137696 137696	SEVER	RU
70-00940	PL 1 1/4 A572-50	1	121020	SEVER	RU
32-T001T	L 5 X 5 X 1/2 44W	1	1431936	KOCAE	TR
32-T002T	L5X5X1/2 44W	1	1431936	KOCAE	TR
42-T004T	L5X5X1/2 44W	1	1431936	KOCAE	TR
42-T005T	L5X5X1/2 44W	1	1431936	КОСАЕ	TR
72-T011T	L5X5X1/2 44W	1	1431936	KOCAE	TR
92-T017T	L 5 X 5 X 1/2 44W	1	1431936	KOCAE	TR
CD C1100			1422222	WOOAF	
60-C110C	L 2 X 2 X 1/4 44W	1	1432200	KOCAE	TR
32-T001T	L 4 X 4 X 3/8 44W	1	1432347	KOCAE	TR
32-T002T	L 4 X 4 X 3/8 44W	1	1432347	KOCAE	TR
52-T007T	L4X4X3/8 44W	1	1432347	KOCAE	TR
62-T008T	L4X4X3/8 44W	1	1432347	KOCAE	TR
62-T009T	L 4 X 4 X 3/8 44W	1	1432347	KOCAE	TR
72-T011T	L 4 X 4 X 3/8 44W	1	1432347	KOCAE	TR
80-C131C	L 4 X 4 X 3/8 44W	1	1432347	KOCAE	TR
82-T015T	L4X4X3/8 44W	1	1432347	KOCAE	TR
92-T017T	L 4 X 4 X 3/8 44W	1	1432347	KOCAE	TR
92-T018T	L 4 X 4 X 3/8 44W	1	1432347	KOCAE	TR
CO TOOOT	L 5 X 5 X 1/2 44W	1	1442200	VOCAL	TD
62-T008T		1	1442265	KOCAE	TR
62-T009T	L 5 X 5 X 1/2 44W	1	1442265	KOCAE	TR
30-C044C	L 4 X 3 X 3/8 44W		150250	OZKDE	TR
92 TO1CT	121/2721/275/16 404	4	15200707	KOCAF	TO
82-T016T	L 3 1/2 X 3 1/2 X 5/16 44W	1	15300707	KOCAE	TR
92-T018T	L 3 1/2 X 3 1/2 X 5/16 44W	1	15300707	KOCAE	TR

30-C017C PL2 A572-50 180337 BHILA 1 IN 70-C094C PL2 A572-50 1 180337 BHILA IN 44W 82-T015T L4X4X3/8 1 305316 KOCAE TR 82-T016T L4X4X3/8 44W 1 305316 KOCAE TR L4X4X3/8 44W 1 92-T018T 305316 KOCAE TR L4X4X3/8 92-T020T 44W 1 305316 KOCAE TR 40-C052C L2X2X1/444W 1 306020 KOCAE TR 40-C057C 44W 1 TR L2X2X1/4306020 KOCAE 30-C044C FL 4 X 1/4 50W 1 306116 KOCAE TR L2X2X1/444W 45-P001P 1 309372 KOCAE TR 30-C033C WF 8 X 18 50W (5.25) 1 319539 EVNTM RU 90-C128C WF 8 X 18 50W (5.25) 1 319539 EVNTM RU PL 1 1/4 A572-50 30-C043C 335683 SEVER RU 1 WF 14 X 193 50W (16) (GR.3+) 30-T003RT 1 3E3334 HYUNS KR 30-T003NT WF 14 X 193 50W (16) (GR.3+) 3E5231 KR 1 HYUNS 30-C016C WF 12 X 26 50W (6.5) 410089 EVNTM RU 72-T011T WF 10 X 22 50W (5.75) 1 424726 **EVNTM** RU 82-T015T WF 10 X 22 50W (5.75) 1 424726 RU EVNTM 92-T020T WF 10 X 22 50W (5.75) 1 424726 **EVNTM** RU 42-T004T WF 10 X 22 50W (5.75) 425503 1 EVNTM RU 427632 30-C015C WT 6 X 13 50W:6.11x6.49x.23 1 EVNTM RU 1 30-C016C WF 12 X 26 50W (6.5) 427632 **EVNTM** RU 30-C017C WT 6 X 13 50W:6.11x6.49x.23 1 427632 EVNTM RU 30-C018C WT 6 X 13 50W:6.11x6.49x.23 1 427632 EVNTM RU 30-C034C WT 6 X 13 50W:6.11x6.49x.23 1 RU 427632 EVNTM 30-C043C WF 12 X 26 50W (6.5) 427632 EVNTM RU 30C-C097C WT 6 X 13 50W:6.11x6.49x.23 1 427632 EVNTM RU 30C-C099C WT 6 X 13 50W:6.11x6.49x.23 1 427632 EVNTM RU 40-C051C WT 6 X 13 50W:6.11x6.49x.23 427632 EVNTM RU 40-C052C WT 6 X 13 50W:6.11x6.49x.23 1 427632 EVNTM RU 40-C056C WT 6 X 13 50W:6.11x6.49x.23 EVNTM 427632 RU 40-C057C WT 6 X 13 50W:6.11x6.49x.23 1 427632 **EVNTM** RU 50-C070C WT 6 X 13 50W:6.11x6.49x.23 1 427632 **EVNTM** RU 70-C094C WT 6 X 13 50W:6.11x6.49x.23 427632 **EVNTM** RU

# Attachments to Audit Report No.: ARS-CH0007001-0013: Page 82 of 94 CIMFP Exhibit P-03096

42-T004T	WF 10 X 22 50W (5.75)	1	436788	EVNTM	RU
OC-T003AT	WF 24 X 76 50W (9)	1	437691	EVNTM	RU
30-C033C	WT 6 X 13 50W:6.11x6.49x.23	1	438736	EVNTM	RU
30-C100C	WT 6 X 13 50W:6.11x6.49x.23	1	438736	EVNTM	RU
70C-C095C	FL 5 X 5/8 50W	1	49165	ACIND	AR
50-C065C	WF 8 X 18 50W (5.25)	1	531118	EVNTM	RU
50-C070C	WF 8 X 18 50W (5.25)	1	531118	EVNTM	RU
60-C105C	WF 8 X 18 50W (5.25)	1	531118	EVNTM	RU
60-C110C	WF 8 X 18 50W (5.25)	1	531118	EVNTM	RU
70-C094C	WF8X18 50W (5.25)	1	531118	EVNTM	RU
90-C123C	WF 8 X 18 50W (5.25)	1	531118	EVNTM	RU
100-C135C	WF 8 X 18 50W (5.25)	1	531118	EVNTM	RU
24-C009C	PL1 50W	1	622196	ERDEM	TR
24-C010C	PL1 50W	1	622196	ERDEM	TR
30-C038C	WF 6 X 25 50W (6)	1	A64990	HIGHV	ZA
30-C039C	WF 6 X 25 50W (6)	1	A64990	HIGHV	ZA
50-C058C	WF 6 X 25 50W (6)	1	A64990	HIGHV	ZA
50-C059C	WF 6 X 25 50W (6)	1	A64990	HIGHV	ZA
60-C058C	WF 6 X 25 50W (6)	1	A64990	HIGHV	ZA
80-C047C	WF 6 X 25 50W (6)	1	A64990	HIGHV	ZA
80-C077C	WF 6 X 25 50W (6)	1	A64990	HIGHV	ZA
80-C082C	WF 6 X 25 50W (6)	1	A64990	HIGHV	ZA
62-T009T	WF 12 X 87 50W (12)	1	A65269	HIGHV	ZA
40-C045C	WF 6 X 25 50W (6)	1	A68393	HIGHV	ZA
30-C036C	WF 6 X 25 50W (6)	1	A68407	HIGHV	ZA
30-C037C	WF 6 X 25 50W (6)	1	A68407	HIGHV	ZA
30-C040C	WF 6 X 25 50W (6)	1	A68407	HIGHV	ZA
40-C045C	WF 6 X 25 50W (6)	1	A68407	HIGHV	ZA
40-C047C	WF 6 X 25 50W (6)	1	A68407	HIGHV	ZA
70-C058C	WF 6 X 25 50W (6)	1	A68407	HIGHV	ZA
70-C071C	WF 6 X 25 50W (6)	1	A68407	HIGHV	ZA
100-C135C	WF 21 X 55 50WT CAT.3	1	A76090	HIGHV	ZA
92-T020T	WF 12 X 87 50W (12)	1	E177425	HYUNS	KR
			a contrate and the	- the state of the state	

## Attachments to Audit Report No.: ARS-CH0007001-0013: Page 83 of 94 CIMFP Exhibit P-03096

100-C088C	WF 21 X 122 50W (12.25)	1	N025475	HYUNS	KR
42-T004T	WF 18 X 106 50W (11)	1	N027359	HYUNS	KR
42-T005T	WF 18 X 106 50W (11)	1	N027359	HYUNS	KR
52-T007T	WF 18 X 106 50W (11)	1	N027359	HYUNS	KR
30-T003JT	C 8 X 11.5 44W	1	P77610	DONKU	KR
90F-C129C	C 8 X 11.5 44W	1	P77610	DONKU	KR
82-T016T	WF 12 X 65 50W (12)	1	P78004	DONKU	KR
92-T018T	WF 12 X 65 50W (12)	1	P78004	DONKU	KR
80F-C116C	WF 12 X 65 50W (12)	1	P78009	DONKU	KR
82-T015T	WF 12 X 65 50W (12)	1	P78009	DONKU	KR
40-C045C	WF 6 X 25 50W (6)	1	Q15593	HIGHV	ZA
40-C046C	WF 6 X 25 50W (6)	1	Q15593	HIGHV	ZA
40-C050C	WF6X25 50W(6)	1	Q15593	HIGHV	ZA

Attachments to Audit Report No.: ARS-CH0007001-0013: Page 84 of 94 CIMFP Exhibit P-03096

Page 110

# Attachment #14: Pictures (8 Pages)

Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013







Figure 2 - MFA-AT-SD-3320-ST-D04-1858-01 REV C1

Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013



Figure 3 - MFA-AT-SD-3320-ST-D04-1102-01 REV C4




Figure 4 - MFA-AT-SD-3320-ST-D04-0066-01 REV C2

Page 112

Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013



Figure 5 - MFA-AT-SD-3320-ST-D04-1501-01 REV C4



Figure 6 - MFA-AT-SD-3320-ST-D04-1097-01 REV C4

Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013




Figure 7 - Bar Code Reader



Figure 8 - Bar Coding of Steel

Page 114

CIMFP Exhibit P-03096 Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013



Figure 9 - Steel Column Base



Figure 10 - Completed Steel Beam

Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013




Figure 11 - Paint Thickness Meter Calibration



Figure 12 - Outside Steel Storage

Page 116

CIMFP Exhibit P-03096 Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013



Figure 13 - Paint Damage at Shipment



Figure 14 - Steel Ready for Shipment

CIMFP Exhibit P-03096 Quality Audit of SuperMetal for Powerhouse Steel Fabrication for Package CH0007 Construction of Intake and Powerhouse, Spillway and Transition Dam Audit Report No.: ARS-CH0007001-0013




Figure 15 - Steel Column Assembly



Figure 16 - Tagging of Steel for Completed NDE

Page 118

Page 119

## Attachment #15: Sample of Dimensional Verification Report (1 Page)

Attachments to Audit Report No.: ARS-CH0007001-0013: Page 94 of 94

## CIMFP Exhibit P-03096

Page 120

2016-07-15 15:19:35		l'assemblage / 003258 Séquer		rt	Page 1 CCT086R
Code barre Dessin BAR CODE DRAWING	Produit PRODUCT	DATE	Heure Employé HOUR NAME	Action ACCEPTED	
2115039982 50C-B364B	WF 200 X 19 50W (102)		073513 POULIOT ERIC	Pièce acceptée par	le vérificateur
2115403748 50C-F063F	BEAM		135819 LAROSE PATRICK	Pièce acceptée par	le vérificateur
2115403757 50C-H122H	WT 125X33.5 50W:128×204×	8.9 20160711	145844 POULIOT ERIC	Pièce acceptée par	le vérificateur
2115403766 500-H123H	WT 125X33.5 50W 128×204×	8.9 20160711	145818 POULIOT ERIC	Pièce acceptée par	le vérificateur
2115403775 50C-H124H	WT 125X33.5 50W:128×204×	8.9 20160711	145758 POULIOT ERIC	Pièce acceptée par	le vérificateur
2115403784 50C-V197V	L 76 X 76 X 6 300W	20160629	135824 LAROSE PATRICK	Pièce acceptée par	le vérificateur
2115403793 500-83918	WF 460 X 60 50W (152)	20160708	131858 POULIOT ERIC	Pièce acceptée par	le vérificateur
2115403800 500-63928	WF 460 X 60 50W (152)	20160707	115329 LAROSE PATRICK	Pièce acceptée par	le vérificateur
2115403819 500-83958	WF 200 X 19 50W (102)	20160707	143748 POULIOT ERIC	Pièce acceptée par	le vérificateur
2115403828 50C-83978	WP 610 X 82 50W (178)	20160705	124655 LARDSE PATRICK	Pièce acceptée par	le vérificateur
2115403837 500-83988	WF 460 X 68 50W (152)	20160705	134715 LAROSE PATRICK	Pièce acceptée par	le vérificateur
2115403846 500-83998	WF 460 X 68 50W (152)	20160705	131935 LAROSE PATRICK	Pièce acceptée par	le vérificateur
2115403855 500-84278	C 200 X 21 300W	20160629	160757 LEGROS JEAN-MIC	Pièce acceptée par	le vérificateur
2115403864 500-84288	C 200 X 21 300W	20160629	135809 LAROSE PATRICK	Pièce acceptée par	le vérificateur
2115403873 50C B429B	C 200 X 21 300W	20160629	160257 LEGROS JEAN-MIC	Pièce acceptée par	le vérificateur
2115403882 500-84308	WF 200 X 19 50W (102)	20160630	033412 BERNARD ALAIN	Pièce acceptée par	le vérificateur
2115403891 500-84318	WF 200 X 19 50W (102)	20160630	033402 BERNARD ALAIN	Pièce acceptée par	le vérificateur
2115403908 50C-84328	C 200 X 21 300W	20160629	161226 LEGROS JEAN-MIC	Pièce acceptée par	le vérificateur
2115403917 500-84338	C 200 X 21 300W	20160629	161008 LEGROS JEAN-MIC	Pièce acceptée par	le vérificateur
2115403926 500-84348	C 200 X 21 300W		135803 LAROSE PATRICK		
2115403935 500-84358	WF 200 X 19 50W (102)	20160707	143817 POULIOT ERIC	Pièce acceptée par	le vérificateur
2115445784 50C-F071F	FRAME	20160708	105349 POULIOT ERIC	Pièce acceptée par	le vérificateur
2115559919 50C-8072580	BoltA325 T1 Blck 3/4 X 2 3	/4 20160616	155844 BOU2222	Pièce acceptée par	le vérificateur
2115559928 50C-8072780	BoltA325 T1 Blck 3/4 X 3	20160616	155844 8002222	Pièce acceptée par	le vérificateur
2115559937 50C-8073080	BoltA325 T1 Blck 3/4 X 3 1	/4 20160616	155844 BOU2222	Pièce acceptée par	le vérificateur
2115559946 50C-8073580	BoltA325 T1 Blck 3/4 X 3 3	/4 20160616	155844 8002222	Pièce acceptée par	le vérificateur
2115559955 50C-801125A	0 BoltA490 T1 BLCK 1 1/8 X 2	3/4 20160616	155844 BOU2222	Pièce acceptée par	le vérificateur

BARCODE QTY: 0027