CIMFP Exhibit P-03161

From: Rideout, Jody

To: jasonkean@lowerchurchillproject.ca

Cc: <u>Budzinski, Adam</u>

Subject: Valard Presentation 16/12/2013

Date: Saturday, December 21, 2013 12:39:16 PM

Attachments: __png

.pnq

Nalcor-HVDC-16Dec2013.ppt

ATT00001.htm

Jason,

The presentation file we presented with on Monday is attached. I've made a couple minor adjustments to reflect discussions with Mark that hadn't taken place due to the weather.

I trust, you'll provide this to whomever needs it.

An email with organization charts will follow.

Thanks,

Jody

Jody Rideout | Director, Major Projects | Valard Construction LP

Suite 200 | 3595 - 114 Ave SE | Calgary, AB T2Z 3X2 | www.valard.com

Main: 403.279.1003 | Fax: 403.236.1303 | Cell: 403.700.3411

Email: jrideout@valard.com

Quanta Services, Inc. (NYSE: PWR) | www.quantaservices.com



Nalcor - HVDC Line Construction Dec 16, 2013



Agenda

- Execution Plan
- Management Structure
- The Quanta Team
- Estimate Assumptions





Execution Strategy

- Year round progress across 3 distinct spreads
- Separate management team per spread
- 6 camps deployed to 11 total locations
- Contiguous work fronts = maximum efficiency
- Resource leveled plan reduces camps & indirects
- 18 24 month construction window per spread
- Access and clearing begin April 2014 (spread 1)
- All line construction completed by March 2017

Schedule Overview




IMELINE





Execution Plan - Tilos





Reduced Work-Fronts

- Reduction of Camp Resources & Overheads
- Management Efficiencies
- Management Consistencies
- Construction Efficiencies



LRM – Fewer, Higher Production Crews


- Quality Program
- Leverage Manpower/Resources Deployed To NL
 - CMs, Supervisors, Directors
 - Opportunity to Grow Skilled Positions
- Safety



Time Off Coverage


Project Organization CIMFP Exhibit P-03161






Project Organization CIMFP Exhibit P-03161 Work-Front 1 & 2





Project Organization CIMFP Exhibit P-03161 Work-Front 1 & 2







- MARC KEY HIGHLIGHTS FROM CLEARING PLAN
- DEAN KEY HIGLIGHTS FROM ACCESS PLAN



Integrated Quanta Team

- Quanta Executive Support Steering Committee
- Project Director located full time in NL, Regular trips to all Spreads
- Valard & Quanta Executive (Vic/Adam) Support





Quanta Services Capacity

- 17 EHV projects currently underway
- Over \$3 billion USD total Value of EHV projects
- Canada's largest powerline workforce (Valard)
- Additional capacity Irby, Allteck, and McGregor






Total Workforce



891





316



242



2,037

3,486





Valard Major Projects

BC Hydro – NTL Project 428 men – available spring 2014

ATCO Electric - EATL Project

458 men – available summer 2014

Sask Power - I1K Project 143 men – available fall 2014

*1,029 total men per Dec 9, 2013 HR Report (NTL, EATL, and I1K)





Estimate & Key Planning Assumptions



Proposal Highlights

- Execution Plan
- Org Charts
- Estimate
- Estimate Details
- Tilos Schedule
- E.P.P.
- Key Assumptions





Next Steps

- Execution Plan and Schedule Adjustment
- Detailed Estimate Walk Through
- Muskrat Falls AC Line Mobilization
- Path Forward confirm timelines





