

EXHIBIT 9

WORK AND MILESTONE SCHEDULE

ED SG

Work and Milestone Schedule

<u>Item:</u>	<u>Key Milestones:</u>	<u>Date</u>
1	Contract award (may take form of Limited Notice to Proceed)	31-MAR-2014
2	Access to Muskrat Falls Converter Site	01-SEP-2014
3	Access to Soldiers' Pond Converter Site	01-NOV-2014
4	Access to Forteau Point Transition Compound Site – based on civil/foundations done by COMPANY to CONTRACTOR engineering documents	31-SEP-2015
5	Access to Shoal Cove Transition Compound Site – based on civil/foundations done by COMPANY to CONTRACTOR engineering documents	31-SEP-2015
6	CONTRACTOR completion of static checks – all sites	15-JUN-2017
7	AC power and DC Transmission Line and telecom communication Available – all segments	15-JUN-2017
8	CONTRACTOR Completion of Dynamic Commissioning at Low Power	15-AUG-2017
9	CONTRACTOR Completion of Trial Operation at Low Power	15-NOV-2017
10	CONTRACTOR Substantial Completion	15-NOV-2017
11	CONTRACTOR start of Burn-in Period – Window 5. Estimated duration = 3 consecutive months after substantial completion; May be interrupted and/or waived if Dynamic Commissioning at High Power is started prior to or during the burn-in period <ul style="list-style-type: none"> - Window 1, provided at contract award, 3 month window - Window 2, provided in APR-2016, 2 month window within Window 1 - Start Date, provided in APR-2017, target date within Window 2 for start of Burn-in. 	15-NOV-2017 to 31-JAN-2018
12	CONTRACTOR start of Dynamic Commissioning at High Power – Window 6. Estimated duration = 2 months <ul style="list-style-type: none"> - Window 1, provided at contract award, start date in 3 month window - Window 2, provided in APR-2016, start date 2 month window within Window 1 - Start Date, provided in APR-2017, target date within Window 2 	01-DEC-2017 to 28-FEB-2018
13	CONTRACTOR start of Trial Operation at High Power – Window 7. Estimated duration = 1 month, maximum 3 months <ul style="list-style-type: none"> - Window 1, provided at contract award, start date in 3 month window - Window 2, provided in JUN-2016, start date 2 month window within Window 1 - Start Date, provided in JUN-2017, target date within Window 2 	01-FEB-2018 to 30-APR-2018