

EXHIBIT 9
SCHEDULE

TD
CM

Schedule

Item	Milestones	Date	Responsibility
1	Contract Award (Limited Notice to Proceed)	15-Aug-2014	Company
2	Free-issued CF Power Transformer civil outline drawings required for foundation design provided to Contractor	01 Sep-2014	Company
3	Free-issued MF Power Transformer civil outline drawings required for foundation design provided to Contractor	01-Sep-2014	Company
4	Free-issued Reactor civil outline drawings required for foundation design provided to Contractor	01-Sep-2014	Company
5	Access to Churchill Falls Switchyard Site	01-Oct-2014	Company
6	Access to Muskrat Falls Switchyard Site	01-Oct-2014	Company
7	Access to Soldiers Pond Switchyard Site	01-Nov-2014	Company
8	Transformer Foundations Ready to Accept Delivery of Company Supplied Transformers Churchill Falls (First Three (3) Transformers) Churchill Falls (Next Three (3) Transformers) Muskrat Falls (Two (2) Transformers) Churchill Falls (Spare)	30-Sep-2015 21-Oct-2015 30-Sep-2015 15-Nov-2015	Contractor
9	Commissioning Static Checks Complete – Churchill Falls and Muskrat Falls	01-Mar-2017	Contractor
10	Commissioning Static Checks Complete – Soldiers Pond	01-Dec-2016	Contractor
11	Power Available for Dynamic Commissioning - Churchill Falls and Muskrat Falls	01-Mar-2017	Company
12	Power Available for Dynamic Commissioning – Soldiers Pond	01-Dec-2016	Company
13	Completion of Dynamic Commissioning – Churchill Falls and Muskrat Falls	01-May-2017	Contractor
14	Completion of Dynamic Commissioning – Soldiers Pond	15-Jan-2017	Contractor
15	Completion of Trial Operation Churchill Falls and Muskrat Falls Estimated duration = 1 month, maximum 3 months	01-Jun-2017 to 01-Aug-2017	Contractor
16	Completion of Trial Operation Soldiers Pond Estimated duration = 1 month, maximum 3 months	15-Feb-2017 to 15-Apr-2017	Contractor