


RPH

Muskrat Falls Generation

(Lower Churchill Project, Labrador, Canada)



Final Presentation

Sept. 4th, 2013



2. Project Execution Key Personnel



The start-up team

Guido Venturini

Italian

Project Director

Experience: 21 years

4 HPP projects in Italy, Chile, and Peru

Ken Chryssolor

Canadian

Project Manager

Experience: 45 years

10 HPP projects in Canada in very similar climatic condition

Jack Shangmin Zhou

Canadian

Deputy Project Manager

Experience: 25 years

3 HPP projects in Africa and South America as DPM and PM



2. Project Execution Key Personnel

The start-up team

Vittorio Robiati

Italian

Construction Manager

Experience: 45 years

12 HPP projects in Nepal, China, Turkey, South and Central America

Marco Brollo

Italian

Deputy Construction Manager

Experience: 27 years

4 Hydro projects in Italy, Mozambique, Panama and Peru

Nicola D'Emilio

Italian

Assistant Construction Manager

Experience : 40 years

3 HPP projects in Iraq, Cina and Italy

2. Project Execution Key Personnel



The start-up team

Pierre Cianni

Canadian

Planner

Experience: 42 years

4 HPP projects in Canada, Nigeria and Indonesia

Federico Accorsi

Italian

Procurement Manager

Experience : 25 years

Procurement Manager for the Pacific Side of the Canale de Panama

Sante Bonanni

Italian

Hydraulic Engineer

Experience: 29 years

6 HPP projects in Honduras, Salvador, Italy, Peru



2. Project Execution Key Personnel

The start-up team

Marvin Bennet*

Canadian

General Superintendent

Experience : 27 years

6 HPP projects in Canada (Lower Mattagami HP and others)

Yves Gagnon*

Canadian

General Superintendent

Experience: 35 years

7 HPP projects in Canada (Eastmain, Long Lake, Wuskwatim, etc)

Yves Gauthier*

Canadian

Formworks Superintendent

Experience: 34 years

3 HPP projects in Canada (Lower Mattagami , Long Lake, Wuskwatim)

* Final agreement still pending

2. Project Execution Key Personnel



The start-up team

Yves Gauthier*

Canadian

Formworks Superintendent

Experience: 34 years

3 HPP projects in Canada (Lower Mattagami , Long Lake, Wuskwatim)

Craig McKinnon*

Canadian

Foreman

Experience : 19 years

1 HPP project in Canada (Lower Mattagami HP and others)

Yves Girard*

Canadian

Foreman

Experience: 14 years

2 HPP projects in Canada (Lower Mattagami and Wuskwatim)

* Final agreement still pending

2. Project Execution Key Personnel



The start-up team

Marco Marchetti
Structural Engineer

Italian



Experience: 9 years
3 HPP projects in Costa Rica and Peru


Enzo Raho



Italian


Safety Manager


Experience: 10 years
3 major projects in Italy (more than 1000 workers each)








































Milestone M4 – 15 Feb. 2015







































Milestone M22 – 28 Mar 2016





Milestone M30 – 4 May 2016


Milestone M38 – 10 June 2016




Note
The River Diversion through the spillway is only assumed




Milestone M46 – 19 July 2016







Milestone M12 – 13 Mar. 2017



Rollway No. 1






Milestone M14 – 19 Sept. 2017



Rollways No. 3 and 5



Milestone M13 – 17 March 2018

Rollways No. 2 and 4





6. Project Execution Plan



Astaldi strategy

Primary selection with back-up plan

Self-perform all the major activities (formwork, concrete placement): Intake, Powerhouse, Spillway, Dams

Draw on qualified subcontractors for specific support on the mentioned activities (special formworks, etc..)

Within Sept. 22nd 2013 will be finalized the decision to self perform or to subcontract the Concrete supply

Subcontractors: Lafarge – Capital Ready Mix J/V
Baton Provincial - Labrador Ready Mix

6. Project Execution Plan



Astaldi strategy

Subcontract the reinforcement steel

Subcontractors: **AGF**
Harris rebar
Salit Steel

Subcontract the structural steel

Subcontractors: **ADF**
Supermetal Structures
Salit Steel

6. Project Execution Plan



Astaldi strategy

Subcontract the electrical and mechanical works

Subcontractors: Black and McDonald Plombaction
 Pennacon JSM Electrical
 Cahill & Company

Subcontract the drilling and ground treatment works

Subcontractors: Advanced Construction Tech
 Atlantic Underground Services
 Geo Foundation

6. Project Execution Plan



Astaldi strategy (continue)



Strategy of transport material based on at least to different methodologies (by land and by sea)

Detailed and careful revision of all pouring sequences, in order to guarantee the foreseen performances

Detailed revision of the formwork methodologies, materials, sequences, requested form sets, etc..

Engagement of Superintendents in the detailed definition of Work procedures

Advanced training of Superintendents and Foreman prior to the start-up of the industrial production

6. Project Execution Plan



Astaldi strategy (continue)



Finalize all the efforts to reach the expected working efficiency

Develop the ICS general design and details to increase the pouring productivity

Develop a detailed risk analysis of the production cycles under the ICS and for the other activities

Training of superintendent and foreman to operate under the ICS with the mean of the overhead cranes

Training of superintendents and foreman to operate under the ICS with the mean concrete towers and boomers

6. Project Execution Plan




Integrated Cover System



6. Project Execution Plan




Integrated Cover System



6. Project Execution Plan




Integrated Cover System



6. Project Execution Plan



Temporary shelters




2 Mega Dome
(45m L x 90m L x 18m H)

4. LNTP – Mobilization Phase



LNTP sequence



4. LNTP – Mobilization Phase



Pre-mob: Actions in progress



Material and equipment procurement

Concrete suppliers negotiation

Integrated Cover System (ICS) Detail Design

ICS Supplier pre-selection

Temporary winter shelters

4. LNTP – Mobilization Phase



Pre-mob: Actions in progress (continue)



Engineering consultant selection

Surveying, test and monitoring services selection

Information technology and communication systems

St. John's offices and guesthouses (pre-contracts)

Goose Bay offices and guesthouses (pre-contracts)

4. LNTP – Mobilization Phase



Pre-mob: Actions in progress (continue)



Working visa procedures for Astaldi personnel

Surety and Bank final negotiations

LC for the LNTP advanced payment

Software and tools for contract communication (Aconex)

Logistics and transportation for peoples and goods

4. LNTP – Mobilization Phase



Phase I - Actions from 16/9 to 29/09



Kickoff meeting with the Company



Detailed visit to Job Site



Permits and rules of access to the working areas



Meeting finalized to the working schedule analysis



Meeting finalized to the ICS analysis

7. LNTP – Mobilization Phase



Phase I - Actions from 16/9 to 29/09 (continue)



Office in Goose Bay for Innu relations and labour hiring



Meeting with LCP for design/construction coordination



Meeting with LCP for discussion of the LNTP procedures



Access Road Maintenance



Storages, training facilities & accommodations in Goose Bay

7. LNTP – Mobilization Phase



Phase I - Actions from 16/9 to 29/09 (continue)



Document transfer and communication procedures



LNTP Working Permits



Introduction meeting with the Unions



Introduction meeting with the Innu and other communities



LNTP QHSE procedures

7. LNTP – Mobilization Phase



Phase II - Actions from 22/9 to 06/10



Procurement and delivery of the equipment for the site mobilization



Procurement and delivery of the material for the site mobilization



Labour recruitment for the LNTP



Installation in the existing site facilities (camp, etc..)



Detailed survey for site installation and mobilization

7. LNTP – Mobilization Phase



Phase III - Actions from 30/9 to 13/10



Procurement and delivery of the equipment for the site mobilization (*continue*)



Procurement and delivery of the material for the site mobilization (*continue*)



Access Sand borrow pit and contractor laydown area installation



Temporary shelter installation in the industrial area and in the laydown area



Industrial water supply detailed design and procurement

7. LNTP – Mobilization Phase



Phase IV - Actions from 7/10 to 31/10



Procurement Plan for the prosecution of the work



Concrete platforms for site installations (containers, etc.)



Electric power supply network construction (start-up)



Water supply and drainage network contraction (start-up)



Aggregate production testing and start-up

7. LNTP – Mobilization Phase



Other Actions of LNTP



Project Presentation to communities



Website and Social Media sites to increase hiring possibilities



Presentation of the Project at the University and other technical institution




Preliminary setup of the training facilities for formworks



Submission of the detailed working schedule of the whole project with resources, equipment and materials

Muskrat Falls Generation

(Lower Churchill Project, Labrador, Canada)



Thanks for your attention