

INDEPENDENT PROJECT ANALYSIS

excellence through measurement

Mid-Execution Assessment Nalcor Lower Churchill Project

Presented to Lower Churchill Project Team Félix Parodi and Lucas Milrod December 2015



Confidentiality Statement

This document and the information contained herein are proprietary and the property of Independent Project Analysis, Inc., which expressly reserves all copyright and other ownership rights in its contents. Information about the subject matter, content, and structure of this document is confidential and proprietary. Neither this document nor any information contained herein may be disclosed to any third party without the prior written consent of IPA except as expressly provided by the contract between IPA and Nalcor.

Prepared by Félix Parodi and Lucas Milrod Reviewed by Baqun Ding Edited by Loren Farrar

NLC-2501-EXE



Objectives

- Assess management approaches and practices used in Lower Churchill Project* (LCP)
 - LCP is currently in mid construction phase
- Identify relative risks that may affect the project as field construction progresses
 - Learn from past megaprojects to prepare for potential risks that may need to be adequately managed
- Provide recommendations to reduce execution risks and to achieve successful completion

* Information used in the analysis is based on project interviews, documentation received, and subsequent communications with the LCP team

Key Message

- LCP has characteristics that are comparable to those of successful megaprojects:
 - LCP established solid foundations for team effectiveness, overall good staffing, and Transition to Operations (TTO) organization to ensure optimal business value
 - Clear understanding of progress recently confirmed by the September 2015 re-baseline and systems are in place to manage and control progress
- To succeed, LCP should continue strengthening its organization and planning
 - Focus on Muskrat Falls generation construction management and team alignment and ensure targets are achievable
 - Strive to maintain continuity of senior project management and construction safety focus
 - Continue strengthening TTO organization



Overall Key Findings (1)

- Organization is well staffed and teams are well developed
 - Solid foundations for team effectiveness established early in project development
 - LCP teams are well developed and the organization has overall good staffing
 - Continuity of senior management is a strength
- Important opportunities remain
 - Increasing alignment between owner and non-owner staff and vertical alignment among senior and lower management levels
 - Increasing construction management staffing and interfaces for Muskrat Falls Generation scope and ensure adequate management field presence



Overall Key Findings (2)

- LCP Project has achieved significant progress in execution and is organizing to complete construction and to start operations
 - Clear understanding of progress recently confirmed by the September 2015 re-baseline
 - Systems are in place to manage and control progress
 - Proactive collaborative approach with contractors
 - Transition to Operations (TTO) strategy is sound and well established



Overall Key Findings (3)

- The assessment revealed that LCP strategies are consistent with the focus on achieving successful LCP execution to completion
- Opportunities remaining
 - Update the execution plan to completion (e.g., Muskrat Falls' schedule) to reflect the latest re-baseline
 - Increase details of TTO plans

Page 8



Outline

- Introduction
 - Independent Project Analysis Expertise
 - Basis of Analysis
- LCP Development and Execution
- Organization and Team Effectiveness
- Selected Megaproject Lessons
- Conclusions and Recommendations

IPA Is the World's Leading Advisory Firm on Capital **Project for the Last 30 Years**

CIMFP Exhibit P-01902

Data	Empirical Research	Knowledge Transfer & Exchange
Build carefully normalized project databases	Develop statistical models & build comparison groups	Tools provide robust basis for quantitative analysis
 17,000+ capital projects from multiple industries 500+ megaprojects and 400+ Canadian projects Owners, operators, EPCs, and service 	 First principles and statistical analysis - 500+ project research studies - Practices vs. results - Industry/sector trends and whitepapers 	 Performance and plans Individual project or system assessments System and portfolio benchmarking, process improvements Organization and
 providers Information obtained from project teams several points in project cycle 	 Customized research for individual companies 30+ research professionals 	staffing analysis - Customized consulting - Implementing Best Practice programs



CIMFP Exhibit P-01902 IPA Database Selected Clients

- IPA has worked in the past 25 years with leading private and state-owned companies and joint ventures worldwide
 - Exxon Mobil, Shell, Chevron, Total, BP, Conoco Phillips, Anadarko, Nexen, Marathon, and other major oil companies
 - State-owned or partially state owned companies such as Saudi Aramco, Pemex, Petronas, Petrochina, Statoil, Petrobras, PDVSA, ADNOC, OMV, Oman Oil, Sabic, Repsol, and Codelco



Basis of Analysis

- Organization charts and team staffing for 50 global megaprojects
 - Over 20 functions, both line and support positions
 - Over 8,000 individual positions
 - Model-based approach that controls for project characteristics such as project size and scope, contracting strategy, number of sub-scopes, and project type
- Lessons from over 500 global megaprojects and over 500 research studies



- Introduction
- LCP Development and Execution
- Organization and Team Effectiveness
- Selected Megaproject Lessons
- Conclusions and Recommendations



LCP Project Development CIMFP Exhibit P-01902 Objectives and Scope Page 13

- LCP is providing renewable electrical energy and contributing to Newfoundland Labrador (NL) development
- Design and install hydroelectric generation facilities, transmission links, and support structures
 - Muskrat Falls Generation (MFG) includes 4 206-MW (totaling 824-MW) turbine/generators, dams/spillways, river diversion, north spur stabilization, reservoir, access road, and buildings
 - Labrador Island Transmission Assets (LITL) includes:
 - Island Link ±350-kV HVdc transmission connection from Muskrat Falls to Soldier's Pond (over 1,050 km of Transmission Line)
 - HVac to HVdc converter stations, shore electrodes, and 30 km of 350-kV HVdc cable crossing at Strait of Belle Isle (SOBI)
 - Labrador Transmission Assets (LTA) includes 315-kV HVac transmission interconnection from Muskrat Falls to Churchill Falls and HVac switchyards



- Owner developed business case and did Front-End Loading (FEL) with assistance from consultants
- In February 2011, SNC Lavalin in St. John's continued project definition and started detailed engineering under reimbursable contract*
- LCP team obtained environmental permits, agreements with Innu Nation, local communities, and other stakeholders
- Nalcor reached agreement with Emera to build Maritime Link to Nova Scotia

* Execution phase start with production of issue for construction drawings and ends in mechanical completion. LCP's start of detailed engineering followed Nalcor's Gateway process



- Canadian government provided \$5 billion loan guarantee and NL province provided equity guarantee for completion
- LCP's December 2012 authorization was supported by the Canadian and NL governments and NL stakeholders



LCP Project Execution Organization

- LCP execution was organized under an Executive Committee, LCP Vice-president, LCP Corporate Integrator, and Project Director
- LCP use a Project Delivery Team Model that consists of Nalcor staff, significant SNC-Lavalin resources, third party consultants, and independent consultants
- Project Director leads Functional Managers, General Project Manager, and SOBI Manager
- LCP team has significant participation from nonowner staff (consultant and agency professionals) in leadership roles



LCP Status and Progress Key Findings (1)

- LCP has achieved significant progress in execution and is organizing to complete construction and start operations
 - Systems in place and coordinated effort by quality management, project controls, procurement, and technical integration
 - Collaborative approach with contractors
 - LCP team is updating its detailed construction plan and schedule to completion as part of the re-baseline effort for MFG
- Re-baseline efforts helped LCP team communicate progress and organize path forward
- Established TTO organization manages mechanical completion, transition to operations, and optimizes commercial value

CIMFP Exhibit P-01902

IPA COCO

- LCP has the following characteristics that are comparable to those of successful megaprojects moving forward:
 - Clear understanding of progress recently confirmed by rebaseline of September 2015
 - Systems in place to manage and control progress
 - Organization to manage all execution scopes and transition to operations
 - Proactive collaborative approach with contractors
- LCP should continue the continuous control and detailed planning to ensure meeting the recently updated project targets

- Introduction
- LCP Development and Execution
- Organization and Team Effectiveness
- Selected Megaproject Lessons
- Conclusions and Recommendations

Components of Team Development Index (TDI)

Project Objectives

Team Composition

Roles & Responsibilities


Project Implementation Process

- Specific project objectives developed
- Objectives clearly communicated to and understood by team members
- All functions that can influence project outcomes adequately represented on team
- Roles, responsibilities, and expectations clearly defined
- Responsibilities and tasks agreed on
- Project team aligned
- Problem areas identified

- Common work process in place for developing and executing projects
- Process understood by project team

LCP TDI Is Good LCP Project Team Is Integrated

- Business and project objectives are clearly defined and communicated
- Project team is fully integrated with all functions that have influence on project success
- Roles and responsibilities are defined, and risks have been frequently assessed
- Nalcor's Gateway work process followed



Key Drivers of Megaproject Performance *LCP Team Established Drivers of Team Effectiveness*

Key Project Characteristics of Successful Megaprojects	LCP Status
Clear Defined Objectives	Yes
Critical Owner Team Members*	Yes
Team Development Index	Good
Integrated Team	Yes
Project Director/Manager Continuity	Yes

* Critical functions include Project Controls, Scheduling, Estimating, Operations, and Construction Management



- LCP established solid foundations for team effectiveness early in project development that are characteristic of successful megaprojects
 - Clearly defined business and project objectives
 - Integrated project team
 - Defined roles and responsibilities
 - Frequent risk assessments
 - Use of work processes
- Continuity of Project Director and senior key team members during execution is a characteristic typical of successful megaprojects



- LCP organization comprises more levels than typically observed for similar projects, suggesting additional communication efforts required
- Overall team staffing, team continuity, and colocation at St John's are strengths, but opportunities to improve communications and strengthen alignment remain
 - Top vs. lower level management levels
 - Owner vs. non-owner staff
 - MFG and Island Link teams
- Organization staffing analysis indicates that MFG would benefit from additional construction management
- LCP lower level management comments suggest an increased management field presence will be beneficial



- Introduction
- LCP Development and Execution
- Organization and Team Effectiveness
- Selected Megaproject Lessons
- Conclusions and Recommendations



- This lessons learned section include typical issues that megaprojects experience during execution
- These lessons provide insights that LCP can use to increase focus on aspects that can help avoid or mitigate potential risks

Megaproject teams tend to underestimate execution risks because they feel better prepared than ever before to manage organization and execution



- Organizational complexity and team issues
- Failure to establish achievable schedule targets
- Unclear safety/schedule trade-offs
- Engineering and procurement schedule slip
- Inadequate effort to maintain value during construction
- These lessons are presented in the context of LCP path forward to completion as basis for recommendations



- Introduction
- LCP Development and Execution
- Organization and Team Effectiveness
- Selected Megaproject Lessons
- Conclusions and Recommendations



- LCP has the following characteristics that are comparable to those of successful megaprojects:
 - LCP established solid foundations for team effectiveness early in project development
 - Organization has overall good staffing to manage all execution scopes, teams are well developed
 - Established a TTO organization to ensure effective start of operations and optimal business value
 - Clear understanding of progress recently confirmed by the September 2015 re-baseline
 - Systems in place to manage and control progress
 - Proactive collaborative approach with contractors
 - Continuous focus on construction safety



- IPA assessment revealed opportunities to continue strengthening organization and planning
 - Increase detail of execution plans and further define the construction schedule to reflect the most recent re-baseline
 - Establish achievable schedule milestones and completion target
 - Increase alignment between owner and non-owner and vertical alignment among organization levels
 - Increase construction management organization
 - Ensure clarity of responsibilities and interfaces for Muskrat Falls Generation team
- The assessment revealed that LCP strategies are consistent with the focus on achieving successful LCP execution to completion



Recommendations

- We offer recommendations based on assessment of LCP status and extensive experience with megaproject execution issues
- Most megaprojects underestimate execution issues, which often appear without advance warning and have effects across multiple dimensions
- LCP team is addressing these issues that industrial megaprojects experienced as it moves forward to complete construction
- These recommendations are presented as an explicit reminder that they should not be forgotten



Key Recommendations (1)

- All megaprojects have to be vigilant and exercise due diligence in reacting to capital productivity challenges
- Facilitate team effectiveness
 - Continue engagement with sponsors
 - Ensure effective interface management
 - Foster team continuity
 - Strengthen Team Functionality
- Continue to strengthen execution and TTO plans and optimize schedule to completion



Key Recommendations (2)

- Continue to influence construction contractors' performance
 - Understand and use current contractors' capabilities
 - Continue leading construction safety
 - Monitor alignment with contractors
 - Monitor and avoid potential claim issues
 - Continue managing construction productivity
 - Monitor procurement delivery and management
 - Avoid late changes and maintain effective controls
 - Help contractors achieve their incentives
- Complete remaining engineering deliverables
 - Implement engineering control and management

Page 34 Félix Parodi +1 703 726 5304 fparodi@ipaglobal.com

www.ipaglobal.com

Contact Information



<u>United States</u> Independent Project Analysis, Inc. 44426 Atwater Drive Ashburn, VA 20147 USA +1 703 729 8300

<u>Brazil</u>

Independent Project Analysis Latin America Pesquisa E Consultoria em Projetos LTDA Rua Pasteur, 463 Ed. Jatobá - 12o. andar 80250-080 Curitiba, Paraná Brazil +55 41 3028 9028 +61 3 9458 7300 <u>Singapore</u> Independent Project Analysis, Pte Ltd. No. 1 International Business Park #10-02 The Synergy Singapore 609917 Singapore

<u>China</u> Independent Project Analysis, Inc. #36 Chuangye Middle Road, #502 Haidian District, Beijing 100081 China +86 10 6530 6170

+65 6567 2201



Australia

Independent Project Analysis, Inc.

Level 1, 56 Burgundy Street

Heidelberg, Victoria 3084

Australia

FP Exhibit P-01902



<u>United Kingdom</u> Independent Project Analysis, Ltd. Wellington House - First Floor Worton Drive Reading RG2 0TG United Kingdom +44 118 920 7800

The Netherlands WTC The Hague Business Center Prinses Margrietplantsoen 33 2595 AM The Hague The Netherlands +31 70 335 07 07