

From: Mavromatis William
Sent: 2016-05-13 9:48:24 AM
To: Hillier Steven; Makrogianoudis Konstantin
Subject: FW: Letter 1994-CNM-HAL-095, Milestone I1B readiness impact on Canmec work

Attachments: [image001.png](#), [image003.jpg](#), [1994-CNM-HAL-095 - Rev.0 - Milestone I1B readiness impact on Ca.pdf](#)

Bill Mavromatis
Project Manager

ANDRITZ HYDRO CANADA INC
6100, aut. Transcanadienne
Pointe-Claire, QC
Canada, H9R 1B9
Office: +1 (514) 428-6822
Cell: +1 (514) 913-4431
Fax: +1 (514) 428-6712
william.mavromatis@andritz-hydro.com
www.vatech-hydro.com/

From: Terry Savard [mailto:tsavard@canmec.com]
Sent: Friday, May 06, 2016 11:41 AM
To: Mavromatis William; Hu Nicole
Cc: David Charbonneau; Christian Bernier; Bertrand Mathieu; Jean-David Turcotte; Rochon Jean; Jean-Marc Cartier; Lydia Plourde; André Bertrand
Subject: Letter 1994-CNM-HAL-095, Milestone I1B readiness impact on Canmec work

Bill,

Enclosed you will find our letter 1994-CNM-HAL-095. This letter is concerning Milestone I1B readiness impact on Canmec work

Regards,

Terry



Terry Savard
Chargé de projet/Project manager
Canmec Industriel Inc.
1750 La Grande
Chicoutimi (Qc)
G7K 1H7
Tel : (418) 543-9151 poste 449
Cel : (418) 557-6162
Fax : (418) 543-5564
tsavard@canmec.com



May 05th, 2016

1994-CNM-HAL-095

Mr. Bill Mavromatis
Project Management
ANDRITZ HYDRO LTÉE
6100 aut. Transcanadienne
Pointe-Claire, Québec, Canada
H9R 1B9

Subject: Milestone I1B readiness impact on Canmec work

Dear Mr. Mavromatis,

Please be aware as per article 26.8 of the prime contract that an occurrence has taken place at site and constitute a change to the agreement. Please refer to our notice of change AH-CNM-1059.

According to Exhibit 9, I1B interface, all concrete work including spillway wide concrete slab should have been completed before hydro mechanical work start. Hoarding work on downstream spillway had to stop due to an interference from civil contractor excavating the spillway downstream laydown which compromised the safety egress from the rescue plan. To remediate this situation, scissor lift were installed in every water passage to comply with the mandatory rescue plan. Despite the work stoppage now being resolved, there is still a negative impact on a daily basis with this ongoing interference.

At this point in time, we are not in position to quantify the impact of this Change. The occurrence will adversely impact the operation and company's other contractor.

Best regards,

A handwritten signature in black ink, appearing to read "J. Turcotte", is positioned above the typed name and title.

Jean-David Turcotte, Eng.
Project Director – Hydroelectricity

JDT/et

Cc: Mathieu Bertrand, Andritz
Éric Tremblay, Canmec Industrial
Jean Rochon, Andritz