

LCP Committee meeting (Coordinating) ^{Date}

Lon Bander (phone)

Krista Q.

Betty D.

Peter Miles

Charles Bower

Janie

Ted Leonard

Penelope Penobscot

- Gillen Bennett

John McIsaac

Gerard Dempsey

Gillen Bennett update

Construction going well

Extreme weather impacting the site.

Porter's out came an antitide letting credit and advance payment.

Hotel Bar and Performance Bonds still in question

Summers

- total dev. balance -

Penobscot lock - working well / looking to finalize final contract in the coming weeks.

- other contractors doing well.

Date

Water level increases (1 meter) per page
I&AC

- options
- also options for within the Renewal
S&C reports
- start to meet with P next
- OPO Permit details from July - Sept 2019
-
- write games opening
 - layer arbitration likely beyond a year
- Should
- 60 - options ~~not~~ Be presented and Decision
Communicated prior to Commencement Proceedings

John W. ...

- No new risks with cost and schedule
- new amended agreement with GE / Plans State (amendment 3)
with GE just filed
- new date for the pole delivery Aug 31, 2019
Commencing October 2019
- New loan - Cobalt guaranteed against GE
Holds
- former loan going to Arbitration
- minimal money needed?
- Pole 2 - Cabinets delivered to Site only remaining
Construction work.

Date

Malon going to stop work today to
evaluate f+c

As part of agreement

- then party to review progress
and functionality of GE's f+c
Dynamometer / Amplifier

Jim Conderson's

- repairs ongoing and going well
- Dr. Collins' brain put together again
- various steps to re-perk

L14 - Tight put within the AFR
Hudc 2417 Series 13 of December
(revised) 45 minutes

{ge completion}

Date

* Comie of Atlantic Finians
 - next week for Atlantic growth Strategy

Janis
 - enhanced monitoring capacity
 and need to think about long term public matters
 - Audit on I&OE publicly
 - Snow load is high but new monitoring capacity available
 - 18 new items on Meal load clear action
 first related work completed fall 2018

50 letters

Aubrey
 NRC I&OE

Ron health - Combined Committee (Health Care) (likely possible)

- 1) I&OE ground down (Commission)
- 2) J&S follow up.
- 3) Project team available to go to on board
- 4) John to follow up on Ron -

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

LEP Committee meeting (Charles last meeting)
 January 14/2018
 84 + 100 antileite (Zanetta)
 antileite as per discussion on 10th

Team 4/4/18 -
 Commissioning on going
 HIL operation 2417 Basis

22 of Dec Jan against project
 from Cobble. antileite will go

LEP ~~Com~~ Continued

IFAC

- Monitoring health management boundaries
- agreed -
- New form of IFAC go forward
- focused on health
- took orders
- import security fund up front
- not agreed
- wet land Capping Not Soil removal
- agreed

