

LOWER CHURCHILL PROJECT	CHANGE ORDER Between Company and Contractor/Supplier
------------------------------------	--

Agreement No:	<u>CT0327-001</u>	CHO No.	<u>CHO-327-001-0003</u>
Agreement Title:	<u>Construction of 350kV HVdc Transmission Line</u>	Rev. No:	<u>0</u>
Company:	<u>Labrador-Island Link Limited Partnership</u>	CHR No.	<u>CHR-327-001-0002 Rev 03</u>
Contractor/Supplier:	<u>Valard Construction LP</u>	Date:	<u>11 Mar 2015</u>

Description of Change:

Valard to supply additional equipment and personnel to supplement Johnson Construction Limited and start an all season road construction front by utilizing access of the winder roads. This work includes road construction for Blocks 4, 5 and 6 (partial) of the DC transmission line.

Supporting information that forms part of this Change Order:




Reference Valard Change Request 002 Rev 03. (Environmental Monitor for this work has not been approved.)

Change Includes: <input checked="" type="checkbox"/> Price	<input type="checkbox"/> Schedule	Original Contract Price	<u>\$809,248,501.18</u>
Adjustment Type: <input type="checkbox"/> Lump Sum	<input type="checkbox"/> Unit Rate	Previous Change Orders Price	<u>\$1,000,000.00</u>
<input type="checkbox"/> Fixed Amount	<input checked="" type="checkbox"/> Estimate	This Change Order Price	<u>\$21,657,249.17</u>
<input type="checkbox"/> Reimbursable	Other	Total Contract Price to Date	<u>\$831,905,750.35</u>

Impact on Control Schedule: No impact on Control Schedule

Revised Finish Date: No impact on Finish Date

This Change Order shall form and be read and construed as an integral part of the above-noted Agreement. The above adjustment to the Contract Price constitutes full compensation (including all impact costs) to the Contractor/Supplier for the above Change.

Issued by Company:		Acknowledgement of Contractor/Supplier Receipt:	
Supply Chain Manager or Delegate Name: Pat Hussey		Signature: 	
Signature: 	Date: <u>11 Mar 2015</u>	Name: <u>Kelly Williams</u>	
Company Representative Name: Jason Kean		Date: <u>12 Mar 2015</u>	
Signature: 	Date: <u>11-MAR-2015</u>		