

From: Henley, John
Sent: Monday, January 07, 2019 11:24 AM
To: Harrington, Tim
Subject: RE: LCP-CM-TRANSMIT-066502: Component 1 - CH0031-001 Mechanical and Electrical Auxiliaries - Change Order No. 0023

Tim:

Give me a call so I can understand your view.

John J.

John J. Henley
VP Project Services
The Cahill Group.

T 709.745.0219 x.254 C 709.693.2106 F 709.368.3502
cahill.ca



From: Harrington, Tim
Sent: Monday, January 07, 2019 10:02 AM
To: Mike.Buckle; Henley, John; Bursey, Brad
Subject: RE: LCP-CM-TRANSMIT-066502: Component 1 - CH0031-001 Mechanical and Electrical Auxiliaries - Change Order No. 0023

Hey gent,

Not trying to muddy the waters here but just wanted to shed some additional light on the subject. The ATCL adjustment was to compensate for the difference between straight time and the OT premiums for the work performed. Yes we kept the crews busy, but in this case they completed the work after end of shift; so there shouldn't be a "double-dip" on the hours.

Kumar and I discussed this one on-site the weekend before we shut down. I told him that the ATCL adjustment should be made for this CHR, and reminded him that the agreement during the dispute meeting was to process the change request as submitted. As John eluded to below, there was no detailed discussion at the meeting about including or not-including the ATCL adjustment. I even showed Kumar my notes from the meeting in my logbook that confirmed the CHR would be processed as is.

John / Mike – if you prefer to leave this one alone than I will back down of-course. It just seems that we are always compromising on the ATCL, the client is consistently looking for any means to limit or remove it from our change orders.

Tim

Tim Harrington, P. Eng
Project Manager, Cahill-Ganotec, A Partnership.
T 709.793.3313 C 709.770.5174 F 709.368.3502



From: Mike.Buckle [mailto:michael.buckle@kiewit.com]
Sent: January 7, 2019 9:14 AM
To: Henley, John; Bursey, Brad
Cc: Harrington, Tim
Subject: RE: LCP-CM-TRANSMIT-066502: Component 1 - CH0031-001 Mechanical and Electrical Auxiliaries - Change Order No. 0023

Brad,

I agree with John.

Mike

From: Henley, John [mailto:jhenley@cahill.ca]
Sent: Monday, January 07, 2019 7:41 AM
To: Bursey, Brad <BradBursey@cahillganotec.ca>
Cc: Mike.Buckle <michael.buckle@kiewit.com>; Harrington, Tim <tharrington@cahillganotec.ca>
Subject: [EXTERNAL] RE: LCP-CM-TRANSMIT-066502: Component 1 - CH0031-001 Mechanical and Electrical Auxiliaries - Change Order No. 0023

Brad:

The Change Order was not discussed to this level of detail. My initial reaction was they should have made the adjustment however on second thought there is some logic if the work force was kept busy as we earned scope during the extra time.

Essentially, they have paid us for our incremental labour costs and my understanding is we told them that we kept the crews productive thus we earned progress. Increasing the ATCL would be giving us twice the hours to do the work.

Given the magnitude and the sign off on the CO my view is to swallow this one and take the cash. I agree we need to watch the ATCL adjustments carefully as this could haunt us in the end.

Give me a call if you want to discuss.

John J.

John J. Henley
VP Project Services
The Cahill Group.
T 709.745.0219 x.254 C 709.693.2106 F 709.368.3502

cahill.ca



From: Bursey, Brad
Sent: Sunday, January 06, 2019 5:37 PM
To: Henley, John
Cc: Mike.Buckle; Harrington, Tim
Subject: FW: LCP-CM-TRANSMIT-066502: Component 1 - CH0031-001 Mechanical and Electrical Auxiliaries - Change Order No. 0023

John,

We just received Change Order 23 for the resolution of the commercial disputes and the addition of staff and site installation costs incurred to date. There is one discrepancy noted in the attached versus our understanding of the agreements that have been made.

Contrary to our submittal for CHR-0077 – *Failure to Notify of Blast Preparation*, LCP has removed the applicable ATCL adjustment (\$18,634.08). It was our understanding that the CHR would be compensated in full and the ATCL would be adjusted. Please advise if this was your understanding as well.

Thanks,

Brad Bursey
Deputy Project Manager, Cahill-Ganotec, A Partnership.
C 709.730.6615 F 709.368.3502



From: Aconex Notification (Construction Mgmt) <noreply@aconex.com>
Sent: January 6, 2019 3:53 PM
To: Bursey, Brad <BradBursey@cahillganotec.ca>
Subject: LCP-CM-TRANSMIT-066502: Component 1 - CH0031-001 Mechanical and Electrical Auxiliaries - Change Order No. 0023

Dear Brad,

You have received a new [Transmittal: LCP-CM-TRANSMIT-066502](#)

Project: Construction Mgmt

Type: Transmittal

Mail Number: LCP-CM-TRANSMIT-066502

To: David Bartlett, Cahill-Ganotec

Brad Bursey, Cahill-Ganotec

Mr Justin Curlew, Cahill-Ganotec
 Joan Dillon, Cahill-Ganotec
 Mr Tim Harrington, Cahill-Ganotec
 Laurie Hildebrand, Cahill-Ganotec
 Mr Charles Lavigne, Cahill-Ganotec

Cc: Paul Adams, Nalcor Energy
 David Burton, Nalcor Energy
 Derrick Drake, Nalcor Energy
 Paul Forsey, Nalcor Energy
 Mr Michael Harris, Nalcor Energy
 Jill Hawkins, Nalcor Energy
 Mr Russell Hobbs, Nalcor Energy
 Krista Hudson, Nalcor Energy
 Kumar Kandaswamy, Nalcor Energy
 Bill Knox, Nalcor Energy
 Michael Manning, Nalcor Energy
 Greg McKenney, Nalcor Energy
 Mr Scott O'Brien, Nalcor Energy
 Michael O'Keefe, Nalcor Energy
 Ron Power, Nalcor Energy
 Jeff Reid, Nalcor Energy
 Kyle Snow, Nalcor Energy
 Mr Shane White, Nalcor Energy

From: S Kean, Nalcor Energy

Sent: 1/6/19 7:53:18 PM GMT (GMT +00:00)

Reason: Issued for Information

Attribute 1: Change Order (CHO)

Attribute 2: CH0031-001 Mechanical and Electrical Auxiliaries

Status: N/A

Subject: Component 1 - CH0031-001 Mechanical and Electrical Auxiliaries - Change Order No. 0023

Uploaded Document

Document No.	Revision	Title	Status
CHO-CH0031001-0023	00	Disputed Items	Open

Your document register has been automatically updated with these revisions.

This is an automatic notification from **Aconex** .

Aconex

Project success. Easy as Aconex.

This email is automatically generated by Aconex.

If you would like to turn off email messages, log into Aconex and edit your "Notifications" user preferences.

If you need assistance please contact our helpdesk at the following numbers :

Canada: 1 888 5 ACONEX

Int: +44 345 226 6391

Regards,

The Aconex Team

This email and any attachments are confidential, subject to copyright and may be privileged. No confidentiality or privilege is lost by an erroneous transmission. If you have received this email in error, please let us know by reply email and delete or destroy this email and all copies. If you are not the intended recipient of this email you must not disseminate, copy or use the information in it.