

**Muskrat Falls Corporation****Corporate Office**

500 Columbus Drive  
P. O. Box 15000, Stn. A  
St. John's, NL Canada A1B 0M4

**Lower Churchill Project Operations Office**

350 Torbay Road, Suite 2  
St. John's, NL Canada A1A 4E1

19 March, 2015

LTR-CH0032001-0018

ANDRITZ HYDRO LTD.  
6100 Trans-Canada Hwy.  
Pointe-Claire, Quebec  
H9R 1B9

**Attn: Mr. Bill Mavromatis**

**Subject :** Agreement CH0032-001  
Supply and Install Powerhouse and Spillway Hydro-Mechanical Equipment  
Change Order No. 06  
Revised Exhibit 9 - Work and Milestone Schedule

Dear Mr. Mavromatis:

As requested, we have just issued a Change Order to formally communicate to you a revised Work and Milestone Schedule. We have replaced some of the dates with "To be Advised" which confirms our direction to defer mobilization and allows you to continue with steps to mitigate costs consistent with the provisions of the Agreement.

We are unable to provide revised dates at this time until the civil recovery program efforts can be determined. We will provide revised dates as outlined in the Change Order.

With the issuance of this Change Order, this confirms our discussions about delays. We expect your continued efforts to minimize costs while respecting the overall schedule constraints.

Yours truly,



Scott O'Brien  
Project Manager – Muskrat Falls Generation  
Project Delivery Team  
Lower Churchill Project