

**Muskat Falls Corporation**  
**Corporate Office**  
500 Columbus Drive  
P. O. Box 15000, Stn. A  
St. John's, NL Canada A1B 0M4

**Lower Churchill Project Operations Office**  
350 Torbay Road, Suite 2  
St. John's, NL Canada A1A 4E1

20 August 2015

LTR-CH0032001- 0050

ANDRITZ HYDRO CANADA INC.  
6100 Trans-Canada Hwy.  
Pointe-Claire, Quebec  
H9R 1B9

**Attention: Mr. William Mavromatis**

**Subject: Agreement CH0032-001**  
**Supply and Install Powerhouse and Spillway Hydro-Mechanical Equipment**  
**Contractor Site Mobilization**

**References:**

- Company Letter – LTR-CH0032001-0028 dated 26 May 2015 – Exhibit 9 – Interfaces I1A and I1B
- Company Letter – LTR-CH0032001-0032 dated 26 May 2015 – Mobilization Deliverables Requirement
- Company Letter – LTR-CH0032001-0035 dated 13 July 2015 – Company Reply to Andritz Letter – AH-Letter-PM-022 dated 18 June 2015 – Andritz Preliminary Cost Estimate – Delayed Milestones I1A and I1B
- Company Letter – LTR-CH0032001-0041 dated 23 July 2015 – Mobilization Deliverables Requirement

Dear Mr. Mavromatis:

Further to all above listed Company letters, Company has still not received the Contractor's deliverables and/or update on deliverables to be reissued in accordance with Exhibit 4 – Supplier Document Requirements List of the Agreement, required prior to Site mobilization and start of Work.

Also, as per the Scope of Work - Section 3.9 – Mobilization, the following listed documents are still to be submitted by Contractor:

- Mobilization plan for core Site organization (Management and Staff);
- Site infrastructure installation schedule;
- 90-day look ahead camp forecast; and
- Presentation of Contractor mobilization readiness checklist.


Company reiterates that the timing for Contractor's issuance of these documents is now critical and Contractor is therefore requested to submit an action plan, no later than Tuesday, 25 August 2015, showing Contractor's best and realistic schedule for these documents submittal.

As a minimum, for the technical meeting scheduled to be held between the Parties on Monday, 24 August 2015, Contractor is required to submit to Company prior to the meeting, the following documents:

- Execution Plan describing how Contractor will work to the revised schedule. Some installation procedures have been accepted, however, an overall understanding of the integration of the various procedures is required;
- Detailed Revised Construction Plan in P6 version to compare against the latest schedule issued in the last Monthly Progress Report. This should include commentary regarding schedule set up and assumptions, acceleration strategies and critical path analysis;
- Update on Site organization; and
- Selection of subcontractors – Electrical.

Please acknowledge receipt of this correspondence and confirm that Contractor will take all necessary actions accordingly.

Yours truly,



Scott O'Brien  
Project Manager – Muskrat Falls Generation  
Project Delivery Team  
Lower Churchill Project