

<b>LOWER CHURCHILL PROJECT</b>	<b>CHANGE ORDER</b>		
	Between <b>Muskrat Falls Corporation and Andritz Hydro Canada Inc.</b>		
Agreement No:	<b>CH0032-001</b>	CHO No.:	<b>0040</b>
Agreement Title:	<b>Supply and Install Powerhouse and Spillway</b>	Rev. No:	<b>00</b>
Company:	<b>Muskrat Falls Corporation</b>	CHR No.:	<b>AMD-0001</b>
Contractor/Supplier:	<b>Andritz Hydro Canada Inc.</b>	Date:	<b>01-Dec-2017</b>
Change Order Title:	<b>Amending Agreement Number 1</b>	Aconex No.: CHO-CH0032001-0040	
Description of Change: Agreement is hereby revised in accordance with Amending Agreement Number 1, effective date 21-Nov-2017			
Supporting Information that forms part of this Change Order: Amending Agreement Number 1 - Effective as of the 21st day of November 2017			
Change Includes:	<input checked="" type="checkbox"/> Price	<input checked="" type="checkbox"/> Schedule	
Adjustment Type:	<input checked="" type="checkbox"/> Lump Sum	<input type="checkbox"/> Unit Rate	<b>Original Contract Price (CAD): 122,932,996.00</b>
	<input type="checkbox"/> Fixed Amount	<input type="checkbox"/> Estimate	<b>Original Contract Price (Euro): 60,880,279.00</b>
	<input type="checkbox"/> Reimbursable		<b>Previous Change Order Price (CAD): 32,239,222.13</b>
			<b>Previous Change Order Price (Euro): 0.00</b>
			<b>Backcharges (Included in above and below Prices) (CAD): -1,137,032.43</b>
			<b>This Change Order Price (Euro): 0.00</b>
			<b>This Change Order Price (CAD): 58,000,000.00</b>
			<b>Total Contract Price to Date (CAD): \$213,172,218.13</b>
			<b>(Price Not to Be Exceeded) (Euro): € 60,880,279.00</b>
Impact on Control Schedule: Revised Finish Date: 21-Jun-2019			
<i>This Change Order constitutes full and final settlement including direct and indirect cost / impacts past and future from each of the listed Change Requests and Field Work Orders noted on this Change Order. Furthermore, this Change Order and the associated Change Requests / Field Work Orders do not establish in any way, directly or indirectly, any precedent that can be construed as a change to the existing Terms and Conditions of the Contract and the obligations of the parties therein.</i>			

<b>LOWER CHURCHILL PROJECT</b>		<b>CHANGE ORDER</b>	
		Between	
		Muskrat Falls Corporation and Andritz Hydro Canada Inc.	
Agreement No:	<u>CH0032-001</u>	CHO No.:	<u>0040</u>
Agreement Title:	<u>Supply and Install Powerhouse and Spillway</u>	Rev. No.:	<u>00</u>
Company:	<u>Muskrat Falls Corporation</u>	CHR No.:	<u>AMD-0001</u>
Contractor/Supplier:	<u>Andritz Hydro Canada Inc.</u>	Date:	<u>01-Dec-2017</u>
Change Order Title:	<u>Amending Agreement Number 1</u>	Aconex No.: CHO-CH0032001-0040	
This Change Order shall form and be read and construed as an integral part of the above-noted Agreement. The above adjustment to the Contract Price constitutes full compensation (including all impacts costs) to the Contractor/Supplier for the above Change.			
<b>APPROVAL</b>			
Issued by Company: <u>MUSKRAT FALLS CORP</u>		Acknowledgement of Contractor/Supplier Receipt:	
Supply Chain Manager: <u>(SEE ATTACHED CO AUTHORIZATION)</u>		Contractor/Supplier Representative Name:	
Signature: <u>[Signature]</u> <u>G BENNET, EVP, PWRD</u>		Signature: <u>[Signature]</u>	
Date: <u>5-DEC-2017</u>		Date: <u>19-Dec-2017</u>	
Company Representative Name: <u>STAN MARSHALL, PRESIDENT &amp; CEO</u>			
Signature: <u>[Signature]</u>			
Date: <u>11 Dec 2017</u>			