




LOWER CHURCHILL PROJECT	CHANGE ORDER		
	Between Muskrat Falls Corporation and Andritz Hydro Canada Inc.		
Agreement No:	CH0032-001	CHO No.:	CHO-CH0032001-0067
Agreement Title:	Supply and Install Powerhouse and Spillway	Rev. No.:	00
Company:	Muskrat Falls Corporation	CHR No.:	0
Contractor/Supplier:	Andritz Hydro Canada Inc.	Date:	18-Sep-2018
Change Order Title:	Lump Sum Increase for Water-Tight by 17-Mar-2019		
	Contractor Ref No:		AA2
Description of Change:			
<p>In accordance with Amending Agreement Number 2 Paragraph 13, the Contact Price shall be increased in the lump sum amount for achievement of Water-Tight by 17-Mar-2019 specified in Change Order Price below.</p> <p>Contractor shall be eligible to submit a Payment Certificate in the ^{amount} of \$3,500,000 following the execution of Amending Agreement Number 2. Beginning in September of 2018 and ending July of 2019, Contractor shall be eligible to submit monthly Payment Certificates for balance of the Change Order Price which shall be paid to Contractor in equal monthly amounts of \$963,363.36.</p>			
Supporting Information that forms part of this Change Order:			
Amending Agreement Number 2			
Change Includes:	<input checked="" type="checkbox"/> Price	<input type="checkbox"/> Schedule	
Adjustment Type:	<input checked="" type="checkbox"/> Lump Sum	<input type="checkbox"/> Unit Rate	
	<input type="checkbox"/> Fixed Amount	<input type="checkbox"/> Estimate	
	<input type="checkbox"/> Reimbursable		
		Original Contract Price (CAD):	122,932,996.00
		Original Contract Price (Euro):	60,880,279.00
		Previous Change Order Price (CAD):	106,869,420.10
		Previous Change Order Price (Euro):	0.00
		Backcharges (CAD):	-677,089.04
		This Change Order Price (Euro):	0.00
		This Change Order Price (CAD):	14,100,000.00
		Total Contract Price to Date (CAD):	\$243,902,416.10
		(Price Not to Be Exceeded) (Euro):	€ 60,880,279.00
Impact on Control Schedule:	As set out in Exhibit 9 of Amending Agreement Number 2		
Revised Finish Date:	As set out in Exhibit 9 of Amending Agreement Number 2		
<p><i>This Change Order constitutes full and final settlement including direct and indirect cost and schedule impacts past and future from each of the listed Change Requests and Field Work Orders noted on this Change Order. Furthermore, this Change Order and the associated Change Requests / Field Work Orders do not establish in any way, directly or indirectly, any precedent that can be construed as a change to the existing Terms and Conditions of the Agreement and the obligations of the parties therein.</i></p> <p>This Change Order shall form and be read and construed as an integral part of the above-noted Agreement. The above adjustment to the Contract Price constitutes full compensation (including all impacts costs) to the Contractor/Supplier for the above Change.</p>			

LOWER CHURCHILL PROJECT		CHANGE ORDER Between Muskrat Falls Corporation and Andritz Hydro Canada Inc.	
Agreement No:	CH0032-001	CHO No.:	CHO-CH0032001-0067
Agreement Title:	Supply and Install Powerhouse and Spillway	Rev. No.:	00
Company:	Muskrat Falls Corporation	CHR No.:	0
Contractor/Supplier:	Andritz Hydro Canada Inc.	Date:	18-Sep-2018
Change Order Title:	Lump Sum Increase for Water-Tight by 17-Mar-2019		
			Contractor Ref No: AA2
APPROVAL			
Issued by Company:		Acknowledgement of Contractor/Supplier Receipt:	
Supply Chain Manager:		Contractor/Supplier Representative Name:	
Signature: 	Date: 27/9/18	Signature: 	
Company Representative Name:		Date: 16-Oct-2018	
Signature: 	Date: 27 Sep 2018		