



December 13, 2013

Nalcor Energy – Lower Churchill Project
c/o SNC-Lavalin Inc.
350 Torbay Road Plaza, Suite 2
St. John's, NL
A1A 4E1 Canada

Attention: Ron Adamcyk, Contract Administrator
Cc: Guido Venturini
Ken Chryssolor
Vittorio Robiati
Rick Lewis
Jack Zhou
Enrico Violato
Pierre Cianni

Subject: LCP Muskrat Falls Contract No. CH0007
Early Works Schedule, 2 weeks Look Ahead

Dear Mr Adamcyk

Please find attached the 2 weeks Look Ahead Schedule for Early Works/Execution Schedule updated as of November 30th, 2013 (PDF) as requested by Nalcor Energy Construction during the coordination Meeting held in Goose Bay on 12 December 13.

Sincerely,

Astaldi Canada Inc.
Goose Bay
Ken Chryssolor
Project Manager

CLIENT: NALCOR energy		EARLY WORKS / EXECUTION SCHEDULE				2014												2015					
PROJECT: MUSKRAT FALLS		2 WEEKS LOOK AHEAD (UP TO 13 JANUARY 14)				ASTALDI CANADA inc																	
Activity ID	Activity Name	Remaining Duration	Start	Finish	Total Float	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
EARLY WORKS		85	04-Oct-13 A	15-Apr-14	129																		
CONTRACT MILESTONES		17	30-Nov-13	16-Dec-13	-16																		
Milestones		17	30-Nov-13	16-Dec-13	-16																		
P-SITE Site Conditions by NALCOR		17	30-Nov-13	16-Dec-13	-16																		
MIL1000	Site Conditions - Spillway Ready for shared access	0		30-Nov-13*	-14																		
MIL1010	Site Conditions - Power House Ready for Shared access	0		30-Nov-13*	0																		
MIL1020	Site Conditions - Camp Accommodations (In accordance with Manpower Requirements)	0		30-Nov-13*	-30																		
MIL1040	Site Conditions - Access to Area at company Laydown area	0		30-Nov-13*	-59																		
MIL1060	Site Conditions - Availability of Company Radio Mobile system	0		30-Nov-13*	-59																		
MIL1070	Site Conditions - Availability of Telephone services	0		30-Nov-13*	-59																		
MIL1080	Site Conditions - Power Supply to: Office complex	0		30-Nov-13*	-59																		
MIL1090	Site Conditions - Power Supply to: Company Laydown	0		30-Nov-13*	-45																		
MIL1100	Site Conditions - Power Supply to: Contractor Laydown area	0		30-Nov-13*	-45																		
MIL1120	Site Conditions - Power Supply to: Power House	0		30-Nov-13*	0																		
MIL1140	Site Conditions - Power Supply to: Spillway	0		30-Nov-13*	0																		
MIL1170	Site Conditions - Start of Bus Services By NALCOR	0	30-Nov-13*		-28																		
MIL1150	Site Conditions - Take over Dewatering	0		16-Dec-13*	-16																		
EARLY WORKS		85	04-Oct-13 A	15-Apr-14	129																		
Permits		5	10-Jan-14	16-Jan-14	140																		
PER-015 Dangerous Product Storage		5	10-Jan-14	16-Jan-14	140																		
PER015-1000	Permit: Dangerous Product Storage - Define Documents to Prepare	5	10-Jan-14	16-Jan-14	140																		
General		85	04-Oct-13 A	15-Apr-14	129																		
P-007 Mobile Equipment (Boom trucks, trucks, dozers etc.)		85	15-Oct-13 A	15-Apr-14	129																		
P007-1000	Mobile Equipment - Final negotiations & various contracts Award	12	15-Oct-13 A	17-Dec-13	129																		
P007-1020	Mobile Equipment - Inspection and acceptance	35	02-Dec-13	31-Jan-14	129																		
P007-1010	Mobile Equipment - Delivery to site	75	16-Dec-13	15-Apr-14	129																		
P007-1030	Mobile Equipment - 1st Equipment ready to operate	0		20-Dec-13	199																		
P-008 Handling Equipment		85	15-Oct-13 A	15-Apr-14	129																		
P008-1000	Handling Equipment - Final negotiations & Various contracts Award	12	15-Oct-13 A	17-Dec-13	129																		
P008-1020	Handling Equipment - Inspection and acceptance prior to access site	35	02-Dec-13	31-Jan-14	129																		
P008-1010	Handling Equipment - Delivery to site	75	16-Dec-13	15-Apr-14	129																		
P008-1030	Handling Equipment - 1st Equipment ready to operate	0		20-Dec-13	199																		

EARLY AND EXECUTION SCHEDULE		Date	Revision	Checked	Approved
<p> — Remaining Level of Effort — Critical Remaining Work — Actual Level of Effort ◆ Baseline Milestone — Primary Baseline ◆ Milestone — Actual Work — Remaining Work </p>		11-Dec-13	Issued for information	PC/MA	
<p>SPILLWAY, POWERHOUSE & DAMS - 6 MONTHS LOOK AHEAD</p> <p>1 of 5</p>					

