

**Muskrat Falls Corporation**

Corporate Office  
500 Columbus Drive  
P. O. Box 15000, Stn. A  
St. John's, NL Canada A1B 0M4

Lower Churchill Project Operations Office  
350 Torbay Road, Suite 2  
St. John's, NL Canada A1A 4E1

30 October 2015

**ASTALDI Canada Inc.**

358 Hamilton River Road  
Happy Valley-Goose Bay, NL  
A0P 1C0 Canada

**Attention:** Don Delarosbil, Project Manager

**Agreement:** CH0007- 001 Construction of Intake and Powerhouse, Spillway and Transition Dams

**Subject:** Force Majeure Event

**Reference:** Contractor Letter #ACI-MFC 0468 (Aconex No. LTR-CH0007001-846)

Dear Mr. Delarosbil:

Company confirms receipt of the above referenced Contractor's letter dated October 20, 2015.

The purpose of this letter is to briefly respond to your letter that as previously conveyed in Company letter 0827 and 0855. Company maintains its position in their entirety that pursuant to Article 29.4, Contractor is not entitled to any compensation in respect to Contract Price or Target Cost of labor in respect to this Force Majeure.

To close out the issues surrounding this Force Majeure event and repeating the position stated in our letter dated October 27, 2015 (Aconex Ref. LTR-CH0007001-0855), Company will only agree to process a change order for a seven (7) day extension to the Substantial Completion date with a zero dollar value.

Regards,

**Muskrat Falls Corporation**



**Scott O'Brien**  
Company Representative  
Project Manager – Muskrat Falls Generation

