



LOWER CHURCHILL PROJECT – MUSKRAT FALLS

CH0007: CONSTRUCTION OF INTAKE AND POWER
HOUSE, SPILLWAY AND TRANSITION DAMS

06-Nov-2016

Muskrat Falls Corporation
350 Torbay Road, Suite 2
St. John's, NL Canada**ACI-MFC-0872**
LTR-CH0007001-1530**Attention:** Mr. Scott O'Brien, Company Representative**Agreement No.:** Contract No. CH0007-001
Title: Construction of Intake Powerhouse, Spillway and Transition Dams
Subject: Potential of additional protests
Reference:

Dear Mr. O' Brien:

In the recent wake of the latest protest and while the Contractor is remobilizing its work force, Contractor was advised at the morning coordination meeting on 02-Nov-2016, that Company believed there was a likelihood of further protests and disruption and requested that staff should have overnight bags in the event access in and out of the project site is unavailable. Company further advised to keep all vehicles full of fuel.

Contractor expects Company to place it on an equal footing as to knowledge, information or belief as to any potential, further, continued or resumed disruptions or protests, and that Company will be forthcoming with all Company contingency plans for such circumstances.

Contractor also requests that Company advise of all steps being taken to prevent any further protest or disruption from reoccurring. Contractor considers it is Company's duty to take all reasonable steps to avoid any such disruptions. Any costs incurred by Contractor in this regard should be borne by Company.

Sincerely,
Astaldi Canada Inc.

Don Delarosbil
Project Manager
Lower Churchill Project – Muskrat Falls

DD/md

cc: MFC – Mr. Mike Harris, Mr. Mel Melhem, Ms. Vivian Wang
Astaldi – Mr. Georges Bader, Mr. Robert Gregoire, Mr. James Walsh, Mr. Martin Duquet, File