

From: Venturini Guido
To: [Palumbo Mauro](#)
Cc: [Castellucci Gabriele](#)
Subject: FW: Extension to the LNTP
Date: Thursday, October 31, 2013 7:33:10 PM
Attachments: [LNTP Amendment No. 1 signed Nalcor Astaldi.pdf](#)
[image003.jpg](#)
[image001.jpg](#)

Mauro

In allegato troverai l'Amendment No.1 alla LNTP che , non senza disappunto da parte nostra, ci siamo visti costretti a firmare in data odierna.

Il cliente non ha potuto procedere alla finalizzazione del contratto per problemi tecnici insorti relativi ad un permesso ambientale in attesa di emissione per una parte del progetto (eltrdotto sottomarino).

Nella prossima settimana dobbia ridiscutere i contenuti dell'LNTP. Non ti abbiamo chiamato questa sera per questioni di fuso orario. Mi scuso per questo. Lo faremo domani con Mario

Buona serata

guido

Guido Venturini

Project Director

Lower Churchill Project

Muskrat Falls Generation - Civil Works

Logo Astaldi Canada SMALL



69 Elizabeth Ave, #202-205 St. John's, Newfoundland A1A 1W8

Tel. (709) 738-0999

Fax (709) 738-1990

Cel (709) 330 7923

E-Mail: g.venturini@astaldi.com

Please don't print this e-mail or attachments unless necessary.

Disclaimer: this email and any file transmitted with it are confidential and may be privileged. If you have received it in error, do not copy or disclose its contents, please notify us immediately and delete it.

From: Venturini Guido
Sent: Thursday, October 31, 2013 7:01 PM
To: 'EdOver@lowerchurchillproject.ca'

Cc: PHarrington@lowerchurchillproject.ca; LanceClarke@lowerchurchillproject.ca;
RonAdamcyk@lowerchurchillproject.ca; ScottO'Brien@lowerchurchillproject.ca; Triassi Emanuele; Lanciani
Mario; Tonucci Fabrizio; Chryssolor Ken
Subject: RE: Extension to the LNTF

Dear Sirs

Kindly find the Amendment No. 1 signed.

Regards

Guido Venturini

Project Director

Lower Churchill Project

Muskrat Falls Generation - Civil Works

Logo Astaldi Canada SMALL



69 Elizabeth Ave, #202-205 St. John's, Newfoundland A1A 1W8

Tel. (709) 738-0999

Fax (709) 738-1990

Cel (709) 330 7923

E-Mail: g.venturini@astaldi.com

Please don't print this e-mail or attachments unless necessary.

Disclaimer: this email and any file transmitted with it are confidential and may be privileged. If you have received it in error, do not copy or disclose its contents, please notify us immediately and delete it.

From: EdOver@lowerchurchillproject.ca [<mailto:EdOver@lowerchurchillproject.ca>]

Sent: Thursday, October 31, 2013 5:54 PM

To: Triassi Emanuele; Venturini Guido

Cc: PHarrington@lowerchurchillproject.ca; LanceClarke@lowerchurchillproject.ca;
RonAdamcyk@lowerchurchillproject.ca; ScottO'Brien@lowerchurchillproject.ca;
EdOver@lowerchurchillproject.ca

Subject: Extension to the LNTF

Dear Sirs:

Kindly find attached a signed amendment to the LNTF for contract CH0007, extending the LNTF until the end of November. We recognize that the news today was a surprise and very disappointing. We appreciate your continued commitment to work through these issues.

Please sign the attached document and return it to me.

Thanks,
Ed Over

Amendment No. 1
LIMITED NOTICE TO PROCEED
LOWER CHURCHILL PROJECT: MUSKRAT FALLS
CH0007: CIVIL WORKS

This Amendment to the Limited Notice to Proceed Agreement is made as of the 31st day of October, 2013, by and between:

NALCOR ENERGY a body corporate constituted pursuant to the *Energy Corporation Act*, S.N. 2007, c. E-11.01 solely in its own right and not as agent of the Crown in right of the Province of Newfoundland and Labrador, and having its head office at the City of St. John's, Province of Newfoundland and Labrador (hereinafter referred to as "**Company**")

- and -

Astaldi Canada Inc.
(hereinafter referred to as "**Contractor**")

WHEREAS the Company and the Contractor are in the process of finalizing an agreement for the construction of the intake and powerhouse, spillway and transition dams as described in contract package CH0007 (the "Agreement");

AND WHEREAS the Company and the Contractor entered into a Limited Notice to Proceed dated the 24th day of September, 2013, for a limited scope of work on certain terms pending finalizing the Agreement ("the LNTP");

AND WHEREAS the discussions to finalize the terms of the Agreement are ongoing and the Parties acknowledge that they will not be able to finalize, execute and deliver the Agreement by October 31, 2013 as contemplated in the LNTP and wish to extend the term of the LNTP to the 30th day of November, 2013;

AND WHEREAS the Parties have agreed to meet during the week of November 4, 2013, and such other times as the Parties may agree, to discuss additions to the scope of work to be performed by the Contractor under the LNTP and the compensation payable to the Contractor for such additional work to preserve the target price and contract schedule.



WITNESSETH that in consideration of the mutual covenants and agreements herein contained and other good and valuable consideration, the receipt and sufficiency of which is hereby acknowledged, the Parties hereto covenant and agree each with the other as follows:

1. The date in Section 5(c) of the LNTP is deleted and replaced with the following:
"30 November 2013".
2. The Parties agree that all other understandings and provisions set out in the LNTP shall remain unchanged.

IN WITNESS WHEREOF the Parties hereto have executed this Amendment No. 1 to the LNTP as of the date first written above.

Nalcor Energy

Astaldi Canada Inc.

By: Paul Harrington
 Name: PAUL HARRINGTON
 Title: PROJECT DIRECTOR

By: Guido Venturini
 Name: GUIDO VENTURINI
 Title: PROJECT DIRECTOR

By: _____
 Name: _____
 Title: _____

W