

Labrador-Island Link Limited Partnership**Corporate Office**

c/o General Partner - Labrador-Island Link General Partner Corporation
 500 Columbus Drive
 P.O. Box 13000, Stn A
 St. John's, NL Canada A1B 0M1

Lower Churchill Project Operations Office

350 Torbay Road, Suite 2
 St. John's, NL Canada A1A 4E1

17-Aug-2015

Mr. Thierry Martin
 LCP Project Director
 ALSTOM GRID CANADA INC.
 1400 Industrielle, Suite 100
 La Prairie, Quebec
 J5R 2E5

LTR-CD0502001-0126

LTR-CD0501-LILLP-AG-0127

LTR-CD0502-LTCLILLP-AG-0071

Subject: CD0501-001-Supply and Install Converter Stations and Transition Compounds
 CD0502-001- Construction of ac Substations
 Notification of Force Majeure at Muskrat Falls Worksite

Dear Mr. Martin,

Please take notice that, as of 13-Aug-2015, Innu protesters have blockaded the Muskrat Falls construction Site and continue to do so. Company claims this event as a Force Majeure pursuant to Article 31 of the Agreement.

This force majeure occurrence impacts certain obligations of the Parties under the Agreement; however Company expects that Contractor will minimize any negative impact on the Work schedule. Contractor is to identify any impact to the project schedule through the use of a time impact analysis. Company will review Contractor's schedule analysis and will adjust the contract milestones if justified.

Contractor is to issue similar letter to CD0504-002 CW Contractor.

Regards



Darren DeBourke
 Project Manager, HVdc Specialties

C.C. Ken Almon (LCMC) Trina Troke (LCMC) Mark Ellis (LCMC),
 Pierre Sasseville (LCMC) Anthony Jackman (LCMC) Ray Butler (LCMC)
 Kenza Arab (AG) John Flitcroft (AG) Claude Mandeville (AG)
 Antoine Tabet (AG)