

**Labrador-Island Link Limited Partnership****Corporate Office**

c/o General Partner - Labrador-Island Link General Partner Corporation  
500 Columbus Drive  
P.O. Box 13000, Stn A  
St. John's, NL Canada A1B 0M1

**Lower Churchill Project Operations Office**

350 Torbay Road, Suite 2  
St. John's, NL Canada A1A 4E1

13-Jun-2016

LTR-CD0502001-0457

LTR-CD0502-LTCLILLP-AG-0257

Mr. Stephen Hall  
Interim LCP Project Director  
ALSTOM GRID CANADA ULC  
1400 Industrielle, Suite 100  
La Prairie, Quebec  
J5R 2E5

Subject: CD0501-001-Supply and Install Converter Stations and Transition Compounds  
CD0502-001- Construction of ac Substations  
End of Force Majeure at Muskrat Falls Worksite  
Ref: LTR-CD0501-AG-LILLP-0254

Dear Mr. Hall,

Please take notice that, as of the end of the day on 12-Jun-2016, the blockade of the Muskrat Falls construction Site has ended. Access to the Muskrat Falls is now available and the Force Majeure occurrence has ended.

This force majeure occurrence has impacted certain obligations of the Parties under the Agreement. Contractor is to identify any impact to the project schedule through the use of a time impact analysis. Company will review Contractor's schedule analysis and will adjust the contract milestones if justified as per the terms of the Agreement.

Regards



Darren DeBourke  
Project Manager, HVdc Specialties

C.C. Ken Almon (LCMC) Trina Troke (LCMC) Mark Ellis (LCMC),  
Pierre Sasseville (LCMC) Anthony Jackman (LCMC) Ray Butler (LCMC)  
Kenza Arab (AG) John Flitcroft (AG) Claude Mandeville (AG)  
Andre Lambert (AG) Olivier Ruiz (AG) Duy Devilliers (AG)  
Daniel De-Blois (AG)