



Lower Churchill Management Corporation

Lower Churchill Project Operations Office

350 Torbay Road, Suite 2

St. John's, NL Canada A1A 4E1

LTR-CD0501-LILLP-AG-0333  
LTR-CD0502-LTCLILLP-AG-0300  
LTR-CD0502001-0532

17-Oct-2016

Mr. Scott Bianchi  
Executive Project Director  
GRID SOLUTIONS CANADA ULC  
1400 Industrielle, Suite 100  
La Prairie, Quebec  
J5R 2E5

**Subject: End of Force Majeure at Muskrat Falls****RE: LTR-CD0501-LILLP-AG-0332 / LTR-CD0502-LTCLILLP-AG-0299 dated 16-Oct-2016**

Dear Mr. Bianchi,

Please take notice that, as of the start of the day on 17-Oct-2016, the blockade of the Muskrat Falls construction Site has ended. Access to the Muskrat Falls Worksite has resumed and the Force Majeure occurrence has ended.

This force majeure occurrence has impacted certain obligations of the Parties under the Agreement. Contractor is to identify any impact to the project schedule through the use of a time impact analysis. Company will review Contractor's schedule analysis and will adjust the contract milestones, if justified, as per the terms of the Agreement.

Regards

Darren DeBourke, P. Eng.  
Project Manager, HVdc Specialties

c.c. Trina Troke (LCMC)  
Anthony Jackman (LCMC)  
Sherry Power (LCMC)  
Pierre Sasseville (LCMC)  
Mark Ellis (LCMC)

Melissa Coombs (LCMC)  
Ray Butler (LCMC)  
Don Lewis (LCMC)  
Olivier Ruiz (GS)

Kenza Arab (GS)  
Daniel De Blois (GS)  
Duy Devilliers (GS)  
Claude Mandeville (GS)