


Lower Churchill Management Corporation

Lower Churchill Project Operations Office

350 Torbay Road, Suite 2

St. John's, NL Canada A1A 4E1

LTR-CD0502001-0558

LTR-CD0502-LTCLILLP-AG-0317

9-Nov-2016

Mr. Scott Bianchi
 Executive Project Director
 GRID SOLUTIONS CANADA ULC
 1400 Industrielle, Suite 100
 La Prairie, Quebec
 J5R 2E5

Subject: End of Force Majeure at Muskrat Falls
RE: LTR-CD0501-LILLP-AG-0337 / LTR-CD0502-LTCLILLP-AG-0303 dated 20-Oct-2016
LTR-CD0501-LILLP-AG-0338 / LTR-CD0502-LTCLILLP-AG-0305 dated 24-Oct-2016
LTR-CD0501-LILLP-AG-0341 / LTR-CD0502-LTCLILLP-AG-0309 dated 27-Oct-2016

Dear Mr. Bianchi,

Company hereby provides notice that as of Saturday, 29-Oct-2016, Company deems that the Force Majeure condition as previously notified on 20-Oct-2016 regarding blockade of the Muskrat Falls construction site has ended.

This force majeure occurrence has impacted certain obligations of the Parties under the Agreement. Contractor is to identify any impact to the project schedule through the use of a time impact analysis. Company will review Contractor's schedule analysis and will adjust the contract milestones, if justified, as per the terms of the Agreement.

Regards

Darren DeBourke, P. Eng.
 Project Manager, HVdc Specialties

c.c. ^{TL} Trina Troke (LCMC)
 (75) Anthony Jackman (LCMC)
 Sherry Power (LCMC)
 (8) Pierre Sasseville (LCMC)
 Mark Ellis (LCMC)

Melissa Coombs (LCMC)
 Ray Butler (LCMC)
 Don Lewis (LCMC)
 Aidan Meade (LCMC)
 Olivier Ruiz (GS)

Kenza Arab (GS)
 Daniel De Blois (GS)
 Duy Devilliers (GS)
 Claude Mandeville (GS)