



Krista Quinlan's Notes
Lower Churchill Meeting
January 14, 2019

Date / Date Jan 14, 2019
 Topic / Sujet Laver Churchill
 Meeting Objectives / Objectifs de la réunion

Attendees / Participants <u>AG</u>		
BD	JM	PC
CB	PH	John McIsaac
CM	JCW	Walter Brown
PM	JLH	Gilbert Bennett

Notes / Notes
 Project Update - Gilbert Bennett

- Astaldi out - Penneon mobilizing critical WAK unit 2 in particular.
- not much impact project update
- Andritz proceeds
- Intake gate proceeds water tight expected Qm3.
- ready to impoundment this year need water in reservoir to test unit.
- North dam complete - transition from civil. @ 15K m³ to pour concrete.
- Challenges in court
 - Astaldi - notice of arbitration
 - access to performance loc.
 - parent co tries to hold cash.
 - whether & when to get access to loc.
 - Jan 7 hearing: Arbitrating decision.
 - if they consume cash will need more or stop work in absence of Astaldi Locs.

- Action Items / Elements d'action
- Frank update from Jim Marney
 - \$184M short. Astaldi claim \$50M.
 - \$5.5B ~~to go~~ left in AFE?
 - not clear that they have funds to complete the project.
 - Can borrow if needed, or use div equity.
 - JPS to be notified of arbitration proceedings



Date / Date _____

Topic / Sujet _____

Meeting Objectives / Objectifs de la réunion _____

Notes / Notes _____

Attendees / Participants

Consistent message to GE to get them
 across the finish line. Limited
 functionality on the monopole.

GE contract

Carroll Lien \$25.3M. Dec 21, 2018. money

Action Items / Elements / Action

	<input type="checkbox"/>
	<input type="checkbox"/>
	<input type="checkbox"/>



John/Walter - 99.5% complete o/s bipolar cables
from a construction perspective.
No new risk.

operates
manually
Dedicated
staff not
sufficient

Dynamic commissioning continues -
works through punchlist.


Operating LIL on 24-7 basis.

30 days of uninterrupted service.

Software has limited functionality.

LIL avg. ~133 for the day - more than
any one unit at Hollywood and shut
off Bay d'Espoir to slow water.

max transfer ~150 MW.



\$30M??

Jamie -
IEAC:

community-based monitoring / accept.
country food/health management / new (not IEAC)
new independent body for oversight / ^{Public Health} ~~IEAC~~ ~~700k~~
wetland cap / soil removal
fund for impact security. || not up front.
need agreement on parameters for
health management.

10 → govt agreed to wetland capping.
GB - too late. / JE - can you cap you
not soil. ~~Wetland~~ / ~~impolluted?~~

1100 samples

IEAC + MA \rightarrow 50% less than Calder
model. = low baseline
no consensus among Indigenous group
Calder's prediction of 14% improvement
from soil removal (based in 48
samples). Lost in confidence
interval.

Only Labrador MHAs have been briefed.
GB \rightarrow Fish habitat work completed in Oct/Nov.
with that completion, opportunity lost.
Small scale capping to have little
impact. Large scale too late to complete
<20M. (11-19M).

fed officials to be briefed in next day too.

Date / Date _____
Topic / Sujet _____
Meeting Objectives / Objectifs de la réunion _____

Attendees / Participants

Notes / Notes _____

Impoundment window July - Sept. → write to DFO.
→ 32M.

When would capping be complete.
Can impoundment happen before
capping? No contracts in street, no
sunups, snow on the ground.

{ need stop logs in to complete spillway }
{ need to be at 39M by end of year or }
{ we would have a problem with DFO. - need }
{ federal cabinet decision. }

AG: decision will result in protest, civil disobedience
and litigation. NG & NCC not likely to
accept. INNU may be fine but there will
be people within IN that will not be happy.
Full comm plan done.

JM to communicate re RCMP when appropriate.
JM to follow up re Schipett.

Action Items / Elements d'action: Communities benefits re NCC.

Commission of Enquiry in Labrador in Feb to
Phase 2. Commissioner wants to know about
timing.

Interest in bring back transforme group.

can

#ees on site

#s to be hired:

transmission 20 personnel; 20 people on generation - line crew, maintenance, etc. 90% of transmission hired. IBA hiring just started on the generation side. Interviews ongoing.

John MacIsaac to get more info to Ron. Contractor to provide site services - security, snow clearing, etc.

see #s to Jamie & Ron. through John (50-60 @ Soldier's Pond, will be rotated through Muskrat.

Court action significant and had a chilling effect on civil disobedience.

Payment of Astaldi workers (union + non-unionized).

HQ maybe short on capacity 2020, definitely April 2021. Not interested in energy but in capacity.

Date / Date _____

Tópic / Sujet _____

Meeting Objectives / Objectifs de la réunion _____

Attendees / Participants _____

Notes / Notes _____

3/4 about loss of load

types of electrification that would be very impactful on Muskoka rates . . .

- CAP Jan 25th.

- G to be prepared next week .

PH + J Lowan → electrification .

Lab West hot section - want lots of electricity .

Feb 7th MFOC & another quarterly report .

Budget submission on 18th.

→ write down on assets? GPE?

Jamie → all Lindenschmidt stations up & operating
flood risk maps angles for mud lake
class active culivation process angles. (may not be successful)

Action Items / Éléments d'action _____

end @ 10:34
max 1 day
next month

IEAC

committee on common protocols.

sees Labrador, ops as a whole / PS done, projected 1 site

Increasing demand .

IG report / News release on water monitors' post start . . .

-
-
-
-
-

Krista Quinlan's Notes
Lower Churchill Meeting
February 11, 2019

Date

MFJ Feb 13 - Labrador Land pickets and
indigenous representatives.
Commissioner interested in outcome of
IENC in advance of indigenous inquiry
participation.

Arbitration: Astaldi claiming from. Utility
to be resolved this year.

15 people wages to be dealt directly
w/ Astaldi.

IENC → public interest immunity.

JMC ~~13~~ 13 - new agreement w/ CE.

All things known.

new date for bipole delivery.

new money within APE.

one lien. - Babice Granota

work w/ CE to vacate lien.

one new claim Pomerleau

third party.

Trip on LC signature NP AC - to issue
needs to make commitment software/hardware
denoted - completed hourly, from. Page 451

Date

28
04
2017

Blackouts in 94/94 caused standards to be increased for Hydro.

Council of Atlantic Premiers

- heads of utilities

Marcel's Atlantic Growth Strategy

JPS committee Jennifer Mercer flv.

Jamie: flood risk map study on gang
mud lake quiet

new capacity on river demonstrated.

News release on capacity on river Jason

Level of snow in winter is a concern.

Large fluctuations in temperatures and quality of snow melt could increase risk of flooding.